

**Baltimore City Public School Construction Program
MOU Executive Committee Meeting
Open Session**



Wednesday, June 1, 2022 | 2:00 PM
Virtual meeting – Zoom

[Join Zoom Meeting](#)

+1 301-715-8592, 078079#
Meeting ID: 884 3829 3517
Passcode: 078079

Chair: Larry Flynn
Maryland Stadium Authority

AGENDA

Approvals/ Notices

Minutes, March 2, 2022 Larry Flynn, MSA
Project EAP Approval Michael McBride, 21st C/City Schools
 • Commodore John Rodgers E/M School

Reporting

IAC Report Gricel Munoz, IAC
Coordinating Committee Cheryl Casciani, Baltimore City
STAT Committee Kym Douglas, MSA
Collaborative group Deral Falls, Baltimore City
Financial Report David Raith, MSA
MSA Report Larry Flynn, MSA
21st Century/ City Schools Report Michael McBride, 21st C/ City
Schools

Discussion

Q&A All
Meeting Adjournment All

Next Executive Committee Meeting: Wednesday, September 7, 2022 | 2:00 – 3:30 PM

Memorandum – June 1, 2022

To: 21st Century Schools Building Program, Executive Committee

From: Alex Donahue

Re: Report to the Executive Committee

GENERAL

IAC and MDP released FY22 EFMP instructions on April 26, 2022. In addition, updated capacity study worksheets required by the Built-to-Learn-Act were also distributed, which are due to the IAC and General Assembly on or before December 1, 2022.

IAC Executive Director Robert Gorrell has retired from the IAC. Alex Donahue (current Deputy Director of Operations) has been appointed as interim Executive Director, meanwhile the commission undergoes recruitment for the permanent position.

MOU §1. ROLES, RIGHTS AND RESPONSIBILITIES

IAC Staff ongoing work with partners regarding Commodore John Rodgers #27. Final EAP revision approvals by BCPSS and IAC occurred in May 2022. Changes in swing/ delivery dates and delivery method were presented as informational items only.

Current schools under construction with scheduled openings for December 2022; Highlandtown and Montebello are on schedule.

Cross Country currently under GMP 3 buyout phase, school opening date yet to be determined by MSA based on anticipated supply chain issues.

MOU §4. IAC PROCESSES

Baltimore City College HS #480

21CS/ BCPSS to provide consensus on final GAB and BTL forms to be submitted for funding request. The EAP is to be submitted for review and approval by the IAC.

Baltimore Polytechnic Institute #403 / Western HS #407

21CS/ BCPSS moving forward with the renovation option. Revision to the total construction cost to include swing space cost. BTL forms to be submitted for funding request. The EAP is to be submitted for review and approval by the IAC.

Frederick Douglas HS #450 / Joseph Briscoe SE #451

Based on the conditional approval for 21CS bond extension. The EAP is to be submitted for review and approval by the IAC. No longer to be funded under Built-To-Learn.

City Schools Coordinating Committee Meeting on School Construction

April 20, 2022

Summary - DRAFT

1) Introductions

Attendees: Jaffa Weis (DOP), Chad Hayes (DOP), Michael McBride (21st Century), Cheryl Casciani (DOP), Eric James (DOT), Rachael Romano (BCPSS), Reni Lawal (DOP), Larry Flynn (MSA), Cyndi Smith (BCPSS), Mikah Zaslow (DOP), Faith Leach (Deputy Mayor), Jacia Smith (BCRP), Kate Brower (BCRP), Renee Stainrod (21st Century), Nichole Stewart (DOP), Imani Jasper (DOP), Carmen Morosan (DOP), Morgan Osborne

2) Review and Approve Minutes of January 19, 2022

No objections, motion to approve passed

3) Planning, Design, and Construction Coordination: DOT, DOP, 21st Century, MSA

a. Pedestrian Safety

<i>Discussion</i>	<i>Follow-up Task</i>
Medfield Heights: Sidewalk between school and recreation center <ul style="list-style-type: none">Contractor been assigned. Waiting on final design.	Eric James will follow up with Frank Murphy; Jaffa will follow up with Eric

b. MOU for Constructing ADA Ramps and Crosswalks outside of Project Limits

<i>Discussion</i>	<i>Follow-up Task</i>
<ul style="list-style-type: none">Potentially 3 schools in Phase 1 (Highlandtown #237, Cross Country, and Commodore John Rodgers)	Cheryl working with Eric and DOT on this; meeting next week with Eric, Cheryl, Jaffa and DOT to discuss coordination; MOU still being completed

c. Crosswalk and Ramp Installation – Primary Walking Routes

<i>Discussion</i>	<i>Follow-up Task</i>
Crosswalks	Jaffa to follow up with Eric James for updates
ADA Ramps	No updates at this time

d. Upcoming Design Process

<i>Discussion</i>	<i>Follow-up Task</i>
Montebello – Curran Drive <ul style="list-style-type: none">DOT expects to have design & cost estimate within a week.	No updates at this time, no delays or issues, remains on schedule for Dec 2022

e. Miscellaneous Carryover

<i>Discussion</i>	<i>Follow-up Task</i>
REACH!/Clifton Park: Stormwater pipe leak	Update – no update; Michael McBride said now in the hands of the city; will follow up with a brief, DOP will flag for DM Leach to review

4) Design Issues & Process

<i>Design Issues</i>	<i>Follow-up Task</i>
Commodore John Rodgers	Community to be updated on design-build; delay until 2025
<i>Design Process</i>	<i>Follow-up Task</i>

5) Feasibility Studies for the Next Round of Schools (High Schools)

<i>Discussion</i>	<i>Follow-up Task</i>
<ul style="list-style-type: none"> Feasibility studies were completed for all three High School Program construction projects. Each project is expected to be in design development 18 to 23 months and in construction 24 to 50 months. Design development will commence upon selection of respective AEs which will likely occur this summer. Douglass-Briscoe, a major renovation and addition, is expected to be delivered 2026/2027. City College, a major renovation, with a possible small addition to address ADA-related concerns, is expected to be delivered 2026/2027. Poly-Western, a major renovation, is expected to be delivered 2027/2028. 	<ul style="list-style-type: none"> None

6) Construction Schedule Update (see Year 1 and Year 2 At-a-Glance): 21st Century

<i>Discussion</i>	<i>Follow-up Task</i>
<ul style="list-style-type: none"> Highlandtown set for Dec 2022 CJR – School will vacate the building at the end of the 2023 school year, delivery estimated by 2025, still working with the principal and need to engage further with the community, meeting to create communication strategy will occur this week; A&E going out first week of May Cross Country: Delivery of sept of 2023 	<ul style="list-style-type: none"> None

7) Community Engagement: Coordinating/Collaborating/Informing – 21st Century, DOP, BCRP

<i>Discussion</i>	<i>Follow-up Task</i>
<ul style="list-style-type: none"> Northwood-Hartsdale traffic pattern change <ul style="list-style-type: none"> Considering making Hartsdale a one-way Worth reaching out to community to see if Woodford Road became one way as well to manage traffic; RS will be doing follow-up Cross Country Playground and DOT Meetings <ul style="list-style-type: none"> Recent meeting with principal to discuss traffic concerns 	<ul style="list-style-type: none"> Continued communication with Northwood community (Jaffa, Carmen, Eric James)

<ul style="list-style-type: none"> • Montebello site walk <ul style="list-style-type: none"> ○ April 25 – Site Plan Walk ○ Community wants to walk exterior of building to better learn how to utilize space in the future • Hartford Heights/Sharpe <ul style="list-style-type: none"> ○ Coordinated efforts with leadership team of both schools to see if 21C can assist in bringing campus wide opportunities for engagement with the school campus • Patterson school - Demolition is complete • Claremont will move forward this year 	
--	--

8) Updates

a. Upcoming Events

<i>Discussion</i>	<i>Follow-up Task</i>
<ul style="list-style-type: none"> • No events • 21st Century Annual Report – likely coming out in February 	<ul style="list-style-type: none"> • Larry F. to send relevant annual report sections for review

b. INSPIRE

<i>Discussion</i>	<i>Follow-up Task</i>
<p>July Meeting: In person or Virtual</p> <ul style="list-style-type: none"> • Jaffa interested in continuing virtual • Virtual/hybrid might be more efficient and convenient to people's schedules, no compelling reason to meet unless it is required by nature of the work (viewing the built environment) • Maybe next meeting could be at a school, but this isn't necessarily required • Next meeting will be virtual 	<ul style="list-style-type: none"> • None

Next Scheduled Coordinating Committee Meeting: Wednesday, July 20, 2022 at 9:00 a.m.

Baltimore City Schools Construction
Program MOU Executive Committee Meeting

June 1, 2022

Stat Committee Update

STAT Reporting updates

- Updates to attached metrics include:
 - Contract updates for total contract amounts, MBE participation, and change
 - WFD totals for completed schools to date

Project Number & Contract Number	Project Name	Advertisement Date	Award Date	Vendor	Original Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Commitment (spend)
YEAR 1 SCHOOLS										
21st CENTURY SCHOOL BUILDINGS PROGRAM										
BCS-001	Program Manager Services		5/7/2014	City School Partners	\$ 6,257,816.30	29.00%	29.00%	\$ 1,814,766.73	\$ 1,814,766.73	29.00%
BCS-002	LEED/Green Building Consulting Services	4/3/2014	8/13/2014	Lorax Partners	\$ 905,358.00	10.00%	11.18%	\$ 101,219.02	\$ 101,219.02	11.18%
BCS-024	Code Consultant - Year 1	3/24/2015	6/4/2015	Institute for Building Technology & Safety	\$ 924,934.73	10.00%	11.00%	\$ 101,742.82	\$ 101,742.82	11.00%
BCS-049	Risk Management Consulting Services	9/22/2015	6/8/2016	Bickmore Corporation	\$ 672,954.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-057	OCIP - Insurance Brokerage and Administration Services	8/31/2016	10/31/2016	Alliant Insurance Services, Inc.	\$ 11,983,398.00	20% (fee only)	20% (fee only)	\$ 130,000.00	\$ 130,000.00	20.00%
ARLINGTON										
BCS-026	A/E - Arlington	4/1/2015	8/17/2015 PO	Design Collective	\$ 1,731,984.00	29.00%	29.20%	\$ 505,739.33	\$ 505,739.33	29.20%
BCS-025	CM - Preconstruction - Arlington	4/1/2015	9/9/2015 PO	Dustin Construction	\$ 117,253.50	29.00%	29.43%	\$ 34,507.71	\$ 34,507.71	29.43%
025-A1	Arlington GMP Amendment		5/2/2018	Dustin Construction	\$ 37,262,000.00	30.00%	31.00%	\$ 11,551,220.00	\$ 11,551,220.00	31.00%
BCS-058	Commissioning Agent - Arlington	8/23/2016	11/9/2016	Kibart, Inc.	\$ 89,815.95	10.00%	14.00%	\$ 12,574.23	\$ 12,574.23	14.00%
BCS-069	Arlington T&I	3/6/2018	6/6/2018	Froehling & Robertson, Inc.	\$ 113,240.50	10.00%	10.00%	\$ 11,324.05	\$ 11,324.05	10.00%
ARUNDEL										
BCS-020	A/E - Arundel	1/23/2015	4/17/2015	GWWO, Inc./Architects	\$ 1,878,800.00	29.00%	29.00%	\$ 544,852.00	\$ 544,852.00	29.00%
BCS-021	CM - Arundel	1/23/2015	4/17/2015	MCN Build/Southway Builders, LLC	\$ 85,274.00	29.00%	29.00%	\$ 24,729.46	\$ 24,729.46	29.00%
021-A1	Arundel GMP Amendment		7/27/2016	MCN Build/Southway Builders, LLC	\$ 36,859,523.00	30.00%	36.18%	\$ 13,335,775.42	\$ 13,335,775.42	36.18%
BCS-029	Commissioning Agent - Arundel	6/23/2015	9/3/2015	RMF Engineering	\$ 110,942.00	10.00%	18.00%	\$ 19,969.56	\$ 19,969.56	18.00%
BCS-053	Arundel - T & I	5/26/2016	7/14/2016	Specialized Engineering	\$ 69,906.00	10.00%	10.00%	\$ 6,990.60	\$ 6,990.60	10.00%
	Bill of Materials - FFE - Arundel	6/10/2016	12/6/2017	School Specialty, Inc.	\$ 967,769.31	10.00%	15.00%	\$ 145,165.40	\$ 145,165.40	15.00%
CHERRY HILL										
BCS-018	A/E - Cherry Hill EM School	1/23/2015	8/21/2015 PO	JRS Architects, Inc.**	\$ 1,930,840.00	29.00%	30.24%	\$ 583,886.02	\$ 1,930,840.00	100.00%
BCS-019	CM - Cherry Hill EM School	1/23/2015	8/21/2015 PO	HESS Construction + Engineering	\$ 107,661.10	29.00%	29.25%	\$ 31,490.87	\$ 31,490.87	29.25%
019-A1-A2	Cherry Hill EM School GMP Amendment Total		5/24/2017	HESS Construction + Engineering	\$ 42,085,788.00	30.00%	33.55%	\$ 14,119,781.87	\$ 14,119,781.87	33.55%
BCS-030	Commissioning Agent - Cherry Hill	8/31/2015	4/15/2016 PO	Advanced Building Performance (ABP)**	\$ 101,945.25	10.00%	10.00%	\$ 10,194.53	\$ 101,945.25	100.00%
BCS-050	Swing Space Reno. - Cherry Hill	5/26/2016	6/24/2016	Tito Contractors, Inc. **	\$ 757,361.00	0.00%	0.00%	\$ -	\$ 757,361.00	100.00%
BCS-048	Moving & Relocation Svcs. - Cherry Hill	4/11/2016	6/8/2016	District Moving Companies, Inc.	\$ 89,197.50	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-060	Cherry Hill EM School- T & I	10/28/2016	2/14/2017	ECS Mid-Atlantic, LLC	\$ 126,845.00	10.00%	10.00%	\$ 12,684.50	\$ 12,684.50	10.00%
	Bill of Materials - FFE - Cherry Hill	6/10/2016	5/2/2018	School Specialty, Inc.	\$ 1,235,971.36	10.00%	15.00%	\$ 185,395.70	\$ 185,395.70	
FOREST PARK										
BCS-022	A/E -Forest Park HS	3/2/2015	8/7/2015 PO	Smolen Emr Ilkovitch (SEI) Architects	\$ 2,638,274.00	29.00%	29.01%	\$ 765,363.29	\$ 765,363.29	29.01%
BCS-023	CM -Forest Park HS	1/23/2015	7/15/2015	HESS Construction + Engineering	\$ 112,991.80	29.00%	29.11%	\$ 32,891.91	\$ 32,891.91	29.11%
023-A1	Forest Park HS GMP Amendment		1/11/2017	HESS Construction + Engineering	\$ 56,193,983.00	30.00%	33.79%	\$ 18,987,946.86	\$ 18,987,946.86	33.79%
BCS-031	Commissioning Agent - Forest Park	8/31/2015	3/24/2016	Advanced Building Performance (ABP)**	\$ 100,288.65	10.00%	10.00%	\$ 10,028.87	\$ 100,288.65	100.00%
BCS-052	Swing Space Reno. - Forest Park	5/26/2016	6/24/2016	Tito Contractors, Inc.**	\$ 724,120.00	0.00%	0.00%	\$ -	\$ 724,120.00	100.00%
BCS-047	Moving & Relocation Svcs. - Forest Park	4/13/2016	6/8/2016	Walters Relocations, Inc.**	\$ 114,306.15	0.00%	0.00%	\$ -	\$ 114,306.15	100.00%
BCS-061	Forest Park HS- T & I	10/28/2016	2/14/2017	Hillis-Carnes Engineering Associates, Inc.	\$ 86,526.00	10.00%	10.00%	\$ 8,652.60	\$ 8,652.60	10.00%
	Bill of Materials - FFE - Forest Park	6/10/2016	2/7/2018	Douron, Inc.	\$ 1,102,150.82	10.00%	10.00%	\$ 110,215.08	\$ 110,215.08	
FREDERICK										
BCS-004	A/E - Frederick Elementary	7/1/2014	9/17/2014	USA Architects Planners + Interior Designers (USA)	\$ 1,527,000.00	29.00%	31.00%	\$ 473,370.00	\$ 473,370.00	31.00%
BCS-008	CM Services - Preconstruction - Frederick	9/11/2014	1/5/2015	Gilbane Building Company	\$ 118,323.00	29.00%	29.00%	\$ 34,313.67	\$ 34,313.67	29.00%
004-A1-A2	Frederick GMP Amendment Total		4/6/2016	Gilbane Building Company	\$ 25,135,322.00	32.00%	31.87%	\$ 8,010,627.12	\$ 8,010,627.12	31.87%
BCS-007	Commissioning Agent - Frederick	10/14/2014	12/10/2014	Reynolds Consulting Engineers	\$ 68,383.00	10.00%	10.00%	\$ 6,838.30	\$ 6,838.30	10.00%
BCS-032	Frederick - T & I	12/24/2015	2/11/2016	Froehling & Robertson, Inc.	\$ 95,030.40	10.00%	12.00%	\$ 11,403.65	\$ 11,403.65	12.00%
BCS-062	Frederick - Design, Furnish, and Install AV, Network, & Telecom	1/5/2017	3/21/2017	Plexus Installations, Inc. dba Plexus Group (SBR)**	\$ 1,965,356.87	15.00%	15.00%	\$ 294,803.53	\$ 1,965,356.87	100.00%
BCS-065	Moving & Relocation Svcs. - Frederick	3/3/2017	4/11/2017	District Moving Companies, Inc.	\$ 26,411.00	0.00%	0.00%	\$ -	\$ -	0.00%
	Bill of Materials - FFE - Frederick	6/10/2016	3/8/2017	School Specialty, Inc.	\$ 857,558.87	10.00%	15.00%	\$ 128,633.83	\$ 128,633.83	15.00%
FT WORTHINGTON										
BCS-003	A/E - Fort Worthington Elementary	6/30/2014	9/17/2014	Grimm + Parker Architects (G+P)	\$ 1,941,357.00	29.00%	52.14%	\$ 1,012,223.54	\$ 1,012,223.54	52.14%
BCS-006	CM Services - Ft. Worthington	9/11/2014	1/5/2015	Gilbane Building Company	\$ 120,831.00	29.00%	29.00%	\$ 35,040.99	\$ 35,040.99	29.00%
006-A1-A2	Fort Worthington GMP Total		3/26/2016	Gilbane Building Company	\$ 33,080,646.00	32.00%	31.95%	\$ 10,569,266.40	\$ 10,569,266.40	31.95%
BCS-005	Commissioning Agent - Ft. Worthington	10/14/2014	12/10/2014	Reynolds Consulting Engineers	\$ 82,517.00	10.00%	10.00%	\$ 8,251.70	\$ 8,251.70	10.00%
BCS-033	Fort Worthington - T & I	12/24/2015	2/11/2016	Froehling & Robertson, Inc.	\$ 96,452.40	10.00%	12.00%	\$ 11,574.29	\$ 11,574.29	12.00%
BCS-063	Ft. Worth - Design, Furnish, and Install AV, Network, & Telecom	1/5/2017	3/21/2017	Plexus Installations, Inc. dba Plexus Group (SBR)**	\$ 2,197,130.26	15.00%	15.00%	\$ 329,569.54	\$ 2,197,130.26	100.00%

Project Number & Contract Number	Project Name	Advertisement Date	Award Date	Vendor	Original Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Commitment (spend)
BCS-066	Moving & Relocation Svcs. - Ft. Worthington	3/3/2017	4/11/2017	District Moving Companies, Inc.	\$ 37,400.00	0.00%	0.00%	\$ -	\$ -	0.00%
	Bill of Materials - FFE - Ft. Worthington	6/10/2016	3/8/2017	Douron, Inc.	\$ 986,857.92	10.00%	10.00%	\$ 98,685.79	\$ 98,685.79	10.00%
DOROTHY I HEIGHT (formerly JOHN E HOWARD)										
BCS-012	A/E - John E. Howard Elementary	10/20/2014	1/30/2015	Cho Benn Holback & Associates***	\$ 1,519,446.00	29.00%	62.38%	\$ 947,830.41	\$ 1,519,446.00	100.00%
BCS-011	CM - Preconstruction Services - John E. Howard Elementary	10/20/2014	2/18/2015	J.Vinton Schafer & Sons, Inc. (JVS)	\$ 141,501.00	29.00%	29.00%	\$ 41,035.29	\$ 41,035.29	29.00%
011-A1	John E. Howard GMP Amendment		7/27/2016	J.Vinton Schafer & Sons, Inc. (JVS)	\$ 28,359,808.00	30.00%	33.65%	\$ 9,543,075.39	\$ 9,543,075.39	33.65%
IT/AV Amendment			11/7/2017		\$ 1,943,509.00					
BCS-016	Commissioning Agent - John E. Howard	4/22/2015	8/12/2015	RMF Engineering	\$ 105,091.00	10.00%	11.00%	\$ 11,560.01	\$ 11,560.01	11.00%
BCS-041	Swing Space Reno. - John E. Howard	3/21/2016	4/22/2016	J.A.K. Construction	\$ 138,500.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-045	Moving & Relocation Svcs. (Pre-Con) - John E. Howard	4/18/2016	5/5/2016	The Kane Company/Officer Movers, Inc	\$ 67,613.10	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-056	John Eager Howard - T & I	5/20/2016	7/14/2016	Hillis-Carnes Engineering Associates, Inc.	\$ 89,181.60	10.00%	10.00%	\$ 8,918.16	\$ 8,918.16	10.00%
BCS-067	Moving & Relocation Svcs. (Post Con) - John E. Howard	4/3/2017	5/3/2017	Hoffberger Moving Companies**	\$ 45,804.55	0.00%	0.00%	\$ -	\$ 45,804.55	100.00%
BCS-JEH-SBR	Building Renovation Services - John E. Howard	9/25/2019	11/18/2019	Tito Contractors, Inc. **	\$ 17,176.00	0.00%	0.00%	\$ -	\$ 17,176.00	100.00%
	Bill of Materials - FFE - John E. Howard	6/10/2016	7/18/2017	Douron, Inc.	\$ 827,967.65	10.00%	10.00%	\$ 82,796.77	\$ 82,796.77	10.00%
WILDWOOD (formerly LYNDHURST)										
BCS-009	A/E - Lyndhurst Elementary	10/20/2014	1/30/2015	STV, Inc.	\$ 1,432,800.00	29.00%	33.00%	\$ 472,824.00	\$ 472,824.00	33.00%
BCS-010	CM - Lyndhurst Elementary	10/20/2014	2/18/2015	Turner Construction Company	\$ 108,015.00	29.00%	29.00%	\$ 31,324.35	\$ 31,324.35	29.00%
010-A1	Lyndhurst GMP Amendment		5/16/2016	Turner Construction Company/JLN	\$ 35,204,180.00	30.00%	30.00%	\$ 10,561,254.00	\$ 10,561,254.00	30.00%
IT/AV Amendment					\$ 2,424,780.00					
BCS-015	Commissioning Agent - Lyndhurst Elementary	4/22/2015	8/12/2015	Setty & Associates Intl.**	\$ 99,615.00	10.00%	18.17%	\$ 18,100.05	\$ 99,615.00	100.00%
BCS-042	Swing Space Reno. - Lyndhurst	3/10/2016	4/22/2016	Tito Contractors, Inc.**	\$ 92,222.00	0.00%	0.00%	\$ -	\$ 92,222.00	100.00%
BCS-044	Moving & Relocation Svcs. (Pre Con) - Lyndhurst	4/13/2016	5/5/2016	The Kane Company/Officer Movers, Inc	\$ 50,274.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-054	Lyndhurst - T & I	5/19/2016	7/14/2016	Hillis-Carnes Engineering Associates, Inc.	\$ 96,114.00	10.00%	10.00%	\$ 9,611.40	\$ 9,611.40	10.00%
BCS-068	Moving & Relocation Svcs. (Post Con) - Lyndhurst	4/4/2017	5/3/2017	Hoffberger Moving Companies**	\$ 54,783.85	0.00%	0.00%	\$ -	\$ 54,783.85	100.00%
BCS-077	Water Leakage Investigation at Lyndhurst	N/A	8/9/2018	Wiss, Janney, Elstner Associates, Inc.	\$ 7,500.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-LYN-SBR	Building Renovation Services - Lyndurst	9/25/2019	11/18/2019	Tito Contractors, Inc. **	\$ 17,576.00	0.00%	0.00%	\$ -	\$ 17,576.00	100.00%
	Bill of Materials - FFE - Lyndhurst	6/10/2016	7/18/2017	School Specialty, Inc.	\$ 1,085,640.60	10.00%	15.00%	\$ 162,846.09	\$ 162,846.09	15.00%
PATTERSON/CLAREMONT										
BCS-036	A/E - Patterson/Claremont	2/18/2016	7/27/2016	Stantec Architecture	\$ 2,799,892.00	29.00%	52.00%	\$ 1,455,943.84	\$ 1,455,943.84	52.00%
BCS-037		2/23/2016	7/27/2016	Skanska USA Building	\$ 125,061.83	29.00%	29.00%	\$ 36,267.93	\$ 36,267.93	29.00%
037-A1	Patterson/Claremont GMP	N/A	6/19/2019	Skanska USA Building	\$ 88,473,818.00	30.00%	33.00%	\$ 29,196,359.94	\$ 29,196,359.94	33.00%
BCS-039	Commissioning Agent - Patterson/Claremont	3/1/2017	4/6/2017	Advanced Building Performance (ABP)**	\$ 129,074.40	10.00%	10.00%	\$ 12,907.44	\$ 129,074.40	100.00%
BCS-038	Patterson - T&I	3/19/2019	5/7/2019	ECS Mid-Atlantic, LLC	\$ 489,280.00	10.00%	10.00%	\$ 48,928.00	\$ 48,928.00	10.00%
	Bill of Materials - FFE - Patterson	6/10/2016	3/2/2021	School Specialty, Inc.	\$ 2,003,486.48	10.00%	15.00%	\$ 300,522.97	\$ 300,522.97	15.00%
PIMLICO										
BCS-028	A/E - Pimlico	4/1/2015	8/21/2015	Design Collective	\$ 1,820,000.00	29.00%	29.60%	\$ 538,720.00	\$ 538,720.00	29.60%
BCS-027	CM - Pimlico	4/1/2015	9/9/2015	Dustin Construction	\$ 117,253.50	29.00%	29.43%	\$ 34,507.71	\$ 34,507.71	29.43%
027-A1-A2	Pimlico GMP Total	N/A	3/10/2017	Dustin Construction	\$ 37,836,910.24	30.00%	33.39%	\$ 12,633,744.33	\$ 12,633,744.33	33.39%
BCS-034	Commissioning Agent - Pimlico	1/12/2016	3/24/2016	Brinjac Engineering, Inc.	\$ 100,164.75	10.00%	10.00%	\$ 10,016.48	\$ 10,016.48	10.00%
BCS-051	Swing Space Reno. - Pimlico	5/24/2016	6/24/2016	Tito Contractors, Inc. **	\$ 688,767.40	0.00%	0.00%	\$ -	\$ 688,767.40	100.00%
BCS-046	Moving & Relocation Svcs. - Pimlico	4/18/2016	6/8/2016	The Kane Company/Officer Movers, Inc	\$ 108,425.10	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-059	Pimlico - Testing and Inspection	10/7/2016	11/9/2016	Hillis-Carnes Engineering Associates, Inc.	\$ 180,370.60	10.00%	10.00%	\$ 18,037.06	\$ 18,037.06	10.00%
	Bill of Materials - FFE - Pimlico	6/10/2016	12/6/2017	Douron, Inc.	\$ 985,729.23	10.00%	10.00%	\$ 98,572.92	\$ 98,572.92	10.00%
ROBERT POOLE										
BCS-013	A/E Robert Poole Building	12/23/2014	3/19/2015	JRS Architects, Inc.**	\$ 2,466,870.00	29.00%	29.52%	\$ 728,220.02	\$ 2,466,870.00	100.00%
BCS-014	CM - Robert Poole Building	12/23/2014	3/19/2015	CAM Construction Company	\$ 105,266.00	29.00%	30.00%	\$ 31,579.80	\$ 31,579.80	30.00%
014-A1	Robert Poole GMP Amendment #1	N/A	7/27/2016	CAM Construction Company	\$ 38,507,745.00	30.00%	30.61%	\$ 11,787,220.74	\$ 11,787,220.74	30.61%
BCS-017	Commissioning Agent - Robert E. Poole	6/23/2015	9/3/2015	RMF Engineering	\$ 97,565.00	10.00%	17.00%	\$ 16,586.05	\$ 16,586.05	17.00%
BCS-040	Swing Space Reno. - Robert Poole	3/4/2016	4/22/2016	J.A.K. Construction	\$ 353,500.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-043	Moving & Relocation Svcs. - Robert Poole	4/4/2016	5/5/2016	District Moving Companies, Inc.	\$ 78,477.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-055	Robert Poole - T & I	5/27/2016	7/14/2016	Specialized Engineering	\$ 127,548.00	10.00%	10.00%	\$ 12,754.80	\$ 12,754.80	10.00%
	Bill of Materials - FFE - Robert Poole	6/10/2016	2/7/2018	School Specialty, Inc.	\$ 1,096,011.64	10.00%	15.00%	\$ 164,401.75	\$ 164,401.75	15.00%
TOTAL (YEAR 1)					\$ 528,496,110.16		30.89%	\$ 163,240,178.46	\$ 173,327,321.44	32.80%

Project Number & Contract Number	Project Name	Advertisement Date	Award Date	Vendor	Original Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Commitment (spend)
YEAR 2 SCHOOLS										
21st CENTURY SCHOOL BUILDINGS PROGRAM										
BCS-02-100	Code Consultant - Year 2	7/10/2017	11/7/2017	Institute for Building Technology & Safety	\$ 1,528,504.00	10.00%	10.00%	\$ 152,850.40	\$ 152,850.40	10.00%
BCS-02-110-ESP	Instructional Technology & Telecommunication Design Consultant	8/30/2017	11/7/2017	Educational Systems Planning	\$ 1,500,000.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-02-110-JMT				Johnson, Mirmiran & Thompson (JMT)						
BCS-02-110-MGAC				Mark G. Anderson Consultants (MGAC)						
BCS-02-115-DMCI	Moving & Relocation Services	1/23/2018	3/7/2018	District Moving Companies, Inc. (DMCI)	\$ 1,400,000.00	0.00%	0.00%	\$ 1,253,987.26	\$ 1,253,987.26	89.57%
BCS-02-115-HMS				Hoffberger Moving Services, LLC (HMS) **						
BCS-02-115-WRI				Walters Relocations, Inc. (WRI)**						
BCS-02-120-GCI	Water Testing Services	3/19/2018	7/12/2018	Global Consulting, Inc. (GCI)	\$ 1,200,000.00	0.00%	0.00%	\$ 79,472.71	\$ 79,472.71	6.62%
BCS-02-120-SALUT				Soil and Land Use Technology, Inc. (SALUT) **						
BCS-02-120-IEI				Inspection Experts, Inc. (IEI)						
BCS-02-120-BATTA				BATTA Environmental Associates, Inc. (BATTA) **						
BCS-02-120-PSI				Professional Service Industries, Inc. (PSI)						
FEASIBILITY STUDIES										
BCS-201	FS - Medfield Heights Elementary School	5/1/2015	7/15/2015	Mimar McKissack**	\$ 40,477.00	29.00%	40.47%	\$ 16,381.04	\$ 40,477.00	100.00%
BCS-202	FS - Cross Country	5/1/2015	7/15/2015	Design Collective (DCI)	\$ 47,500.00	29.00%	35.80%	\$ 17,005.00	\$ 17,005.00	35.80%
BCS-203	FS - John Ruhrah	5/1/2015	7/15/2015	Design Collective (DCI)	\$ 45,500.00	29.00%	35.70%	\$ 16,243.50	\$ 16,243.50	35.70%
BCS-204	FS - Calvin M. Rodwell	5/1/2015	7/15/2015	Design Collective (DCI)	\$ 46,500.00	29.00%	36.15%	\$ 16,809.75	\$ 16,809.75	36.15%
BCS-205	FS - Govans	7/2/2015	11/3/2015	Crabtree, Rorbaugh & Associates Architects	\$ 61,291.00	29.00%	36.79%	\$ 22,548.96	\$ 22,548.96	36.79%
BCS-206	FS - Bay Brook	7/2/2015	11/3/2015	JRS Architects**	\$ 57,000.00	29.00%	31.50%	\$ 17,955.00	\$ 57,000.00	100.00%
BCS-207	FS - Calverton	7/2/2015	11/3/2015	JRS Architects**	\$ 57,000.00	29.00%	31.50%	\$ 17,955.00	\$ 57,000.00	100.00%
BCS-208	FS - Walter P. Carter	7/2/2015	11/3/2015	Penza Bailey/Newman JV	\$ 53,349.46	29.00%	51.40%	\$ 27,421.62	\$ 27,421.62	51.40%
BCS-209	FS-Harford Heights Elementary School	1/8/2016	4/5/2016	Grimm + Parker Architects	\$ 62,648.30	29.00%	39.94%	\$ 25,021.73	\$ 25,021.73	39.94%
BCS-210	FS -Montebello	1/8/2016	4/5/2016	Thomas, Marks Architects**	\$ 58,830.53	29.00%	49.20%	\$ 28,944.62	\$ 58,830.53	100.00%
BCS-211	FS - Mary Rodman	1/8/2016	4/5/2016	Stantec Architecture	\$ 54,793.60	29.00%	52.00%	\$ 28,492.67	\$ 28,492.67	52.00%
BCS-214	FS - James Mosher	2/6/2017	7/12/2017	Colimore Architects, Inc.	\$ 66,555.00	29.00%	44.00%	\$ 29,284.20	\$ 29,284.20	44.00%
BCS-212	FS - Northwood	2/6/2017	5/3/2017	RRMM Architects, PC	\$ 70,881.80	29.00%	36.00%	\$ 25,517.45	\$ 25,517.45	36.00%
BCS-213	FS - Robert W. Coleman	2/6/2017	8/27/2017	RRMM Architects, PC	\$ 62,242.60	29.00%	32.00%	\$ 19,917.63	\$ 19,917.63	32.00%
BCS-215	FS - Highlandtown Elementary/Middle	9/11/2017	11/7/2017	GWWO, Inc./Architects	\$ 62,358.00	29.00%	34.60%	\$ 21,575.87	\$ 21,575.87	34.60%
BCS-216	FS - Commodore John Rodgers Elementary/Middle	9/11/2017	11/7/2017	GWWO, Inc./Architects	\$ 62,358.00	29.00%	34.60%	\$ 21,575.87	\$ 21,575.87	34.60%
BCS-217	FS - Frederick Douglass Building	1/20/2020	4/7/2020	Design Collective, Inc.	\$ 94,198.00	29.00%	29.20%	\$ 27,505.82	\$ 27,505.82	29.20%
BCS-218	FS - Baltimore City College	3/13/2020	5/5/2020	JRS Architects, Inc.**	\$ 83,574.24	29.00%	29.00%	\$ 24,236.53	\$ 83,574.24	100.00%
BCS-219	FS - Baltimore Polytechnic & Western High	9/8/2020	12/1/2020	Cannon Design	\$ 145,605.00	29.00%	29.00%	\$ 42,225.45	\$ 145,605.00	100.00%
BAY-BROOK ELEMENTARY/MIDDLE										
BCS-02-004-AE	AE -Bay-Brook E/M	6/4/2017	8/16/2017	Crabtree, Rohrbaugh & Associates	\$ 2,129,417.00	31.00%	31.10%	\$ 662,248.69	\$ 662,248.69	31.10%
BCS-02-004-CM	CM - Pre-Construction - Bay-Brook E/M	6/4/2017	8/16/2017	CAM Construction Company	\$ 90,522.00	29.00%	30.00%	\$ 27,156.60	\$ 27,156.60	30.00%
BCS-02-004-GMP	GMP - Bay-Brook E/M	N/A	9/27/2018	CAM Construction Company	\$ 39,009,088.00	30.00%	41.00%	\$ 15,993,726.08	\$ 15,993,726.08	41.00%
BCS-02-004-CX	CX -Bay-Brook E/M	11/8/2017	2/12/2017	Setty & Associates Intl.**	\$ 89,697.50	10.00%	10.00%	\$ 8,969.75	\$ 89,697.50	100.00%
BCS-02-004-SS	SSR - Bay-Brook E/M	4/25/2018	6/6/2018	Tito Contractors, Inc.**	\$ 175,324.00	0.00%	0.00%	\$ -	\$ 175,324.00	100.00%
BCS-02-004-TI	T&I - Bay-Brook E/M	7/5/2018	9/5/2018	ECS Mid-Atlantic, LLC	\$ 122,450.00	10.00%	10.00%	\$ 12,245.00	\$ 12,245.00	10.00%
	Bill of Materials - FFE - Bay-Brook E/M	6/10/2016	5/7/2019	Douron, Inc.	\$ 1,000,323.05	10.00%	10.00%	\$ 100,032.31	\$ 100,032.31	10.00%
CALVIN M. RODWELL ELEMENTARY/MIDDLE										
BCS-02-003-AE	AE - Calvin M. Rodwell E/M	5/25/2017	8/16/2017	Design Collective, Inc. + Samaha Assoc., PC JV	\$ 1,679,673.88	31.00%	31.20%	\$ 524,058.25	\$ 524,058.25	31.20%
BCS-02-003-CM	CM - Pre-Construction - Calvin M. Rodwell E/M	5/24/2017	8/16/2017	Skanska USA Building, Inc.	\$ 75,525.75	29.00%	29.00%	\$ 21,902.47	\$ 21,902.47	29.00%
BCS-02-003-GMP	GMP - Calvin M. Rodwell E/M	N/A	10/3/2018	Skanska USA Building, Inc.	\$ 36,767,365.00	30.00%	52.00%	\$ 19,119,029.80	\$ 19,119,029.80	52.00%
BCS-02-003-CX	CX - Calvin M. Rodwell E/M	11/8/2017	2/12/2017	Setty & Associates Intl.**	\$ 89,697.50	10.00%	10.00%	\$ 8,969.75	\$ 89,697.50	100.00%
BCS-02-003-SS	SSR - Calvin M. Rodwell E/M	4/27/2018	6/6/2018	Centennial Contractors Enterprises, Inc.	\$ 126,783.00	0.00%	0.00%	\$ -	\$ -	0.00%
BCS-02-003-TI	T&I - Calvin M. Rodwell E/M	7/10/2018	9/5/2018	DIW Group, Inc. t/a Specialized Engineering	\$ 118,860.00	10.00%	10.00%	\$ 11,886.00	\$ 11,886.00	10.00%
	Bill of Materials - FFE - Calvin M. Rodwell E/M	6/10/2016	5/7/2019	Douron, Inc.	\$ 965,455.13	10.00%	10.00%	\$ 96,545.51	\$ 96,545.51	10.00%
CALVERTON ELEMENTARY/MIDDLE										
BCS-02-005-AE	AE - Calverton E/M	5/17/2018	9/27/2018	JRS Architects, Inc.**	\$ 2,026,501.61	31.00%	51.42%	\$ 1,042,027.13	\$ 2,026,501.61	100.00%
BCS-02-005-CM	CM - Pre-Construction - Calverton E/M	5/17/2018	9/27/2018	The Whiting-Turner Contracting Company	\$ 190,627.03	29.00%	29.00%	\$ 55,281.84	\$ 55,281.84	29.00%
BCS-02-005-GMP1	GMP 1 - Calverton E/M	N/A	10/31/2019	The Whiting-Turner Contracting Company	\$ 6,189,280.09	30.00%	29.66%	\$ 1,835,740.47	\$ 1,835,740.47	29.66%
BCS-02-005-GMP2	GMP 2 - Calverton E/M	N/A	4/1/2020	The Whiting-Turner Contracting Company	\$ 32,279,199.00	30.00%	33.00%	\$ 10,652,135.67	\$ 10,652,135.67	33.00%
BCS-02-005-GMP3	GMP 3 - Calverton E/M	N/A	7/22/2020	The Whiting-Turner Contracting Company	\$ 11,256,202.00	30.00%	34.00%	\$ 3,827,108.68	\$ 3,827,108.68	34.00%
BCS-02-005-CX	CX - Calverton E/M	11/5/2018	1/8/2019	Kibart, Inc.	\$ 96,425.00	10.00%	35.00%	\$ 33,748.75	\$ 33,748.75	35.00%
BCS-02-005-TI	T&I - Calverton E/M	12/23/2019	3/3/2020	ATC Group Services, LLC	\$ 118,561.00	10.00%	10.00%	\$ 11,856.10	\$ 11,856.10	10.00%
	Bill of Materials - FFE - Calverton E/M	6/10/2016	3/2/2021	Douron, Inc.	\$ 1,092,648.24	10.00%	10.00%	\$ 109,264.82	\$ 109,264.82	10.00%
CROSS COUNTRY ELEMENTARY/MIDDLE										
BCS-02-007-AE	AE - Cross Country E/M	6/26/2018	12/20/2018	ATI, Inc.**	\$ 1,095,676.40	31.00%	59.13%	\$ 647,873.46	\$ 1,095,676.40	100.00%

Project Number & Contract Number	Project Name	Advertisement Date	Award Date	Vendor	Original Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Commitment (spend)
BCS-02-007-CM	CM - Pre-Construction - Cross Country E/M	8/13/2018	12/20/2018	Turner Construction Company	\$ 147,728.00	29.00%	29.80%	\$ 44,022.94	\$ 44,022.94	29.80%
BCS-02-007-GMP1	GMP 1 - Cross Country E/M	N/A	10/6/2021	Turner Construction Company	\$ 1,399,852.00	30.00%	30.00%	\$ 419,955.60	\$ 419,955.60	30.00%
BCS-02-007-GMP2	GMP 2 - Cross Country E/M	N/A	2/16/2022	Turner Construction Company	\$ 11,885,143.00	30.00%	30.00%	\$ 3,565,542.90	\$ 3,565,542.90	30.00%
BCS-02-007-GMP3	GMP 3 - Cross Country E/M	N/A	5/11/2022	Turner Construction Company	\$ 37,098,292.00	30.00%	30.00%	\$ 11,129,487.60	\$ 11,129,487.60	30.00%
BCS-02-007-CX	CX - Cross Country E/M	11/30/2018	2/5/2019	Wright Commissioning, LLC	\$ 90,850.00	10.00%	10.00%	\$ 9,085.00	\$ 9,085.00	10.00%
BCS-02-007-TI	T&I - Cross Country E/M	1/10/2022	3/1/2022	ATC Group Services, LLC	\$ 126,070.00	10.00%	10.00%	\$ 12,607.00	\$ 12,607.00	10.00%
BCS-02-007-SS	SS - Cross Country E/M	4/26/2019	6/18/2019	Tito Contractors, Inc.**	\$ 141,231.25	0.00%	0.00%	\$ -	\$ 141,231.25	100.00%
FAIRMOUNT HARFORD BUILDING										
BCS-02-002-DB	Design Build - Fairmount Harford Bldg.	5/23/2017	8/16/2017	MCN Build/Southway Builders, LLC	\$ 192,743.00	20.00%	37.00%	\$ 71,314.91	\$ 71,314.91	37.00%
BCS-02-002-GMP	Fairmount Harford GMP	N/A	4/26/2018	MCN Build/Southway Builders, LLC	\$ 49,216,622.00	32.00%	32.00%	\$ 15,749,319.04	\$ 15,749,319.04	32.00%
BCS-02-002-CX	CX - Fairmount Harford Bldg.	1/10/2018	3/7/2018	Brinjac Engineering	\$ 97,229.00	10.00%	23.00%	\$ 22,362.67	\$ 22,362.67	23.00%
BCS-02-002-TI	T&I - Fairmount Harford Bldg.	3/7/2018	5/2/2018	ECS Mid-Atlantic, LLC	\$ 74,503.20	10.00%	10.00%	\$ 7,450.32	\$ 7,450.32	10.00%
	Bill of Materials - FFE - Fairmount Harford Bldg	6/10/2016	5/7/2019	School Specialty, Inc.	\$ 1,187,038.86	10.00%	15.00%	\$ 178,055.83	\$ 178,055.83	15.00%
GOVANS ES										
BCS-02-008-AE	AE - Govans ES	12/15/2017	3/21/2018	USA Architects, Planners + Interior Designers PA	\$ 1,657,139.17	31.00%	36.30%	\$ 601,541.52	\$ 601,541.52	36.30%
BCS-02-008-CM	CM - Preconstruction - Govans ES	12/15/2017	3/21/2018	Keller Construction Management	\$ 152,150.00	29.00%	29.00%	\$ 44,123.50	\$ 44,123.50	29.00%
BCS-02-008-GMP1	GMP 1 - Govans ES	N/A	4/22/2020	Dustin Construction, Inc.	\$ 24,101,768.26	30.00%	27.46%	\$ 6,618,345.56	\$ 6,618,345.56	27.46%
BCS-02-008-CX	CX - Govans ES	8/10/2018	10/3/2018	Wright Commissioning, LLC	\$ 94,980.00	10.00%	10.00%	\$ 9,498.00	\$ 9,498.00	10.00%
BCS-02-008-TI	T&I - Govans ES	10/1/2019	2/4/2020	ATC Group Services, LLC	\$ 131,105.00	10.00%	10.00%	\$ 13,110.50	\$ 13,110.50	10.00%
BCS-02-008-SS	SS - Govans ES	5/2/2019	6/18/2019	Tito Contractors, Inc.**	\$ 238,960.00	0.00%	0.00%	\$ -	\$ 238,960.00	100.00%
	Bill of Materials - FFE - Govans ES	6/10/2016	3/2/2021	Douron, Inc.	\$ 780,009.65	10.00%	10.00%	\$ 78,000.97	\$ 78,000.97	10.00%
HARFORD HEIGHTS/SHARP-LEADENHALL ELEMENTARY										
BCS-02-009-AE	AE - Harford Heights ES	3/1/2018	8/1/2018	Crabtree, Rohrbaugh & Associates	\$ 1,978,686.64	31.00%	32.50%	\$ 643,073.16	\$ 643,073.16	32.50%
BCS-02-009-CM	CM - Preconstruction - Harford Heights ES	3/1/2018	8/1/2018	MCN Build/Southway Builders, LLC	\$ 169,976.00	29.00%	29.00%	\$ 49,293.04	\$ 49,293.04	29.00%
BCS-02-009-GMP	GMP - Harford Heights ES	N/A	4/1/2020	MCN Build/Southway Builders, LLC	\$ 44,636,933.00	30.00%	30.00%	\$ 13,391,079.90	\$ 13,391,079.90	30.00%
BCS-02-009-CX	CX - Harford Heights ES	9/19/2018	11/8/2018	Wright Commissioning, LLC	\$ 98,515.00	10.00%	10.00%	\$ 9,851.50	\$ 9,851.50	10.00%
BCS-02-009-TI	TI - Harford Heights ES	7/25/2019	10/8/2019	ECS Mid-Atlantic, LLC	\$ 107,304.00	10.00%	10.00%	\$ 10,730.40	\$ 10,730.40	10.00%
	Bill of Materials - FFE - Harford Heights ES	6/10/2016	3/2/2021	School Specialty, Inc.	\$ 1,224,355.87	10.00%	15.00%	\$ 183,653.38	\$ 183,653.38	15.00%
HIGHLANDTOWN ELEMENTARY/MIDDLE SCHOOL										
BCS-02-010-AE	AE - Highlandtown EMS	1/31/2020	4/22/2020	JRS Architects, Inc.**	\$ 1,000,391.55	31.00%	37.50%	\$ 375,146.83	\$ 1,000,391.55	100.00%
BCS-02-010-CM	CM - Preconstruction - Highlandtown EMS	1/31/2020	4/22/2020	CAM Construction Company	\$ 154,312.00	29.00%	29.00%	\$ 44,750.48	\$ 44,750.48	29.00%
BCS-02-010-GMP	GMP - Highlandtown EMS	1/31/2020	8/11/2021	CAM Construction Company	\$ 22,354,170.00	30.00%	34.35%	\$ 7,678,657.40	\$ 7,678,657.40	34.35%
BCS-02-010-CX	CX - Highlandtown EMS	7/27/2020	10/7/2020	Brinjac Engineering, Inc.	\$ 52,620.00	10.00%	10.00%	\$ 5,262.00	\$ 5,262.00	10.00%
BCS-02-010-TI	TI - Highlandtown EMS	3/2/2021	5/4/2021	Hillis-Carnes Engineering Associates, Inc.	\$ 81,784.00	10.00%	10.00%	\$ 8,178.40	\$ 8,178.40	10.00%
	Bill of Materials - FFE - Highlandtown ES	6/10/2016	3/2/2021	School Specialty, Inc.	\$ 1,077,394.98	10.00%	15.00%	\$ 161,609.25	\$ 161,609.25	15.00%
JAMES MOSHER ELEMENTARY SCHOOL										
BCS-02-011-AE	AE - James Mosher ES	9/7/2018	1/24/2019	Waldon Studio/Hughes Group Architects JV**	\$ 979,035.28	31.00%	45.51%	\$ 445,558.96	\$ 979,035.28	100.00%
BCS-02-011-CM	CM - Preconstruction - James Mosher ES	9/7/2018	1/24/2019	Dustin Construction, Inc.	\$ 169,007.00	29.00%	29.00%	\$ 49,012.03	\$ 49,012.03	29.00%
BCS-02-011-GMP	GMP - James Mosher ES	N/A	4/1/2020	Dustin Construction, Inc.	\$ 26,139,160.31	30.00%	24.35%	\$ 6,364,885.54	\$ 6,364,885.54	24.35%
BCS-02-011-CX	CX - James Mosher ES	1/18/2019	4/4/2019	Setty & Associates Intl.**	\$ 90,948.00	10.00%	10.00%	\$ 9,094.80	\$ 90,948.00	100.00%
BCS-02-011-TI	TI - James Mosher ES	3/5/2020	5/5/2020	Hillis-Carnes Engineering Associates, Inc.	\$ 50,989.00	10.00%	10.00%	\$ 5,098.90	\$ 5,098.90	10.00%
BCS-02-011-SS	SS - James Mosher ES	4/10/2019	6/18/2019	Tito Contractors, Inc.**	\$ 168,611.00	0.00%	0.00%	\$ -	\$ 168,611.00	100.00%
	Bill of Materials - FFE - James Mosher ES	6/10/2016	3/2/2021	Douron, Inc.	\$ 616,311.53	10.00%	10.00%	\$ 61,631.15	\$ 61,631.15	10.00%
JOHN RUHRAH ELEMENTARY/MIDDLE										
BCS-02-001 AE	AE - John Ruhrah E/M	2/8/2017	6/7/2017	Grimm & Parker Architects	\$ 1,641,718.62	31.00%	52.14%	\$ 855,992.09	\$ 855,992.09	52.14%
BCS-02-001 CM	CM - Pre-Construction - John Ruhrah E/M	2/10/2017	7/5/2017	MCN Build/Southway Builders, LLC	\$ 56,619.20	29.00%	29.00%	\$ 16,419.57	\$ 16,419.57	29.00%
BCS-02-001-GMP	GMP - John Ruhrah E/M	N/A	9/27/2018	MCN Build/Southway Builders, LLC	\$ 42,759,429.00	30.00%	30.95%	\$ 13,234,043.28	\$ 13,234,043.28	30.95%
BCS-02-001-CX	CX - John Ruhrah E/M	11/8/2017	1/2/2018	Kibart, Inc.	\$ 96,188.40	10.00%	28.00%	\$ 26,932.75	\$ 26,932.75	28.00%
BCS-02-001-SS	SSR - John Ruhrah E/M	4/30/2018	6/6/2018	Tito Contractors, Inc.**	\$ 263,967.00	0.00%	0.00%	\$ -	\$ 263,967.00	100.00%
BC-02-001-TI	TI - John Ruhrah E/M	8/15/2018	10/3/2018	Hillis-Carnes Engineering Associates, Inc.	\$ 124,750.00	10.00%	10.00%	\$ 12,475.00	\$ 12,475.00	10.00%
BCS02-001-PC	Portable Classroom Lease - John Ruhrah E/M	1/4/2018	9/5/2018	Modular Genius, Inc.	\$ 1,307,998.00	12.00%	12.00%	\$ 156,959.76	\$ 156,959.76	12.00%
	Bill of Materials - FFE - John Ruhrah E/M	6/10/2016	5/7/2019	School Specialty, Inc.	\$ 1,424,034.25	10.00%	15.00%	\$ 213,605.14	\$ 213,605.14	15.00%
MARY E. RODMAN ELEMENTARY/MIDDLE										
BCS-02-012-AE	AE - Mary E. Rodman	10/11/2017	1/24/2018	Smolen Emr Ilkovitch (SEI) Architects	\$ 1,317,364.34	31.00%	31.01%	\$ 408,514.68	\$ 408,514.68	31.01%
BCS-02-012-CM	CM - Preconstruction - Mary E. Rodman	10/11/2017	1/24/2018	MCN Build/Southway Builders, LLC	\$ 49,728.00	29.00%	29.00%	\$ 14,421.12	\$ 14,421.12	29.00%
BCS-02-012-GMP	GMP - Mary E. Rodman	N/A	7/9/2019	MCN Build/Southway Builders, LLC	\$ 25,533,719.00	30.00%	30.10%	\$ 7,685,649.42	\$ 7,685,649.42	30.10%
BCS-02-012-CX	CX - Mary E. Rodman	5/16/2018	7/12/2018	Kibart, Inc.	\$ 95,751.00	10.00%	28.00%	\$ 26,810.28	\$ 26,810.28	28.00%
BCS-02-012-TI	TI - Mary E. Rodman	5/30/2019	7/9/2019	ATC Group Services, LLC	\$ 82,492.00	10.00%	10.00%	\$ 8,249.20	\$ 8,249.20	10.00%
	Bill of Materials - FFE - Mary E. Rodman ES	6/10/2016	5/7/2019	Douron, Inc.	\$ 698,271.12	10.00%	10.00%	\$ 69,827.11	\$ 69,827.11	10.00%
MEDFIELD ELEMENTARY/SCHOOL										
BCS-02-013-AE	AE - Medfield ES	12/22/2017	3/21/2018	Design Collective/Samaha JV	\$ 1,592,053.76	31.00%	39.70%	\$ 632,045.34	\$ 632,045.34	39.70%
BCS-02-013-CM	CM - Preconstruction - Medfield ES	12/22/2017	3/21/2018	Turner Construction Company	\$ 141,310.00	29.00%	29.40%	\$ 41,545.14	\$ 41,545.14	29.40%
BCS-02-013-GMP	GMP - Medfield ES	N/A	7/8/2019	Turner Construction Company	\$ 32,320,710.00	30.00%	30.18%	\$ 9,754,390.28	\$ 9,754,390.28	30.18%

Project Number & Contract Number	Project Name	Advertisement Date	Award Date	Vendor	Original Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Commitment (spend)
BCS-02-013-CX	CX - Medfield ES	7/18/2018	9/5/2018	Kibart, Inc.	\$ 95,751.00	10.00%	33.00%	\$ 31,597.83	\$ 31,597.83	33.00%
BCS-02-013-TI	TI - Medfield ES	4/12/2019	6/18/2019	ATC Group Services, LLC	\$ 93,884.00	10.00%	10.00%	\$ 9,388.40	\$ 9,388.40	10.00%
BCS-02-013-SS	SS - Medfield ES	5/2/2019	6/18/2019	Tito Contractors, Inc.**	\$ 193,773.00	0.00%	0.00%	\$ -	\$ 193,773.00	100.00%
	Bill of Materials - FFE - Medfield Heights ES	6/10/2016	5/7/2019	Douron, Inc.	\$ 765,608.61	10.00%	10.00%	\$ 76,560.86	\$ 76,560.86	10.00%
MONTEBELLO ELEMENTARY/MIDDLE SCHOOL										
BCS-02-014-AE	AE - Montebello EMS	8/22/2019	11/21/2019	Crabtree, Rohrbaugh & Associates	\$ 1,351,508.53	31.00%	42.00%	\$ 567,633.58	\$ 567,633.58	42.00%
BCS-02-014-CM	CM - Preconstruction - Montebello EMS	5/7/2020	8/12/2020	CAM Construction Company	\$ 113,944.00	29.00%	29.00%	\$ 33,043.76	\$ 33,043.76	29.00%
BCS-02-014-GMP	GMP - Montebello EMS	N/A	4/21/2021	CAM Construction Company	\$ 32,092,251.00	30.00%	30.00%	\$ 9,627,675.30	\$ 9,627,675.30	30.00%
BCS-02-014-CX	CX - Montebello EMS	2/28/2020	5/5/2020	Kibart, Inc.	\$ 79,652.00	10.00%	10.00%	\$ 7,965.20	\$ 7,965.20	10.00%
BCS-02-014-SS	SS - Montebello EMS	5/5/2020	7/7/2020	Tito Contractors, Inc.**	\$ 267,885.00	0.00%	0.00%	\$ -	\$ 267,885.00	100.00%
BCS-02-014-TI	TI - Montebello EMS	2/8/2021	4/6/2021	DIW Group, Inc. t/a Specialized Engineering	\$ 88,770.00	10.00%	10.00%	\$ 8,877.00	\$ 88,770.00	100.00%
	Bill of Materials - FFE - Montebello ES	6/10/2016	5/7/2019	Douron, Inc.	\$ 831,968.35	10.00%	10.00%	\$ 83,196.84	\$ 83,196.84	10.00%
NORTHWOOD ELEMENTARY SCHOOL										
BCS-02-015-AE	AE- Northwood ES	1/2/2019	4/4/2019	Smolen Emr Ilkovitch (SEI) Architects	\$ 2,097,733.00	31.00%	42.02%	\$ 881,467.41	\$ 881,467.41	42.02%
BCS-02-015-CM	CM - Preconstruction - Northwood ES	1/2/2019	4/4/2019	James G. Davis Construction Corportation	\$ 179,216.00	29.00%	29.00%	\$ 51,972.64	\$ 51,972.64	29.00%
BCS-02-015-GMP1	GMP 1 - Northwood ES	N/A	7/22/2020	James G. Davis Construction Corportation	\$ 27,840,394.00	30.00%	30.00%	\$ 8,352,118.20	\$ 8,352,118.20	30.00%
BCS-02-015-GMP2	GMP 2 - Northwood ES	N/A	12/16/2020	James G. Davis Construction Corportation	\$ 17,854,228.00	30.00%	30.00%	\$ 5,356,268.40	\$ 5,356,268.40	30.00%
BCS-02-015-CX	CX - Northwood ES	4/30/2019	7/9/2019	Kibart, Inc.	\$ 89,895.00	10.00%	28.00%	\$ 25,170.60	\$ 25,170.60	28.00%
BCS-02-015-TI	TI - Northwood ES	5/1/2020	7/7/2020	ECS Mid-Atlantic, LLC	\$ 95,177.00	10.00%	10.00%	\$ 9,517.70	\$ 9,517.70	10.00%
	Bill of Materials - FFE - Northwood ES	6/10/2016	8/24/2021	Douron, Inc.	\$ 875,046.40	10.00%	10.00%	\$ 87,504.64	\$ 87,504.64	10.00%
ROBERT W. COLEMAN ELEMENTARY SCHOOL										
BCS-02-016-AE	AE - Robert W. Coleman ES	10/1/2018	1/24/2019	RRMM Architects, PC dba RRMM Lukmkire Architects	\$ 886,399.00	31.00%	57.00%	\$ 505,247.43	\$ 505,247.43	57.00%
BCS-02-016-CM	CM - Preconstruction - Robert W. Coleman ES	4/5/2019	7/8/2019	MCN Build/Southway Builders, LLC	\$ 113,561.00	29.00%	29.00%	\$ 32,932.69	\$ 32,932.69	29.00%
BCS-02-016-GMP1	GMP 1 - Robert W. Coleman ES	N/A	4/1/2020	MCN Build/Southway Builders, LLC	\$ 1,693,616.00	30.00%	38.13%	\$ 645,775.78	\$ 645,775.78	38.13%
BCS-02-016-GMP2	GMP 2 - Robert W. Coleman ES	N/A	7/22/2020	MCN Build/Southway Builders, LLC	\$ 17,917,118.00	30.00%	30.00%	\$ 5,375,135.40	\$ 5,375,135.40	30.00%
BCS-02-016-CX	CX - Robert W. Coleman ES	3/13/2019	5/7/2019	Decon Engineering, Inc. dba DEI Consulting	\$ 84,940.21	10.00%	10.00%	\$ 8,494.02	\$ 8,494.02	10.00%
BCS-02-016-TI	TI - Robert W. Coleman ES	3/31/2020	6/2/2020	Hillis-Carnes Engineering Associates, Inc.	\$ 46,734.00	10.00%	10.00%	\$ 4,673.40	\$ 4,673.40	10.00%
BCS-02-016-SS	SS - Robert W. Coleman ES	4/26/2019	6/18/2019	Centennial Contractors Enterprises, Inc.	\$ 264,236.62	0.00%	0.00%	\$ -	\$ -	0.00%
	Bill of Materials - FFE - Robert W. Coleman ES	6/10/2016	3/2/2021	School Specialty, Inc.	\$ 507,711.01	10.00%	15.00%	\$ 76,156.65	\$ 76,156.65	15.00%
WALTER P. CARTER/LOIS T. MURRAY ELEMENTARY/MIDDLE										
BCS-02-017-AE	AE - Walter P. Carter E/M	10/20/2017	1/24/2018	Penza Bailey/Newman JV	\$ 2,499,998.92	31.00%	48.42%	\$ 1,210,449.48	\$ 1,210,449.48	48.42%
BCS-02-017-CM	CM - Preconstruction - Walter P. Carter E/M	10/20/2017	1/24/2018	Whiting Turner Contracting Co.	\$ 258,574.31	29.00%	29.00%	\$ 74,986.55	\$ 74,986.55	29.00%
BCS-02-017-GMP	GMP - Walter P. Carter E/M	N/A	4/3/2019	Whiting Turner Contracting Co.	\$ 54,923,438.00	30.00%	31.24%	\$ 17,158,082.03	\$ 17,158,082.03	31.24%
BCS-02-017-CX	CX - Walter P. Carter E/M	5/16/2018	8/8/2018	Advanced Building Performance, Inc.**	\$ 96,488.00	10.00%	10.00%	\$ 9,648.80	\$ 96,488.00	100.00%
BCS-02-017-TI	TI - Walter P. Carter E/M	10/16/2018	12/6/2018	ECS Mid-Atlantic, LLC	\$ 202,316.50	10.00%	10.00%	\$ 20,231.65	\$ 20,231.65	10.00%
BCS-02-017-SS	SS - Walter P. Carter E/M	5/1/2019	6/18/2019	Tito Contractors, Inc.**	\$ 218,741.00	0.00%	0.00%	\$ -	\$ 218,741.00	100.00%
	Bill of Materials - FFE - Walter P. Carter E/M	6/10/2016	5/7/2019	School Specialty, Inc.	\$ 1,187,790.39	10.00%	15.00%	\$ 178,168.56	\$ 178,168.56	15.00%
	Bill of Materials - FFE - Lois T. Murray E/M	6/10/2016	3/2/2021	School Specialty, Inc.	\$ 338,356.01	10.00%	15.00%	\$ 50,753.40	\$ 50,753.40	15.00%
TOTAL (YEAR 2)					\$ 649,363,195.81		32.11%	\$ 208,523,700.52	\$ 213,488,021.27	32.88%
TOTAL (YR 1 & YR 2)					\$ 1,177,859,305.97		31.56%	\$ 371,763,878.98	\$ 386,815,342.71	32.84%

** MBE Prime

*** MDOT MBE Certified at Time of Award

City Schools Procurement/Contract
MSA Procurement/City Schools Contracts

Approved Change Orders by Project by Vendors - (Previous Quarter)

Project	Company Name	Originating Contract Title	Title	Current State	Change Amount	Approved Date
21st Century Program Costs	BATTA Environmental Associates, Inc.	Northwood_Water Testing_Batta Environmental	Northwood_BATTA_Water Testing Task Order Closeout	Approved	(\$224.07)	05/12/22
	BATTA Environmental Associates, Inc. - Total				(\$224.07)	
	Douron, Inc.	Medfield_Douron Furniture Procurement	Douron_Medfield_Unxpended Contingency_March 2022	Approved	(\$37,437.32)	03/30/22
	Douron, Inc. - Total				(\$37,437.32)	
	Intertek-PSI	Patterson_Water Testing_Intertek PSI	Patterson_Intertek-PSI_Water Testing Task Order Closeout	Approved	(\$471.60)	05/12/22
	Intertek-PSI - Total				(\$471.60)	
	Soil and Land Use Technology, Inc. (SaLUT)	Harford Heights_Water Testing_SaLUT	SaLUT_Harford Heights_Water Testing Closeout	Approved	(\$3,098.52)	04/01/22
	Soil and Land Use Technology, Inc. (SaLUT) - Total				(\$3,098.52)	
	Tito Contractors, Inc.	BRS_Kiln Installation_Tito Contractors_Ft Worthington EMS	Tito_Ft Worthington EMS_BRS Kiln Installation Closeout	Approved	(\$8,395.07)	04/07/22
	Tito Contractors, Inc. - Total				(\$8,395.07)	
	Walters Relocations, Inc.	Patterson_Walters Relocation_Move In	Walters Relocation_Patterson_Unexpended Relocation Costs - March 2022	Approved	(\$3,654.00)	03/16/22
	Walters Relocations, Inc. - Total				(\$3,654.00)	
Calvin Rodwell Elementary/Middle School	Design Collective	DCI_AE Services	DCI_Change Order #001 Duct FINAL Closeout_March 2022	Approved	(\$206,171.52)	03/30/22
	Design Collective - Total				(\$206,171.52)	
	Skanska	Skanska_CM Precon Services	Skanska_Change Order #1 Precon Owner Contingency Credit FINAL_March 2022	Approved	(\$10,000.00)	03/29/22
Cross Country Elementary/Middle School	Skanska - Total				(\$10,000.00)	
	Turner Construction Company	Turner Construction_GMP Services	Turner_GMP02	Approved	\$11,885,143.00	02/16/22
	Turner Construction Company - Total				\$11,885,143.00	
Fairmount Harford HS	ECS Mid-Atlantic, LLC	ECS - T&I Services	ECS - Final Closeout CO Crediting Unused Funds	Approved	(\$1,725.96)	03/29/22
	ECS Mid-Atlantic, LLC - Total				(\$1,725.96)	
	MCN Build/Southway	MCN/Southway D/B GMP	MCN Southway Final CO to return unused Owner Contingency	Approved	(\$3,586.46)	03/24/22
James Mosher Elementary School	MCN Build/Southway - Total				(\$3,586.46)	
	Waldon Studio Architects/Hughes Group Architects (JV)	Waldon Studio Architects/Hughes Group Architects_Design Services	Waldon / Hughes_Unused Allowance & Contingency	Approved	(\$33,783.63)	05/09/22
	Waldon Studio Architects/Hughes Group Architects (JV) - Total				(\$33,783.63)	
Mary E. Rodman PK-5	Kibart Consulting Engineers, Inc.	Kibart_CX Services	Kibart_CX Closeout	Approved	(\$10,836.15)	05/18/22
	Kibart Consulting Engineers, Inc. - Total				(\$10,836.15)	
Medfield Heights Elementary School	Turner Construction Company	Turner Construction - GMP	Turner_Construction GMP_Final Closeout Change Order	Approved	(\$2,266,573.78)	04/08/22
	Turner Construction Company - Total				(\$2,266,573.78)	
Montebello Elementary/Middle School	CAM Construction Company, Inc	Cam Constuction GMP- CM Services	CAM C0#1_Contingency Replenishment	Approved	\$1,239,654.00	03/04/22
	CAM Construction Company, Inc - Total				\$1,239,654.00	
Robert W. Coleman Elementary School	DEI Consulting	DEI_Cx Services	DEI - Unused Contingencies	Approved	(\$6,199.74)	03/28/22
	DEI Consulting - Total				(\$6,199.74)	
Overall - Total					\$10,532,639.18	

May 25, 2022

6:02:47 PM

Workforce Development Snapshot - May 2022

Completed Schools

School	Company	Mobilization Date	Committed Local New Hires	Official Local New Hires	Committed Total Hours	Official Total Hours	Committed Baltimore City Resident Hours	Official Baltimore City Resident Hours
Arlington	Dustin Construction	7/5/2018	26	62	172,844.00	218,959.78	27,111.00	32,930.50
Arundel	MCN Build	8/1/2016	38	59	135,849.00	177,147.43	43,100.00	52,634.70
Bay Brook	CAM Construction	7/23/2018	9	23	133,910.00	210,310.70	10,310.00	25,464.18
Calverton	Whiting Turner	11/4/2019	22	52	144,663.00	237,472.82	15,034.00	33,766.06
Calvin M. Rodwell	Skanska USA Building, Inc.	8/13/2018	23	33	158,125.00	226,518.60	51,782.00	38,537.98
Cherry Hill	Hess Construction	2/10/2017	26	76	197,888.00	236,751.55	33,508.00	44,847.94
Dorothy I Height (J.E.H)	J.Vinton Schafer/Cain Construction	8/10/2016	18	68	121,055.00	163,523.58	21,988.00	34,804.03
Fairmount-Harford	MCN Build/Southway Builders	5/3/2018	21	55	145,582.00	274,660.09	25,093.00	77,281.77
Forest Park	Hess Construction	2/6/2017	22	140	275,950.00	419,345.03	28,040.00	68,259.05
Fort Worthington	Gilbane	1/11/2016	24	70	180,000.00	194,101.70	31,668.00	31,980.81
Frederick	Gilbane	2/1/2016	28	52	92,281.00	132,570.02	20,428.00	35,206.71
Govans	Dustin Construction	4/29/2020	12	31	125,425.00	151,143.57	17,064.00	17,091.71
James Mosher	Dustin Construction	4/29/2020	15	38	111,716.00	139,841.11	20,561.00	18,327.64
John Ruhrah	MCN Build/Southway Builders	9/14/2018	33	64	148,442.00	260,305.86	35,180.00	55,328.09
Mary E. Rodman	MCN Build/Southway Builders	7/22/2019	19	38	103,963.00	149,469.60	24,878.00	28,326.97
Medfield Heights	Turner Construction	7/11/2019	30	40	137,642.00	169,060.39	23,084.00	23,699.58
Pimlico	Dustin Construction	10/13/2016	29	85	151,805.00	227,530.38	30,756.00	36,341.08
Robert Poole	CAM Construction	8/22/2016	25	95	188,305.00	281,920.73	28,167.00	57,574.41
Walter P. Carter	Whiting-Turner Construction	2/14/2019	22	91	181,310.00	270,345.53	31,996.00	52,303.18
Wildwood (Lyndhurst)	Turner Construction	7/11/2016	47	66	168,048.00	240,870.02	22,685.00	40,050.63
Totals:			489	1238	3,074,803.00	4,381,848.49	542,433.00	804,757.02

*Updated May 12, 2022

Key
Committed = GMP
Official - Final Numbers

Baltimore City Schools Construction Program
MOU Executive Committee Meeting
June 1, 2022
Maryland Stadium Authority Update

Current Status:

- **School Openings/Events**

- None planned for summer 2022.

- **Year 1 Schools**

- All of the eleven Year 1 buildings, currently housing twelve schools, are open and occupied.
 - The former Patterson building abatement and demolition is complete and the CM is proceeding with completion of the site work. The Claremont students will relocate to the new Patterson Building in summer 2022, becoming the thirteenth school to occupy a Year 1 building.

- **Year 2 Schools**

- Thirteen of the seventeen Year 2 buildings, housing fifteen schools, are open and occupied.
 - Northwood – Occupied January 2022. Abatement and demolition of the former school building and final site work is proceeding, with completion anticipated in summer 2022.
 - Cross Country – GMP 3 for the remainder of the work was approved by the MSA Board on May 5, 2022 and BPW on May 11, 2022. Abatement and demolition of the existing building is complete, GMP 2 site work is in progress and the CM is mobilizing for the GMP 3 work. Due to supply chain issues, substantial completion is currently anticipated to be early Fall 2023. As a result of discussions with MSA and City Schools, it was agreed that a mid-year 2023-24 opening was warranted.
 - Montebello – Montebello construction continues. Masonry work is 95% complete and the addition stairs are being installed. Detail work in the existing building is ongoing and window installation is 95% complete. Floor patching and flooring installation is ongoing and casework and millwork installation has started. AV/IT installation is in progress. Close in inspections are commencing and prep work for HVAC equipment is ongoing. Scheduled for a mid-year 2022-23 opening.
 - Highlandtown 237 construction continues. Structural steel and slab on deck work are complete. The east addition roofing has started, all RTU's have been set and duct and sprinkler piping has been installed. Electrical rough-in work ongoing. Exterior sheathing is installed with brick work to start shortly. The northeast addition interior and exterior framing is complete, exterior sheathing installation has started as well as roof installation. Existing building AV/IT upgrade rough ins are ongoing, all new LED light fixtures are installed and new ceiling grid installation has started. Existing building classroom and hallway painting is ongoing. Site work is progressing and all storm water management tanks have been installed. Scheduled for a mid-year 2022-23 opening.
 - Commodore John Rodgers – The feasibility study package was approved by the Board of School Commissioners on May 10, 2022 and the IAC Commissioners on May 11, 2022. The RFP for AE Design and CA Services was issued on May 11, 2022. The Pre-Proposal Conference was held virtually on May 18, 2022 and the Pre-Proposal Site/Building walkthrough was held on site on May 19, 2022. AE RFP responses are currently due on July 14, 2022. See City Schools report for additional details.

Baltimore City Schools Construction Program
MOU Executive Committee Meeting
June 1, 2022
Maryland Stadium Authority Update

Current Procurements:

- RFP – Commodore John Rodgers AE Design and CA Services

Upcoming/Anticipated Procurements

- RFP – Commodore John Rodgers CM Precon Services
- RFP – Commodore John Rodgers Building Commissioning Services
- RFP – Frederick Douglass HS/Joseph C. Briscoe Academy AE Design and CA Services
- RFP – Frederick Douglass HS/Joseph C. Briscoe Academy CM Precon Services
- RFP – Frederick Douglass HS/Joseph C. Briscoe Academy Building Commissioning Services



Baltimore City Public Schools
21st Century MOU Executive Committee Meeting

21st CENTURY SCHOOL BUILDINGS PROGRAM 2022 SECOND QUARTER UPDATE

Michael S. Mc Bride, Interim Executive Director

June 1, 2022

Contents

- Introduction
- School Buildings Plan Amendments/Surplus Facilities
- Feasibility Studies
- Utilization Rates/Surplus
- Staffing
- Budget
- Design & Construction
- Furniture, Fixtures & Equipment
- Technology
- Swing Locations/Logistics
- Workforce Background Checks
- Comprehensive Maintenance Plans
- Student Internships
- Community Engagement
- Communications

Introduction

Twenty-four of the 28 school buildings approved under the 21st Century Buildings Program are complete. Of the four schools remaining, three are under construction; Montebello Elementary/Middle School, Highlandtown Elementary/Middle School (#237), and Cross Country Elementary/Middle School and one, Commodore John Rodgers Elementary/Middle School, will enter design development Summer 2022. Additionally, Douglass-Briscoe High School is in the final stage of being added to the 21st Century Program.

School Buildings Plan Amendments/Surplus Facilities

- Southeast Building Surplus date remains 2024
- Thurgood Marshall Surplus date changed from 2023 to 2025
- Northwestern Surplus date remains 2025

Feasibility Studies

Feasibility studies are complete for Commodore John Rodger Elementary/Middle School and Douglass-Briscoe High School. The MSA has publicized an RFP for AE services for Commodore John Rodger and has developed a selection process schedule. The date for publicizing the Douglass-Briscoe AE services RFP will be set after the project receives approval from MOU Partners.

Utilization Rates/Surplus

City Schools' citywide enrollment for the current school year is 77,807; a slight decrease from last year's enrollment of 77,856. District-wide utilization is 87 percent. These figures do not include swing spaces.

Staffing

Since its inception, the 21st Century Program reported to the Office of the CEO. Effective April 4, 2022, the Program was realigned to report to Operations.

The Program is fully staffed with the exception of the Executive Director position. A search is underway to recruit an Executive Director who will manage the offices of 21st Century and Capital Improvement Projects.

Budget

The proposed FY2022 Operating Budget for the Program was originally projected to be \$4,744,771, of which \$1,056,454 is supplemental funding for student transportation, salary, benefits, and training. However, that amount was revised upward because of anticipated increases in swing space transportation costs. The revised projection is \$5,029,924, of which \$1,311,606 is supplemental funding for student transportation, salary, benefits, and training. The initial budget was approved by the Board of Commissioners May 13, 2021.

March 10, 2022, the Board of Commissioners approved a proposed \$3,747,726 Operating Budget for the Program. The final budget, with supplemental requests necessitated by the functional realignment and current markets trends, remains under review.

Design & Construction

The Design and Construction teams continued design and construction coordination for the Montebello EMS, Highlandtown ES, and Cross Country EMS projects, which are under construction. The teams continued to work with AEs, CMs and PMs to develop design and construction strategies that carefully consider building material shortages due to COVID. The teams continued working with City Schools staff to monitor and redress post-occupancy observations and reports related to recently delivered schools.

To help reconcile cost on the Cross Country EMS project, the team participated in early-phase value engineering sessions to strategically propose cost reductions that will not adversely impact design-intent while continuing to comply with City Schools' *Design Standards*. The team also compiled proposed updates to the BCPS Design Standards based on lessons-learned from previous projects.

Furniture, Fixtures & Equipment

Despite COVID-related supply chain issues, 99 percent of the 30,000 FF&E items originally ordered were delivered and installed at the eight new school buildings. Items from final change orders for these schools are anticipated to be delivered by the end of August. The Highlandtown ES furniture package has been approved by MSA, and the furniture order is anticipated to be completed by the end of May. The Cross Country EMS furniture layouts have been provided to Academics for review. Final FF&E plans will be provided to the furniture vendor the first week of June to begin development of the procurement package.

Due to significant price increases and discontinuance of several previously-specified products from the *21st Century Furniture Catalog*, the team reviewed proposed alternates for select products in the catalog with an emphasis on selecting durable alternates that both, meet academic requirements and minimize increases from the original catalog cost. Through a careful review process that also involved input from Academics, the Program was able to reduce FF&E costs by over \$72,000 combined from the original BOMs presented by the furniture vendor for both Highlandtown and Montebello.

Technology

21st Century onsite technicians continued to provide in-person technical support services at schools delivered Summer 2021 and schools that remain under warranty. After warranties expire, technical support will be provided by City Schools ITD Support Services. The 21st Century Technology team continued to design, procure, and monitor installation of technology packages for the three projects under construction.

Academics

Baltimore City Public Schools has developed an academic planning process to support its schools with creating inspiring education environments. The academic visioning process continues for both, Montebello and Highlandtown as each school team studies various pedagogical approaches and gain stakeholder feedback to make an informed decision by Fall 2022 as to their academic focus area. Staff, parent, and student tours of Claremont School were held in April and May to prepare all stakeholders for the move into the new building. These tours included using the teaching walls and sound systems; discussing partnership opportunities with Patterson and the local community; and visiting various spaces including the gymnasium, cafeteria, school store, life skills lab, music room, art room, sensory rooms, classrooms, and the health suite. Stakeholders were excited about the new building and are looking forward to moving into the building in June for Summer programs.

Spring 2022, 21st Century offered art teachers artist-led instruction on kiln use and clay techniques. The 12 in-person professional learning sessions taught participants clay techniques including coiling, pinch pots, slab work, underglaze, and tile creation. Kiln safety and usage for firing clay products was also

taught. Participants received materials to apply taught techniques in their classrooms and were able to share their successes and challenges with the group to gain new knowledge from the artist and their colleagues. The artist also provided one-on-one support with each art teacher as they fired their kilns at their own schools.

Each 21st Century school has identified a school-based staff member to serve as the School-based Technology Lead in addition to their current duties. The academics team has continued to facilitate monthly learning sessions for these school staff members with an emphasis on determining teacher training needs in the area of instructional technology and providing ongoing learning and support in this area.

Ongoing professional learning related to the utilization of instructional technology is provided through Achievement Unit (AU) courses for educators. The following AU courses were provided in Spring 2022.

- *Beyond the Traditional Classroom: How to Create Learning Spaces for 21st Century Learning*
- *Blended & Remote Learning: Student Centered Classrooms*
- *Tech Toolbox: Differentiating with Technology*
- *Transforming Student Work: Digital Projects and Portfolios*
- *Learner Profiles: Know Who You Serve*

Swing Locations/Logistics

There are three schools in swing locations, specifically:

- Highlandtown at the Southeast Building, June, 2020 - December 2022
- Montebello at the PDC Building, August 2020 - December 2022
- Cross Country at the Northwestern Building, July 2019 - August 2023

The Logistics team is developing plans for relocating Highlandtown EMS and Montebello EMS to their renovated buildings, December 2022. Plans are underway for relocating the Claremont School to the Patterson/Claremont campus, June 2022.

The team is working with Commodore John Rodgers EMS leadership and staff to develop plans for temporarily relocating the school to the Southeast Building June 2023.

FF&E inventory management was recently added to Logistics' core function in order to track FF&E investments. Work plans have been developed and the inventory process will occur in the following 3 phases:

- Phase 1 - Assessment & Schedule
- Phase 2 – Produce & Organize Labels
- Phase 3 – Implementation

Assessment and scheduling have been completed and label production is in process. Furniture inventory will begin mid-June 2022. All 21st Century Schools will be inventoried and data uploaded to a software tracking program by end of Summer 2022.

Workforce Background Checks

As of this report, 9,184 fingerprinting/background checks were conducted with the following outcomes:

- Cleared: 8,783
- Not Cleared: 401
- Appeals: 8
- Clearances granted after appeal: 6
- Total Cleared: 8,783

Comprehensive Maintenance Plans

City Schools has begun the process of compiling data and information for SY2022 CMPs. A detail update will be provided in the 2022 Third Quarter Report

Student Internships

21st Century, in collaboration with Urban Alliance (UA), is planning its Summer 2022 student internship program. The six-week internships will provide students educational and training opportunities that are aligned with their interest and the work of the 21st Century. Once funding has been secured, UA will recruit students to be interviewed by 21st Century staff.

Community Engagement

The Engagement team continues to work with schools, communities, elected officials, and others to provide project updates and solicit input from school communities, Second Quarter examples include:

- Cross Country EMS: convened and facilitated a Community Meeting April 27, 2022, to update the community and school on construction activities.
- Montebello EMS: convened and facilitated a Community Meeting April 28, 2022, to update the community and school on construction activities.
- Commodore John Rodgers EMS: convened and facilitated a staff meeting May 6, 2022, to update and survey the school staff on swing-space move preferences. Approximately 75% of respondents chose an “end-of-school-year June 2023” move versus a “mid-year December 2022” school year move.
- Commodore John Rodgers EMS: convened and facilitated a Community Meeting May 11, 2022, to update and survey the school community on swing-space move preferences. Approximately 80% of respondents chose an “end-of-school-year June 2023” move versus a “mid-year December 2022” school year move.
- Highlandtown EMS: convened and facilitated a Community Meeting May 12, 2022, to update the community and school on construction activities.

- Baltimore Polytechnic Institute and Western High School: scheduled the 3rd and final feasibility study meeting to occur June 7, 2022. Over 130 people have registered to participate.
- Claremont HS: organized and hosted building tours for students, staff and the community to welcome the school community to the new building before the start of the 2022 Summer School Program.
- Northwood ES: collaborated with DOT and Baltimore City Council to approve one-way conversion of Hartsdale Road to improve traffic flow and student pick-up and drop-offs.
- Continued collaborating with City Schools Academics, Special Education, and other departments to create a *Student Leadership Training Manual* to inspire student pride in, and ownership of, their new 21st Century buildings and sites.
- Coordinated student- and community-centered activities for Robert W. Coleman ES, Hartford Heights EMS, Billie Holiday ES, Govans ES, Katherine Johnson Global Academy, Sharp Leadenhall EMS, and Claremont HS, to encourage school care, pride and building meaningful partnerships.

Communications

The 21st Century School Buildings Program Newsletter continues to be very popular with its feature articles about projects, program activities, school staff, students, communities and special events. [Subscribe here!](#)

The program continues to have a significant footprint on social media. During the last quarter, there were 6.6K impressions on Twitter, 16.2K accounts reached on Facebook and 3.4K accounts reached on Instagram.

Communications is working to visually document and bring awareness to how school programs are using their building facilities as well as implementing their academic focus areas. These and other interesting and compelling videos about the program can be found on 21st Century's website.

Communications continued to support program-wide initiatives to effectively communicate to schools, communities, elected offices and the media.