

Larry Hogan *Governor*

Michael J. Frenz Executive Director

Members Thomas E. Kelso *Chairman*

Leonard J. Attman Joseph C. Bryce Gary L. Mangum Manervia W. Riddick Jodi C. Stanalonis

> Capital Projects Development Group

Gary McGuigan Executive Vice President

Eric Johnson Senior Vice President

> Al Tyler Vice President

Maryland Stadium Authority The Warehouse at Camden Yards 351 W. Camden Street, Suite 300 Baltimore, MD 21201 410-223-4150 1-877-MDSTADIUM Fax: 410-333-1888

> cpdginfo@mdstad.com www.mdstad.com

Voice: 800-201-7165 TTY: 800-735-2258 April 10, 2021

The Honorable Lawrence J. Hogan, Jr., Governor State House 100 State Circle Annapolis, MD 21401

The Honorable Peter V.R. Franchot, Comptroller Louis L. Goldstein Treasury Building 80 Calvert Street Annapolis, MD 21401

The Honorable Nancy K. Kopp, Treasurer Louis L. Goldstein Treasury Building 80 Calvert Street Annapolis, MD 21401

The Honorable Guy Guzzone Chair, Budget and Taxation Committee 3 West Miller Senate Office Building 11 Bladen Street Annapolis, MD 21401

The Honorable Maggie McIntosh Chair, Appropriations Committee House Office Building Room 121 6 Bladen Street Annapolis, MD 21401

RE: 21st Century School Buildings Program 2020 Annual Report

Dear Governor Hogan, Comptroller Franchot, Treasurer Kopp, Senator Guzzone and Delegate McIntosh:

The Baltimore City Public Schools Construction and Revitalization Act of 2013 requires that an annual program progress report be submitted each year. The Maryland Stadium Authority, the Baltimore City Board of School Commissioners, the Mayor and City Council of Baltimore, and the Interagency Commission on School Construction are pleased to provide the enclosed 2019 annual report. Please contact Gary McGuigan, Executive Vice President of the Maryland Stadium Authority, if you require further information regarding this report.

Sincerely,

Michael J. Frenz

Michael J. Frenz, Executive Director Maryland Stadium Authority

Brandon M. Scott

Mayor Brandon Scott **Baltimore City**

<u>dona</u> <u>Jantelisa</u> Dr. Sonja B. Santelises, CEO Baltimore **City Schools**

Robert Gorrell, Executive Director Interagency Commission on School Construction

Enclosure

The Honorable Bill Ferguson cc: The Honorable Adrienne A. Jones The Honorable Jim Rosapepe The Honorable Michael Jackson Secretary David R. Brinkley Secretary Kelly M. Schulz MSA Chairman and Board Members Baltimore City Board of School Commissioners **IAC Members** Mr. Gary A. McGuigan Mr. Eric P. Johnson Mr. David Raith Ms. Dorothy Hellman Ms. Joanna White Kille Ms. Anne Klase Ms. Teresa A. Garraty Ms. Victoria L. Gruber Mr. Matthew Klein Ms. Rachel Hise Mr. Patrick Frank



21st CENTURY SCHOOL BUILDINGS PROGRAM

10

ANNUAL REPORT

ON THE PROGRESS OF REPLACEMENTS, RENOVATIONS, AND MAINTENANCE OF BALTIMORE CITY PUBLIC SCHOOLS | JANUARY 2021

Cover photo by Arminta McKinney. Image: Ribbon-Cutting Celebration at Mary E Rodman Elementary School.

Table of Contents

EXECUTIVE SUMMARY	5
INTRODUCTION	6
Plan Year 1 Schools: Progress Update	7
Plan Year 1 Project Budget Status Details	7
Plan Year 1 Schools: Project Updates	8
Plan Year 2 Schools: Progress Update1	.4
Plan Year 2 Schools Updates1	.5
SWING SPACE2	2
21 ST CENTURY ACADEMIC PLANNING	3
Table 3. Academic Focus Areas 2	4
Ten-Year Enrollment Projections2	5
Surplus Buildings2	6
Annual Review of Schools Recommendations and 21st Century School Buildings Program (Formerly Ten-Year Plan) Amendments2	27
PROGRAM MANAGEMENT	0
Program Staffing Update and Program Procedures3	0
Project Control Software3	0
Program Audit and Oversight3	1
PROCUREMENT	1
MBE Participation3	1
Compliance Systems3	1
Owner Controlled Insurance Program (OCIP)3	1
COMMITTEES and PARTNERSHIPS	2
Executive Committee	2
Coordinating Committee3	2
STAT Committee3	3
Collaborative Committee	3
Minority Business Enterprise	3
WORKFORCE DEVELOPMENT	4
Local Hiring Background Investigation Processing3	6
Work-Based Learning Program3	6

PUBLIC RELATIONS	
INSPIRE	
Plans Adopted and Underway	
By the Numbers: Improving Streetscapes	
PROGRAM COMMUNICATIONS	42
PROGRAM FINANCIAL REPORT	44
COMPREHENSIVE MAINTENANCE PLAN UPDATE	45
List of Exhibits	51
Exhibit 1: Summary Table	52
Exhibit 2: Schedules	53
Exhibit 3: Statement of Revenues and Expenses	58
Exhibit 4: Change Orders with Contract Amounts	64
Exhibit 5: Map of Plan Year 1 and Plan Year 2 Schools	66
Exhibit 6: List of Surplus School Facilities	67
Exhibit 7a: Procurement	68
Exhibit 7b: MBE Outreach Inclusion Plan and Commitments	71
Exhibit 7c: Local Hiring Commitments for New Hires (Year 1 Schools)	75
Exhibit 7c: Local Hiring Commitments for New Hires (Year 2 Schools)	76
Exhibit 8: Swing Space Schools	77
Exhibit 9: Building Engagement Process	78
Exhibit 10: Feasibility Study Process Map	79

EXECUTIVE SUMMARY

In 2020, progress on the execution of the 21st Century School Buildings Program (Program) continued in a successful manner. The Maryland Stadium Authority (MSA) and Baltimore City Public Schools (City Schools) are jointly responsible for the effective delivery of this complex program.

The original goal of the Program was to deliver a projected 23-28 replacement and/or renovated schools by 2020. Due to efficient project management and financial transactions on the bond issuances, we now forecast that this program will deliver 28 school buildings. The program remains on schedule to be substantially complete in 2021, with a few buildings carrying out into 2022/2023 due to swing space conflicts.

It is important to note that four of the new or substantially renovated school buildings contain more than one school. Therefore, while the Program will deliver 28 new or renovated school buildings, the buildings will house 32 schools. Concurrent with this mission is the planned reduction by City Schools of 26 school facilities from the inventory in order to right-size the portfolio, thereby increasing District-wide utilization by the end of the program.

Currently, 17 school buildings housing 19 schools have been completed, with seven under construction, three in design, and one finalizing the feasibility study phase. Regarding local hiring, 948 positions in Baltimore City have been filled with local candidates to date – exceeding the 369-position commitment originally anticipated from our contracts. From a procurement perspective, a total of \$1.06 billion has been contracted to date, with \$352 million of MBE contracts equating to 33.1 percent MBE participation.

As previously reported, MSA implemented an Owner Controlled Insurance Program (OCIP) encompassing 17 of the 28 projects. Based on verified contractor credits, the OCIP has currently achieved savings of \$4.3 million, as well as a greater pool of trade contractors and safer project sites.

Additionally, as a result of efficient project management and recent bond issuance transactions, the MSA is forecasting that there will be an additional \$60 million available for future school funding.

We anticipate that capacity will be available in FY21 to undertake additional work at our current staffing level. Our Program will begin downsizing in FY22 if additional projects are not assigned.

INTRODUCTION

The Maryland Stadium Authority, Baltimore City Public Schools (City Schools), the City of Baltimore (City), and the Interagency Commission on School Construction (IAC) present this annual program progress report to the Board of Public Works and the Maryland State Legislature on work related to the 21st Century School Buildings Program, in accordance with the Baltimore City Public Schools Construction and Revitalization Act of 2013.

PROGRAM UPDATE

This section provides a summary of the progress of projects, enrollment projections, and annual portfolio planning requirements for the 21st Century School Buildings Program.

Plan Year 1 Schools: Progress Update

Plan Year 1 projects progressed significantly during 2020. As of the time of this report, two schools opened in the summer of 2017, two opened in the spring of 2018, five opened in the summer of 2018, one opened in the summer of 2019, and the final project is nearing the completion of construction.

Plan Year 1 Program Summary				
School/Building	Project Type	Program Phase		
Frederick	Renovation + Addition	Occupied		
Fort Worthington	Replacement	Occupied		
Wildwood	Renovation + Addition	Occupied		
Dorothy I. Height	Renovation + Addition	Occupied		
Robert Poole Building	Renovation + Addition	Occupied		
The Historic Cherry Hill	Renovation + Addition	Occupied		
Arundel	Replacement	Occupied		
Forest Park	Renovation + Addition	Occupied		
Pimlico	Renovation + Addition	Occupied		
Arlington	Renovation + Addition	Occupied		
Patterson Building	Replacement	Construction		

Table 1. Plan Year 1 Program Summary

Plan Year 1 Project Budget Status Details

The summary for the program is provided as **Exhibit 1** and includes project budget and bid information details for the Plan Year 1 schools in the program.

Plan Year 1 Schools: Project Updates

Frederick Elementary School (PK-5) – This 84,961 sq. ft. renovation and addition project opened September 5, 2017. Students, including those from a closed school, Samuel F.B. Morse, occupy the school.



Photos courtesy of Carlos Tovar, USA Architects; Frederick Elementary School exterior and classroom

Fort Worthington Elementary/Middle School (K-8) – This 103,351 sq. ft. replacement project opened September 5, 2017. Students, including those from a closed school, Dr. Rayner Browne, occupy the school.



Photos courtesy of Grimm + Parker Architects; Fort Worthington exterior and collaborative area

Wildwood (formerly Lyndhurst) Elementary/Middle School (PK-8) – This 110,355 sq. ft. renovation with addition project opened on April 4, 2018. Students, including those from a closed school, Rognel Heights, occupy the school.



Photos courtesy of STV Inc. (Structural Engineering Firm); Wildwood exterior and cafetorium

Dorothy I. Height (formerly John Eager Howard) Elementary School (PK-5) – This 91,346 sq. ft. renovation with addition project opened on April 4, 2018. Students, including those from a closed school, Westside, occupy the school.



Photos courtesy of Cho Benn Holback + Associates; Dorothy I. Height exterior and grand stair

Robert Poole Building – The Robert Poole Building houses two school programs: The Academy for College and Career Exploration (ACCE) and Independence School Local 1 High (Independence). This 135,896 sq. ft. renovation with addition project opened August 27, 2018 for Independence students and September 4, 2018 for ACCE students.



Photos courtesy of Alain Jarmillo; Robert Poole Building exterior and learning stairs

The Historic Cherry Hill Elementary/Middle School (3-8) – This 129,509 sq. ft. renovation with addition project, along with the Arundel PK-2 School project, opened September 4, 2018. Students, including those from a closed school, Dr. Carter G. Woodson, occupy the school.



Photo courtesy of 21st Century School Buildings Program; The Historic Cherry Hill exterior Photo courtesy of Sam Kittner; The Historic Cherry Hill cafetorium

Arundel Elementary School (PK-2) – This 113,647 sq. ft. replacement school project, along with the Cherry Hill 3-8 project, opened September 4, 2018. Students, including those from a closed school, Dr. Carter G. Woodson, occupy the school.



Photos Courtesy of 21st Century School Buildings Program; Arundel exterior and media center

Forest Park High School (9-12) – This 199,785 sq. ft. renovation with addition project opened September 4, 2018. Students, including those from a closed school, Northwestern, occupy the school.



Photos courtesy of Lester Escobal, SEI Architects; Forest Park exterior and competition pool

Pimlico Elementary/Middle School (PK-8) – This 119,015 sq. ft. renovation with addition project opened September 4, 2018. Students, including those from a closed school, Langston Hughes, occupy the school. Middle-grade students from a reconfigured Arlington began attending in 2019.



Photos courtesy of 21st Century School Buildings Program: Pimlico exterior and music room

Arlington Elementary School (PK-5) – This 102,300 sq. ft. renovation with addition project opened September 3, 2019. Students, including those from a closed school, Langston Hughes, occupy the school. The building also houses a Harry and Jeanette Weinberg Foundation Early Childhood Development Center.



Photos courtesy of 21st Century School Buildings Program; Arlington exterior and classroom

Patterson Building – This 242,019 sq. ft. replacement school will co-locate two programs: Patterson High School, a traditional high school, and Claremont Middle/High School, a separate, public day school. Construction started in July 2019 with the new building (the first of two phases) scheduled to be complete in summer 2021.



Rendering courtesy of Stantec; Patterson Building

Plan Year 2 Schools: Progress Update

The 17 proposed Plan Year 2 projects include one PK-2 school, one grade 3-8 school, seven PK-5 schools, seven PK-8 schools, and one high school program, as shown in Table 2. Additionally, one PK-8 and one PK-5 special education program will be co-located at two of the 17 buildings. Plan Year 2 projects progressed significantly during 2020. As of the time of this report, one school opened in the summer of 2020 and two schools reached substantial completion in December 2020. The order of Plan Year 2 Schools, originally established in 2014, was changed to respond to changing school enrollments and facility conditions as well as uncertain market conditions. Current schedules are provided in **Exhibit 2**.

Plan Year 2 Program Summary			
School	Project Type	Program Phase	Expected Phase Completion
Govans	Replacement	Construction	August 2021
John Ruhrah	Renovation & Addition	Occupied	N/A
Medfield Heights	Replacement	Occupied	N/A
Harford Heights	Renovation & Addition	Construction	August 2021
Calverton	Replacement	Construction	August 2021
Cross Country	Replacement	Restarting Design	December 2021
The Lake Clifton Park Building (formerly Fairmount-Harford Building)	Renovation & Addition	Occupied	N/A
Robert W. Coleman	Renovation	Construction	August 2021
Bay-Brook	Replacement	Occupied	N/A
Calvin M. Rodwell	Replacement	Occupied	N/A
Commodore John Rodgers	Renovation & Addition	Feasibility Study	March 2021
Highlandtown (#237)	Minor Renovation & Addition	Design	March 2021
James Mosher PK-2	Renovation & Addition	Construction	August 2021
Montebello	Renovation	Design	December 2020
Northwood	Replacement	Construction	December 2021
Mary E. Rodman	Renovation & Addition	Occupied	N/A
Walter P. Carter Building	Replacement	Occupied	N/A

Table 2. Plan Year 2 Program Summary

Plan Year 2: Project Budget Status Details

The summary for the program is provided as **Exhibit 1** and includes project budget and bid information details for the Plan Year 2 schools in the program.

Plan Year 2 Schools Updates

John Ruhrah Elementary/Middle School (PK-8) – This 143,613 sq. ft. renovation with addition project, necessitated by enrollment growth in East Baltimore, opened for students January 6, 2020.



Photos courtesy of 21st Century School Buildings Program; John Ruhrah exterior and classroom

The Lake Clifton Park Building (Formerly Fairmount-Harford Building) – This 165,314 sq. ft. design/build renovation with addition project opened for students September 3, 2019. The building provides a renovated facility for The REACH! Partnership School, formerly located in the Lake Clifton Building, allowing City Schools to close and surplus the Lake Clifton Building.



Photos courtesy of ©Judy Davis/studioHDP; Lake Clifton Park Building exterior and CTE space

Bay-Brook Elementary/Middle School (PK-8) – This 115,945 sq. ft. replacement school, necessitated by enrollment growth in the Curtis Bay/Brooklyn area of the City, opened for students January 6, 2020. The building will also serve middle school students from Curtis Bay Elementary/Middle School, which is being converted to serve grades PK – 5.



Photos courtesy of Crabtree, Rohrbaugh & Associates; Bay-Brook exterior and art room

Calvin M. Rodwell Elementary/Middle School (PK-8) – This 111,694 sq. ft. replacement school project includes students from a closed school, Grove Park. The school opened for students January 6, 2020.



Photos courtesy of 21st Century School Buildings Program; Calvin M. Rodwell exterior and collaborative area

Mary E. Rodman Elementary School (PK-5) – This 81,488 sq. ft. renovation with addition project includes students from a closed school, Sarah M. Roach. The school opened for students August 26, 2020.



Photos courtesy of Lester Escobal, SEI Architects; Mary E. Rodman exterior and gym

Medfield Heights Elementary School (PK-5) – This 79,899 sq. ft. replacement school project, necessitated by enrollment growth in North Baltimore, opened for staff on January 6, 2021.



Photos courtesy of Baltimore City Public Schools; Medfield Heights exterior and collaborative area

Govans Elementary School (PK-5) – This 87,260 sq. ft. replacement school will absorb students from closing school Guilford. Students are located in temporary swing space at the Chinquapin Building. Construction started in April 2020 and is scheduled to be complete in summer 2021.



Rendering courtesy of USA Architects; Govans Elementary School

Walter P. Carter Building – This 149,953 sq. ft. replacement school project will absorb students from closing school Guilford and will co-locate two school programs, Walter P. Carter, a traditional PK-8 school and Lois T. Murray, a separate PK-8 public day school program. The building opened for staff on January 6, 2021. Lois T. Murray students will remain in their current school building until summer 2021.



Photos courtesy of Whiting-Turner Contracting Company; Walter P. Carter Building exterior and classroom

Calverton Elementary/Middle School (3-8) – This 122,525 sq. ft. replacement project will absorb students from a closing school, Alexander Hamilton, and a reconfigured school, James Mosher. Students are located in temporary swing space at the West Baltimore Building. Construction started in November 2019 and is scheduled to be complete in summer 2021.



Rendering courtesy of JRS Architects; Calverton Elementary/Middle School

James Mosher Elementary School (PK-2) – This 75,611 sq. ft. renovation with addition project will absorb students from closing school, Alexander Hamilton, and reconfigured school, Calverton. Students are located in temporary swing space at the Garrison Building. Construction started in April 2020 and is scheduled to be complete in summer 2021.



Rendering courtesy of Walden Hughes Partnership; James Mosher Elementary School

Harford Heights Building - This 144,290 sq. ft. replacement school project will co-locate two school programs, Harford Heights Elementary, a traditional PK-5 school and Sharp-Leadenhall, a separate PK-5 public day school program. Harford Heights students are currently in temporary swing space at the William C. March Building. Sharp-Leadenhall students will remain in their current school building until the new building is completed. Construction started in April 2020 and is scheduled to be complete in summer 2021.



Rendering courtesy of Crabtree, Rohrbaugh & Associates; Harford Heights Building

Robert W. Coleman Elementary School (PK-5) – This 52,528 sq. ft. renovation with addition project will absorb students from closed school zone, Westside Students are located in temporary swing space at the Harriet Tubman Building. Construction started in April 2020 and is scheduled to be complete in summer 2021.



Rendering courtesy of RRMM Architects; Robert W. Coleman Elementary School

Northwood Elementary School (PK-5) – This 100,213 sq. ft. replacement project was necessitated by enrollment growth in Northeast Baltimore. Students will remain on site during construction. Construction started in July 2020 with the new building (the first of two phases) scheduled to be complete in December 2021.



Rendering courtesy of SEI Architects; Northwood Elementary School

Montebello Elementary/Middle School (PK-8) – This 93,876 sq. ft. renovation with addition project, necessitated by enrollment considerations in Northeast Baltimore, is in GMP negotiation. Students are currently in temporary swing space at the Professional Development Center Building. The project will start construction in February 2021 is scheduled to open for students in summer of 2022.



Rendering courtesy of Crabtree, Rohrbaugh & Associates; Montebello Elementary/Middle School

Highlandtown #237 Elementary/Middle School (PK-8) – This project was initially an addition only project necessitated by enrollment growth in Southeast Baltimore but was expanded in December 2020 to include both a 48,266 sq. ft. building addition and a limited renovation of 74,492 sq. ft. of the existing building. The project is currently in the Design Phase. Design is anticipated to be complete in spring 2020. Students are located in temporary swing space at the Southeast Middle Building. The school will open for students in August 2022.



Rendering courtesy of JRS Architects; Highlandtown #237 Elementary/Middle School

SWING SPACE

During 2020, the program prepared three (3) Year 2 schools to relocate from their swing space into their newly completed permanent school buildings. Mary E Rodman was relocated during summer, and the two (2) others -- Medfield, and Walter P. Carter were relocated during the winter break.

The program also prepared two (2) Year 2 schools to relocate to swing spaces to facilitate renovation on their buildings. Highlandtown #237 was moved to the Southeast Middle Building, and Montebello into the Professional Development Center (PDC) Building, both during summer. Despite working under the disruption of COVID-19, the team demonstrated flexibility with its move logistics in terms of coordinating construction, furniture installation, and relocation within the original schedules.

The effort continues to require significant and logistics planning, project management focus, and the facilitation of transition services for each school. See **Exhibit 8** and refer to the Public Relation section for more detail.

21ST CENTURY ACADEMIC PLANNING

Baltimore City Public Schools has developed an academic planning process to support its schools with creating inspiring education environments. 21st Century Schools continues to collaborate with the broader school community to re-imagine the educational experience in the new environments.

The 21st Century Academic Planning Process involves working with the school-based instructional leadership team to address three key components of the plan. The first component is to identify an academic focus area based on shared educational values and the unique culture of the school community. Within the academic focus area, the leadership team considers how to address literacy and needs of the whole child and its families. Next, the leadership team revisits school structures to adjust processes and procedures to ensure a safe and supportive school environment. Third, the school considers current school traditions, how these traditions can be enhanced using the newly identified academic focus, and which traditions the school may want to add as it continues to grow in the new learning environment.

Nine months prior to the opening of a new 21st Century School, the academic planning process begins. Input and feedback are garnered from staff, students, parents, community members, and partners throughout this process through Instructional Leadership Meetings, School Family Council Meetings, Parent & Community Meetings, and Student Focus Groups. All stakeholders are involved throughout the planning and implementation process and have opportunities to lead this work within and across their stakeholder groups.

The academic focus areas that have been fully identified as of December 2020 are indicated in Table 3 below.

Table 3. Academic Focus Areas

School	Academic Focus Area		
Frederick Elementary School Note: This school is a conversion charter school.	Direct Instruction, Core Knowledge, & Restorative Practices		
Fort Worthington Elementary/Middle School	Project Based Learning & Restorative Practices		
Wildwood Elementary/Middle School	STEM (Science, Technology, Engineering, and Mathematics)		
Forest Park High School	STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
Pimlico Elementary/Middle School	Project-Based Learning		
Independence High School Note: This is a charter school.	Experiential Learning		
Dorothy I. Height Elementary School	Arts Integration & Restorative Practices		
Arundel Elementary School	Restorative Practices & STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
Cherry Hill Elementary/Middle School	Restorative Practices & STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
Academy for College & Career Exploration Note: This school is part of the 100% project.	College & Career Exploration		
Arlington Elementary School	STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
The REACH Partnership High School	Blended Learning		
Bay-Brook Elementary/Middle School	Arts Integration		
John Ruhrah Elementary/Middle School	STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
Calvin M. Rodwell Elementary/Middle School	STEM (Science, Technology, Engineering, and Mathematics)		
Mary E Rodman Elementary School Note: This school is part of the 100% project.	Blended Learning		
Medfield Heights Elementary School	STEAM (Science, Technology, Engineering, Arts, and Mathematics)		
Walter P Carter Elementary/Middle School	STEAM (Science, Technology, Engineering, Arts, and Mathematics)		

Professional Learning opportunities are provided for 21st Century Schools to enhance the implementation of their academic focus and to support the utilization of instructional technology to teach the 21st century skills of collaboration, communication, critical thinking, and creativity. Professional learning opportunities for this year included the following:

- Job-embedded learning opportunities led by arts educators to support arts integration at Bay-Brook in the spring of 2020.
- Achievement Unit courses focused on instructional technology best practices offered in the spring, summer, and fall of 2020 for instructional staff in 21st Century Schools. These courses focused on digital portfolios and projects, differentiating instruction with technology, blended learning, learner profiles, and creating spaces for 21st Century learning.
- The 21st Century EdTech Institute was held in August 2020 for instructional staff from the five 21st Century Schools opening in the 2020-21 school year, as well as the 21st Century Schools that have

opened in prior years. The Institute was held online August 17th through August 20th and it allowed participants to choose sessions around instructional technology practices that supported the implementation of the 21st century skills of communication, collaboration, critical thinking, and creativity in their classrooms.

- Guided opportunities and specific professional learning sessions around STEAM (Science Technology Engineering Arts and Math) instruction were provided for Medfield Elementary, and Walter P. Carter Elementary/Middle School in the summer of 2020.
- 3D printer training was provided to two representatives from each of the schools opening this year. At the end of the training each school received two 3D printers as well as filament to support printing student projects.

Ten-Year Enrollment Projections

A major component of the 21st Century School Buildings Program is to help the District reach the target utilization rate for the District. While design capacities incorporate multiple layers of data, a large part of the determination of future capacities is enrollment projections.

Consistent with previous years, City Schools employed a grade progression ratio (GPR) methodology to develop enrollment projections. GPR (also known as "cohort survival") is a standard measure in demographic analysis and is used by school districts nationwide. For grades 1 to 8, a 12-year rolling average GPR was used; for grades 9 to 12, a six-year rolling average was used. We believe this not only helps capture recent trends in student mobility but helps smooth the variations within the projected calculations. Projected enrollment for Kindergarten differs since there are no prior years that can be built on to develop a GPR (Pre-Kindergarten has limited seating and is therefore not an accurate measure of the number of children who will matriculate on to Kindergarten).

Projected enrollment for Kindergarten is calculated using three factors:

- 1) a projection of the Baltimore City population
- 2) a projection of the Birth Rate (per 1,000 people)
- 3) a projection of the "capture rate," the ratio of kindergarten enrollments to city births

To establish a floor around recent decreasing birth counts, our calculations utilize projected birth counts that are calculated by utilizing a five-year rolling average of historical birth rates with the city population projections. Projected captures rates are based on a five-year rolling average as well.

PK enrollments at the program level are dictated by the number of dedicated PK classrooms at the school. Therefore, PK enrollment projections are based on the planned number of classrooms and the historic utilization of the PK classroom space.

Projections for individual schools are adjusted so that the sum of all schools, by grade, matches the District-level projections discussed above. Projections for each grade are aggregated to produce a District total, and then used to calculate the proportion of this aggregated total that a particular grade at a particular school represents.

The final projections model was adjusted to account for several sets of special circumstances including schools adding grades, recruitment efforts, time spent in swing space, schools planned to close, and planned reconfigurations under the 21st Century School Buildings Program.

It is important to note that enrollment projections are coupled with other data points to inform facility capacity decisions. Over the past few years, City Schools has discussed and the IAC/MDP has

acknowledged that 10-year enrollment projections of students in City Schools should be reviewed with other relevant data.

As City Schools has previously experienced a three-year enrollment decline between SY 2015-16 and SY2018-19, the District 10-year enrollment projections reflect that downward District trend across all schools. Beyond the third year of enrollment projections, subsequent years are essentially projections based on the three-year enrollment trend, assuming and projecting ongoing school-level declines due to past District declines.

As such, enrollment projections and projected utilizations should be used as an estimation, but the circumstances at individual schools, as well as other neighborhood information and program data, all available throughout the CEFMP, should be considered when reviewing enrollment projections. This information includes population, demographic, and housing market information available in Chapter 2 and Appendix D of the CEFMP.

Baltimore City Public Schools produces ten-year enrollment projections annually using the current (September 30th) enrollment. SY 2019-20 (September 30, 2019) enrollment was used to generate projections for SY 2020-21 through SY 2029-30.

Based on the MOU, City Schools committed to a final district-wide utilization rate (without swing space) of 86 percent in SY 2019-20. The district exceeded the 86 percent target utilization rate in SY 2019-20, with a District-wide utilization of 87 percent.

The official enrollment for SY 2020-21 is 77,856, a decrease of 2 percent from SY 2019-20. Schools across the state and nation have seen steep declines in early learning enrollment tied to the pandemic/online learning. We anticipate a rebound in early learning enrollment once in-person learning returns. The anticipated SY 2021-22 utilization based on official enrollment for September 30, 2021 is 86 percent*. The anticipated utilization at the end of the 21st Century Program in SY 2024-25 per current Board approved decisions is 82 percent*.

Surplus Buildings

On November 10, 2020, City Schools presented the SY2021 Annual Review recommendations to the School Board of Commissioners. The final vote to approve the surplus of the following buildings will occur in January 2021.

Buildings proposed for surplus June 2021:

- Harriet Tubman Building (currently swing)
- William C. March Building (currently swing)
- Alexander Hamilton Elementary
- Guilford Elementary/Middle
- Sharp-Leadenhall Elementary
- Lois T. Murray Elementary/Middle
- Lockerman Bundy Elementary
- Buildings proposed for surplus June 2022
- West Baltimore Building (currently swing)

Through the Annual Review Process City Schools will continue to pursue opportunities to efficiently utilize facilities. This may include, but is not limited to closing, reconfiguring, and/or consolidating programs.

An additional change presented during the November 10th Board meeting included the extension of the surplus date to 2025 for the Northwestern Building. This change will support the longer time frame that Cross Country needs the facility for swing, and also to accommodate any swing needs arising from the High School Plan under the Built to Learn Act. The list of surplus school facilities can be found in Exhibit 6.

Annual Review of Schools Recommendations and 21st Century School Buildings Program (Formerly Ten-Year Plan) Amendments

City Schools reviews and modifies the plan yearly to reflect any necessary updates as part of its annual portfolio review process now called Annual Review of Schools (Annual Review). These changes and any updates to the 21st Century Schools Buildings Program are then reflected in the CEFMP. The Annual Review includes recommendations beyond amendments to the 21st Century School Buildings Program to include any major changes to schools including relocation, grade configuration changes, combining school communities and/or closure. In 2020, the following factors are considered when reviewing the District's school programs and facilities:

- Academic performance
- Climate indicators
- Access, quality, and distribution of school programming and assessing whether specific student populations and specific geographic areas are equitably served
- School enrollment and school size
- Building utilization and condition
- Schools scheduled for actions per the 21st Century School Buildings Program

Additionally, the District has worked to make sure that these factors are viewed through an equity lens to understand how each of these show up and impact different communities, and to ensure as a District we are increasing access and improving educational programs, particularly in communities that have been underserved. Also, vital to this process is a shift from bringing in community input in reaction to recommendations, to incorporating school community feedback earlier in the process, where possible, to inform recommendations before presenting to the Baltimore City Board of School Commissioners (BOSC). These recommendations are complex and multifaceted affecting families across school communities and much of the work is in reimagining and deepening academic programming in school communities. The table below shows the Annual Review Recommendations and any proposed amendments to the 21st Century School Buildings Program. These were shared at the November 10, 2020 meeting of the BOSC and were approved at the January 12, 2021 BOSC meeting.

Recommendation	School / Building	Program Recommendation	Building Recommendation
Closures and Building Surplus	Alexander Hamilton Elementary School	Close effective Summer 2021	Surplus in Summer 2021
	Guilford Elementary/Middle School	Close effective Summer 2021	Surplus in Summer 2021
	Lockerman Bundy Elementary School	Close effective Summer 2021	Surplus in Summer 2021
School Relocation and Building Surplus	Lois T. Murray Elementary/Middle School	Relocate program to new 21st Century Walter P. Carter building	Surplus in Summer 2021
School Relocation, Grade Reconfiguration, and Building Surplus	Sharp-Leadenhall Elementary School	Expand grade band from 1 to 5 to 1 to 8 and relocate program to new section of 21st Century Harford Heights building	Surplus in Summer 2021
Building Surplus	Harriet Tubman building	n/a	Surplus in Summer 2021
	West Baltimore building	n/a	Surplus in Summer 2022
	William C. March building	n/a	Surplus in Summer 2021
21st Century Building Plan Amendments	Northwestern building	n/a	Change surplus date from 2021 to 2025

Table 4. 21st Century School Buildings Program Amendments

District-wide Utilization Plan

As a requirement of the 21st Century School Buildings Program's MOU, City Schools worked jointly with the IAC to develop intermediate and final utilization rate targets. The targets allow the District and MOU partners to track the District's progress toward achieving its utilization goal through new construction and subsequent building closures and surplusing. As the District reduces its building footprint to better reflect current enrollment, the overall utilization rate will increase.

The utilization targets, without swing space, presented below were established and approved by the School Board on December 17, 2013, through a resolution and approved by the IAC on February 20, 2014. Utilization targets with swing space were established and approved by the School Board on January 12, 2016.

- The intermediate District-wide utilization rate target, without swing space, was set at 80 percent for school year 2015-2016. City Schools exceeded this target with a utilization rate of 83 percent in that year.
- The final District-wide utilization rate was set at 86 percent for SY 2019-20, and due to significant changes in student enrollment and changes in the program schedule, identifying substantial completion in 2021, the District is not currently on pace to meet this target.

Regarding the impact of enrollment changes on meeting District utilization targets, it is important to note that in SY 2013-14, the first year the Utilization Report was produced, the projected utilizations indicated the District would meet these targets. As an example, the July 2014 CEFMP utilization projection (without swing space) for SY 2020-21 was 87 percent and for the July 2018 CEFMP that same year is 79 percent. Recent enrollment trends impacting District utilization are driven by a number of external factors such as parents' preferences for various academic settings as well as births. The number of births in Baltimore City has decreased approximately 11 percent from 2009 to 2015. While residential mobility is a potential factor impacting enrollment trends, based on the Non-Public School Report published by MSDE, the number of students living in Baltimore City and not attending City Schools in 2017 was 12,939, relatively the same as the five-year average of 12,547.

District-wide utilization challenges are also largely driven by specific building types and several large buildings in the portfolio. Elementary/PK-8 buildings are overall 99 percent utilized. Excess seats in underutilized buildings are concentrated in middle/high and high school buildings. In fact, most of our excess seats are in buildings that will be:

- 1) addressed by 21st Century School Buildings Program or will be surplused (Lake Clifton, Forest Park, Patterson High School)
- buildings with CTE or arts performance spaces that also count as instructional spaces included in the buildings' State Rated Capacity (SRC) (Edmondson/Westside Skill Center, Dunbar High School, Carver Vocational-Technical High School, Merganthaler Vocational-Technical High School, Baltimore School for the Arts)
- 3) buildings that are housing charters with enrollment caps (Lemmel Building), or
- 4) large buildings where a portion of the building is being used for other purposes (Professional Development Building).

Nearly 60 percent of the excess seats in middle/high and high school buildings are in the 10 buildings mentioned above. City Schools will continue to review its District footprint every year as part of the Annual Portfolio Review. Proposed changes by the Interagency Commission on how CTE and performance spaces are calculated in the SRC methodology.

In addition to the projected utilization rates, the program schedule currently identifies overall substantial completion in 2022. With regard to the program schedule, initially using a range of 23 to 28 schools for completion, acknowledged a measure of uncertainty earlier in the program with respect to the bond market and the dollars that would be needed to complete the renovation and/or replacement of each school as identified in its feasibility study. Certain feasibility studies were delayed, allowing other more critical schools that were necessary to relieve overcrowding and/or accommodate combined schools resulting from portfolio actions to rise in priority. As a result of these factors, the District will request the partners to revisit the utilization targets and revise the School Board resolution.

In review of **Exhibit 1** – Summary of Tables, the square footage per student for Year 1 schools is high with some low utilizations due to programs moved into swing spaces. All Year 1 schools, with the exception of Patterson and Arundel, had programs in swing space. When students move to swing space buildings, the buildings tend to be in adjacent neighborhoods or different parts of the city, causing the program to lose enrollment. Therefore, the drop in the enrollment may not reflect the District trend but does reflect the impact of the school program temporarily moving out of the neighborhood.

In review of Year 1 schools, the change in enrollment after school programs move to swing space buildings vary from a 9 percent increase to a 37 percent decrease in enrollment, with the average change of 9 percent decrease in enrollment. Drastic drops in enrollment due to program movement to swing buildings occurred for Forest Park High School and Dorothy I. Height Elementary at 37 percent and 27 percent declines respectively. However, once school programs return to home facilities, the enrollments have increased significantly, such as Fort Worthington Elementary Middle with a utilization of over 100 percent.

PROGRAM MANAGEMENT

The administration and management of this multi-faceted and multidisciplinary program requires that MSA and City Schools continue to work as seamlessly as possible to execute and manage the rigor required for each school project in the 21st Century School Buildings Program. This section provides more detail on how program staffing and procedures, project control software, program audit and oversight as well as the project management, committees and partnerships were implemented during 2020. Important associated program initiatives and collaborations, such as workforce development and minority participation, community engagement efforts, school-based teams, and co-location and facility use collaborations are discussed.

Program Staffing Update and Program Procedures

The MOU clearly defines the roles and responsibilities for high-level programmatic and school project coordination and execution for MSA, City Schools, the City, and the IAC. MSA and City Schools decided in the fall of 2016 that it would be beneficial to the program to have MSA procure and manage all projects under this program. It will be more efficient utilizing all the policies and procedures of one agency. It also allows for both MSA and City Schools to focus on their core strength areas of expertise. Although MSA is the primary party responsible for financial, procurement, contract, and administration of the program, City Schools' 21st Century School Buildings Program office shares responsibility with MSA, in accordance with the MOU on practically every other aspect of delivering the work. The combined program management staffs of MSA and City Schools includes comprehensive administration and procurement management, logistics management, education planners, communications, graphics and information technology support, community engagement, public relations, and workforce development management.

City Schools manages all school, community, partnership, and public engagement efforts for each replacement and renovation school project, and swing space sub-projects. City Schools also manages the associated regulatory and communication processes for all schools designated to be closed.

Project Control Software

Meridian Systems supplied Proliance on Demand at the beginning of the program for MSA in order to facilitate communication, reporting, and project status tracking among the multiple entities involved in the program. Proliance software is used to streamline business processes and collaboration, standardize data entry and to provide real-time data through reporting its capabilities for the entire program.

Program Audit and Oversight

MSA employs an internal auditor whose primary function is to review policies, procedures, and compliance on this program. MSA also employs a compliance officer who reviews and approves transactions in high-risk areas of the program.

The School Board approved the engagement of an external audit firm, CohnReznick, to conduct an Internal Risk Assessment and proactive analysis of the processes and procedures of the 21st Century School Buildings Program as it relates to City Schools' roles and responsibilities. In March 2018, after an extensive review, the external audit firm determined that City Schools' risk is minimal due to the transference of all construction activities to the MSA in 2016 and therefore an in-depth audit was not necessary.

PROCUREMENT

As of December 31, 2020, there have been more than 250 procurements and task orders totaling \$1,063,350,933 in contract awards.¹ These awards include, without limitation, contracts for the following services: Program Manager Services, LEED/Green Building Consulting Services, Code Consultants, Risk Management Consulting, OCIP Insurance Brokerage and Administration, A/E planning/design, CM preconstruction/construction services, building commissioning, and testing and inspection services.

MBE Participation

Maximizing MBE participation and inclusion is a goal of the 21st Century School Buildings Program. Each contract is evaluated to determine appropriate MBE goals depending on many factors, including type of service, scope, market availability, and schedule. As of December 31, 2020, total MBE participation is 33.11 percent or \$350,042,030.²

Compliance Systems

MSA uses two systems to monitor compliance with MBE and prevailing wage requirements. MBE awards and payments are verified electronically using B2GNow©, allowing for up-to-date information regarding MBE participation commitment and actual achievement. Further, LCPtracker© is used to monitor compliance with the prevailing wage requirements as well as residency verification for local hiring requirements. GIS capability was added to the system in September 2019.

Owner Controlled Insurance Program (OCIP)

Starting in 2016, MSA implemented an Owner Controlled Insurance Program (OCIP). The OCIP consists of worker's compensation, general liability and excess liability coverages for the construction managers and their subcontractors during the construction phase. MSA also bound builder's risk and contractor's pollution liability to compliment the OCIP coverages. Since the program's inception, 17 projects and 1,132 contractors have been enrolled.

¹ Reference Exhibit 7a for Procurements and 7b for MBE Participation

² Reference Exhibit 7a for Procurements and 7b for MBE Participation

COMMITTEES and PARTNERSHIPS

Executive Committee

Pursuant to the MOU for the Construction and Revitalization of Baltimore City Public Schools, Section IID establishes the Executive Committee, its duties, and responsibilities. The Executive Committee meets quarterly for the purpose of overseeing, reviewing, and monitoring the performance of the parties as described in the MOU. The Chairmanship of the Executive Committee rotates annually between the parties. The 2018 sessions were chaired by MSA. The 2019 sessions were chaired by the IAC. The 2020 sessions were chaired by City Schools. The 2021 sessions will be chaired by Baltimore City.

The Committee is comprised of participants from the IAC, MSA, City Schools, and the City. During each session, the following reports are presented to the Committee for general discussion and approval as necessary:

- Coordinating Committee
- Collaborative Group
- STAT Committee
- IAC Report
- Financial Report
- MSA Report
- City Schools Report

Typical reports to the Committee include status updates on the program including schedule, project, and budget updates. The Committee is charged with reviewing and approving items presented during these sessions. The 2020 meeting minutes are available for review on the Executive Committee page of the 21st Century School Building Program website³.

Coordinating Committee

The Coordinating Committee – comprising representatives of the City (Mayor's Office), City Schools, MSA, IAC, Baltimore City Department of Planning (DOP), Baltimore City Department of Recreation and Parks (BCRP), and Baltimore City Department of Housing and Community Development (HCD) – works to maximize investments around the 21st Century School Buildings Program projects and community revitalization efforts. The Coordinating Committee is required to meet at least quarterly, in a public meeting, to coordinate and plan for:

- The timing, location, and scope of school facility investments.
- Community development efforts to support the City's revitalization and stabilization goals.
- Citywide or specific school-level education requirements and design standards that impact community development (such as access, recreational uses and sustainability).
- Community and stakeholder involvement in construction projects relevant to community development.

³ http://baltimore21stcenturyschools.org/committees/executive-committee

- The identification and use of vacant school buildings consistent with City Schools' annual portfolio review and the potential reuse of surplus or vacated school buildings and facilities by the City.
- Input on each Feasibility Study for all projects during each study's preparation phase, and the opportunity for review and comment before each Feasibility Study is finalized.
- Proposed changes and amendments to the 21st Century School Buildings Program.
- Development of funding strategies to implement improvements that are otherwise not eligible for financing under the bond proceeds or cash on hand.

STAT Committee

MSA chairs the Stat Committee, which is represented by each agency party to the MOU. This Committee meets at least quarterly and reports on key areas of the program such as budget, payments, change orders, MBE, and schedules.

Collaborative Committee

The goals and charges of the Program go beyond just the design and construction of 21st Century Schools to also include collaboration with the broader community. This includes work force development and minority business enterprises. Pursuant to the MOU for the Construction and Revitalization of Baltimore City Public Schools, Sections II-B and II-C were adopted regarding workforce development and minority business participation as denoted below:

- Workforce Development Section II-B: The City, the School Board, and the Authority
 agreed to establish and participate in a collaborative group (the "Collaborative") to work
 together to maximize the opportunities for the City Schools' students and City residents
 to be informed about, prepared for and connected to work-based learning and
 employment opportunities created by the Program.
- Minority Business Enterprises Section II-C: The Collaborative and the Mayor's Office of Minority and Women-Owned Business Development (MWBD) will work to maximize the utilization of State-certified, locally based, minority- and women-owned businesses.

Minority Business Enterprise

One important goal of the Program is to contribute to the pipeline of qualified, small, local, minority- and woman-owned contractors with the capacity to participate as prime contractors and subcontractors. With this goal in mind and pursuant to the terms of the MOU, the Collaborative and MWBD developed an outreach and inclusion plan ("MBE Plan")⁴ to be administered by MSA in partnership with MWBD for all funded projects. Further, the Collaborative Committee also created a Supplier Diversity subgroup, chaired by MWBD, which created a supplier diversity plan.

An important component to ensure inclusion of minority and women-owned firms in the Program is to review all contract opportunities to determine the appropriate MBE participation goal and sub-goals based on the specific circumstances of the project. The Program has been very successful in achieving MBE participation, both at the prime and subcontractor levels. Exhibit 7b

⁴ The plan is attached as **Exhibit 7b**.

reflects a summary of all Program awards and the level of MBE participation. As set forth therein, as of December 31, 2020, the Program achieved 33.1 percent in MBE participation.

The MBE Plan also envisions providing educational assistance to local, small, minority- and women-owned firms on methods of doing business on Program-related projects. Since the Program's inception, MSA has participated in over 62 state-wide business outreach events, 14 of which were organized by MSA to discuss specific potential outreach opportunities in the Program and provide technical assistance. MSA will continue to promote the objectives of the MBE Plan and to implement strategies to ensure that these objectives are met.

WORKFORCE DEVELOPMENT

Local Hiring

In accordance with the MOU, The Mayor's Office of Employment Development (MOED) was charged with developing a comprehensive local hiring plan to support the goals of the Collaborative Committee. This plan leverages the resources of MOED's One Stop Career Center Network and works collaboratively with a broad range of City educational, workforce/training, faith-based and community organizations to assist in the training and preparation of City residents for employment opportunities created by the 21st Century School Buildings Program.

Currently, 17 school buildings housing 19 schools have been completed. Five additional schools have fulfilled their workforce development requirements since our last report. The schools are Arlington Elementary School, Bay-Brook Elementary/Middle School, Calvin M. Rodwell Elementary/Middle School, the Lake Clifton Park Building, and John Ruhrah Elementary/Middle School. The combined local hiring commitment for these schools was 112 Baltimore City residents. The Construction Managers exceeded their individual commitments and hired a total of 237 people. Our office is awaiting final paperwork from Mary E. Rodman Elementary School which opened in Summer 2019.

At the time of award, the Construction Managers for each project commit to hire Baltimore City residents as a condition of their contract. Job retention for local residents is a priority for the Program and we are pleased that local residents have found long term employment as an outcome of the Program. A more in-depth calculation and analysis of payroll records will show how many residents worked multiple positions over the course of these projects.

School	Hours (BCR*)	Hires(BCR*)	Hours (Total)
Со	mmitment		
Arlington Elementary/Middle School	27,111	26	172,844
Arundel Elementary/Middle	43,100	38	135,849
Bay Brook Elementary/Middle School	10,310	9	133,910
Calvin M. Rodwell Elementary/Middle School	51,782	23	158,125
Cherry Hill Elementary/Middle	33,508	26	197,888
Dorothy I Height Elementary (JEH)	21,988	18	121,055
Fairmount Harford High School	25,093	21	145,582
Forest Park High	28,040	22	275,950
Fort Worthington Elementary	31,668	24	180,000
Frederick Elementary	20, 428	28	92,281
John Ruhrah Elementary/Middle School	35,180	33	148,442
Pimlico Elementary/Middle	30,756	29	151,805
Robert Poole Building	28,167	25	188,305
Wildwood Elementary/Middle (Lyndhurst)	22,685	47	168,048
TOTAL	409,816	369	2,270,084
	Achieved		
Arlington Elementary/Middle School	32,930	62	218,959
Arundel Elementary/Middle	52,634	59	177,147
Bay Brook Elementary/Middle School	25,464	23	210,310
Calvin M. Rodwell Elementary/Middle School	38,537	33	226,518
Cherry Hill Elementary/Middle	44,847	76	236,751
Dorothy I Height Elementary (JEH)	34,804	68	163,523
Fairmount Harford High School	77,281	55	274,660
Forest Park High	68,259	140	419,345
Fort Worthington Elementary	31,980	70	194,101
Frederick Elementary	35,206	52	132,570
John Ruhrah Elementary/Middle School	55,328	64	260,305
Pimlico	36,341	85	227,530
Robert Poole Building	57,574	95	281,920
Wildwood Elementary/Middle (Lyndhurst)	40,050	66	240,870
TOTAL	631,235	948	3,264,509
All decimal points dropped *BCR – Baltimore City Resident			


Table 5. 2020 Workforce Development Efforts by Project – Hired Local Residents

*BCR – Baltimore City Resident

Calendar year 2020 closes with commitments for hiring Baltimore City residents from all schools currently under construction. Please reference **Exhibit 7c** for detailed breakdown.

Local Hiring Background Investigation Processing

As of December 29, 2020, City Schools' Human Capital Pre-Enrollment Office has processed approximately 7,849 applications for individuals to work on the 21st Century School Buildings Program projects. Of these, 351 individuals were not cleared.



Due to COVID-19, the Pre-Enrollment office was closed between March 16th to July 3rd. During this time 547 paper applications were accepted for workers through a "temporary work-around process," which allowed for critical hires to begin working without a background check while the office was closed. The office reopened on July 6th rendering services by appointment only, which is scheduled through a customized web-based platform, AppointmentPlus. Since the office reopened, 745 background checks have been completed, including those workers in the "temporary work-around process."

Since creating an "Appeals" process in November 2019 to reduce barriers to employment by allowing applicants who do not pass City Schools background employment to appeal the decision, three of five applicants were able to obtain reversals allowing them to be cleared for work. The applicants utilized the process to explain their circumstances, submit proof of a successful intervention program, and provide a work character letter from their prospective employer. We consider this process a success, and will continue to provide solutions like this, as a partner in the Collaboration Working Group led by the Mayor's Office on Workforce Development, to increase City Resident participation, one person at a time.

Work-Based Learning Program

Since beginning the partnership with Urban Alliance, a Baltimore-based non-profit organization in 2016, 20 students have been paired with 21st Century design and construction firms during their senior year of high school at 21st Century School Buildings Program job sites for internship. The program concluded August 1, 2019 and was scheduled to reconvene March 2020. The internship was delayed due to the COVID-19 pandemic, so no training was held.

However, 21st Century has worked with Urban Alliance to create a "Transition to Worksites Plan" to benefit students and mentors. The hybrid training model is coined "Operating in a Post-COVID-19 Workplace." This new, paid, remote internship plan includes building skills in digital literacy, participating in a national speaker series, and accessing online mentoring. This will be held until such time the impact of COVID-19 has been mitigated.

PUBLIC RELATIONS

Community Engagement

The year 2020 has been a challenging year due to the COVID-19 pandemic. The engagement team quickly pivoted its community engagement to a fully virtual model. Prioritizing the safety and security of all our partners and staff, the program elected to use GoToWebinar as its virtual platform, to continue engagement activities and support school construction. The team spent many virtual hours engaging with communities, and school partners in preparation for closures, mergers, feasibility studies, and construction updates. In 2020, the team was able to hold five in-person community meetings before pivoting to GoToWebinar. Since that pivot, the engagement team held 48 virtual community meetings with over 900 attendees. Students, parents, school faculty, and staff were all active participants in providing feedback for each school project. For the safety of all, meetings are continuing to occur virtually in 2021.

In 2020, the engagement team hosted several Feasibility Study meetings. Early in the year, the Plan Year 3 school meetings, which includes the high school programs, were kicked off. These meetings included the historic Baltimore City College High School and the historic Frederick Douglass High School, which is proposed to be co-located with the Joseph C. Briscoe Academy. Meetings were also kicked off in November for Commodore John Rodgers Elementary/Middle School.

In July of 2020, in preparation for the start of construction and to introduce teams, community construction meetings began for Northwood Elementary School. Meetings are held in both English and Spanish to meet the needs of the community. The final construction meetings were held for Medfield Heights Elementary, Walter P. Carter Elementary/Middle, and the Lois T. Murray Elementary/Middle because those schools received Occupancy Certificates in December 2020. Due to COVID-19, the grand opening and ribbon cutting ceremony was delayed to late-January 2021. Although Lois T. Murray Elementary/Middle School is completed, the students will not be relocated until June 2021 due to the disruption that a mid-year move would have on the students.

As the program continues to prepare for students to return to school, the engagement team continues to work virtually with merging schools – Calverton Elementary/Middle School, James Mosher Elementary School, and Alexander Hamilton Elementary School, to engage students, families, principals, and teachers. Our student ambassador programs, "Love Our Schools" and "Acts of Kindness" were placed on hold due to COVID-19 because of the amount of in-person coordination, however, in continuing to build solidarity amongst students, identical book bags were acquired for the merging schools, and a partnership was fostered with the Zeta Phi Beta Sorority Inc, Mu Xi Zeta Chapter to obtain 20 Amazon Fire Tablets for student raffle opportunities. Dishiya Joy from Mary E. Rodman Elementary was one of the winners.



Dishiya Joy, 3rd Grade student at Mary E. Rodman & Raffle Winner

Some limited in-person activities were permitted to facilitate the progress of certain initiatives. In August of 2020, a site visit was held with elected officials who represent the Highlandtown Elementary/Middle School #237 district. The meeting discussed the proposed new addition addressing the overcrowding needs at the school, as well as the use of the limited green field area in accommodating the rear addition, while allowing for recreation activities for the community. The walk was attended by Delegate Robbyn Lewis, Councilwoman Danielle McCray, Delegate Luke Clippinger' s office, Senator Bill Ferguson's office, the MSA, and JRS Architects.



Program and elected officials gather at Highlandtown Elementary/Middle School #237

Another in-person activity that was scheduled as part of the continuous learning process, was the MOU Partner's Retreat held October 21 and 22, 2020. The partners with some Inter-Agency representatives participated in a site tour of Fort Worthington Elementary/Middle, and the REACH! Partnership school in the restored Lake Clifton Park Building to assess how they aligned with the original goals of the Program after occupancy. The attendees received comments from the school leadership, and reviewed challenges, opportunities, and lessons learned since the Program's inception. The feedback is being used as a catalyst to initiate design changes in future buildouts.



MOU Retreat: Day One, Tour of Fort Worthington Elementary/Middle School

INSPIRE

INSPIRE (Investing in Neighborhoods and Schools to Promote Improvement, Revitalization, and Excellence) is the City's effort to bolster the extraordinary investment into the school system. It leverages the 21st Century program to support children's learning and to improve neighborhood conditions and increase the tax base. The INSPIRE plans are facilitated by the Department of Planning (DOP) and created and implemented through many City agencies and community partners. This is a snapshot from 2020.

Plans Adopted and Underway

Eleven INSPIRE plans have been adopted by the Baltimore City Planning Commission. Throughout 2020 seven planning processes were underway: John Ruhrah, REACH! Partnership at Lake Clifton Park Building, Harford Heights, Govans, Mary E. Rodman, Robert W. Coleman, and Medfield Heights. All plans can be found <u>on the INSPIRE web site</u>.

By the Numbers: Improving Streetscapes

Streetscape improvements along primary walking routes are one of the most immediate investments around 21st Century schools. In addition to beautifying the neighborhood, these improvements help ensure safer pedestrian access to the schools for students and others. To date, Baltimore City Department of Transportation has fixed deficient sidewalks along approximately 34 miles and the Department of Recreation and Parks' Tree Baltimore program has planted over 1,350 street trees.

Partnerships Build A Playground in Southwest Baltimore

In December, Baltimore City Recreation and Parks (BCRP) and KaBOOM!, with additional funding from the Baltimore City Children and Youth Fund and INSPIRE, built a new playground at the Mary E. Rodman Recreation Center. The playground was designed, in part, by students from Mary E. Rodman Elementary School, Allendale community members, and other school stakeholders. BCRP is now in design for additional site improvements including a new plaza, ADA accessible circulation, and further expansion of the playground. Until now there hadn't been many places for children to play in the Allendale community. Throughout the Mary E. Rodman INSPIRE planning process, the DOP heard how important a playground was to the Allendale Community Association members and other residents. The playground is one of many examples of multiple City agencies leveraging their resources with external partners to respond to residents' desires surrounding 21st Century schools.



Photo Credit: Baltimore City Recreation and Parks

Art Connects Students with Nature in Park Heights

The Pimlico Elementary/Middle School INSPIRE plan identified improving the connection between the school and three important recreational, natural, and educational assets: the Cylburn Arboretum, Jones Falls Trail to the east, and C.C. Jackson Recreation Center to the west. Despite being located just one-half mile from any of these Baltimore gems, there was no physical or social connection from the school. Through funding from the Pimlico Community Development Authority, artists Whitney Frazier and Graham Coriel-Allen along with DOP, BCRP, Cylburn Friends, and Cylburn Combined Communities designed wayfinding public art to connect these resources. Installation of <u>Baltimore Checkerspot Butterfly</u> signs and stencils of flowers along Oakley Avenue was substantially complete at the end of 2020.



Photo Credit: Graham Coreil-Allen

Mosaic Learning Platform Enhances Fort Worthington Elementary/Middle School Garden

Break and Make Mosaics (artists Herb Massie and Dominique Hellgeth) worked with students and teachers at Fort Worthington E/MS to design a mosaic structure that celebrates the Fort Worthington neighborhood and the new Fort Worthington Community Garden. The beautiful structure – which features mosaics of the school, houses in the area, and students' hands – was installed in early 2020. Parks & People designed and led a team of contractors to construct a new fence for the garden and will be installing a pathway, sprinkler system, and raised beds in early 2021. Throughout 2020 Brian Burns of United Community Network assisted then-principal, Monique Debi and science teacher, Mrs. Patterson, in maintaining the garden while classes were not in session at the school.





Photo Credit: Jennifer Leonard

Visit INSPIRE online to download the plans, view project scopes of work, and more: <u>https://planning.baltimorecity.gov/planning-inspire</u>.

PROGRAM COMMUNICATIONS

The communications team continues to provide writing, graphic design, and coordination support for a wide range of activities, such as photo collection and archiving, time capsules, internal and external meetings, swing school location changes, and other special events.

Communications Vehicles and Methods: By the Numbers (as of December 8, 2020)

Facebook - Number of page likes in 2020 compared to 2019.


- 12/17/2019 507 Page Likes
- 12/08/2020 588 Page Likes (16% increase)

Facebook - Trending posts, what type of posts had the most reach and/or engagement.

Top Performing Posts of 2020:

- 3 new buildings added for Baltimore students under 21st Century Schools
- Bay-Brook, Calvin Rodwell and John Ruhrah Ribbon Cutting
- Calvin Rodwell Opening Day of School
- Public Forum on February 6
- John Ruhrah Open House
- Medfield Heights Elementary School construction progress
- The Patterson Building for Patterson High School and Claremont Middle/High in progress!
- Mary E. Rodman ribbon-cutting photo album
- Livestream of Mary E. Rodman's ribbon-cutting* (hosted by City Schools' page)

Facebook – 662 followers Instagram – 1,007 followers Twitter – 717 followers Community robocalls – 119





Special Events: Public Forum and Ribbon Cutting

Public Forum at Forest Park High School

On February 6, a public forum was held at Forest Park High School (a 21st Century School that opened in 2018) to reflect on the Program's history and to look ahead at future school projects. Attendees enjoyed a free dinner provided by students in the Culinary Arts Career and Technology Education (CTE) program, an interactive timeline display of the program's history, student-led tours of the school, and an exhibit of materials from time capsules found during construction. Speakers included Forest Park High School Principal Monica Dailey, Baltimore City Mayor Bernard "Jack" Young, Maryland Stadium Authority Chairman Thomas Kelso, and City Schools CEO Sonja Santelises. The event provided an MOU-required opportunity for community members to share their opinions and feedback during a public comment section and in information sessions about design, academics, community engagement, future projects, and jobs and internships.

In response to the COVID-19 pandemic, the communications toolbox was enhanced to capture the shift to virtual engagement. The communications department has utilized consistent messaging when delivering robocalls and emails to notify stakeholders about meetings and construction site developments and when creating calendar entries on the 21st Century School Buildings Program website, with complementary Facebook event posts. Significant progress was also made to update and improve the technical infrastructure of the Program's website, which continues to serve as the central and most-often relied upon source of information for both the community and for Program partners. The communications team continued reviewing, revising, and managing multiple PowerPoint presentations for community meetings, while coordinating closely with the engagement team to schedule, plan, and promote community engagement meetings.

Also, in response to the ongoing pandemic, the team planned the Program's first "hybrid" grand opening celebration and ribbon-cutting event for the Mary E. Rodman Elementary School on Wednesday, August 26. Unlike previous school openings, this event was closed to the public. In accordance with Baltimore City's COVID-19 guidelines, the in-person audience was limited to twenty-five invited guests and safety protocols (e.g., screenings and social distancing) were followed to mitigate COVID-19 concerns. This event was also livestreamed via City Schools' social media channels and within 24 hours was watched more than 6,000 times.



Ribbon-cutting at the Mary E. Rodman Elementary School.

A combined, virtual grand opening for Medfield Heights Elementary School, and the co-located schools of Walter P. Carter Elementary/Middle School, and Lois T. Murray Elementary/Middle School is scheduled for Wednesday, January 27, 2021. This event will feature a pre-recorded video of all three school spaces and premiere via City Schools' social media channels.

PROGRAM FINANCIAL REPORT

Attached is the Statement of Revenues and Expenditures related to the activities for the Baltimore City Public Schools. Please reference **Exhibit 3** for detailed information.

Revenues

Revenues were higher by \$10.5 million than the budget. The primary reasons for this are related to the true-up of the 2019 bottle tax revenues, table game proceeds and facility rental of \$5.8 million and greater investment\interest income of \$4.3 million, related to the investment of the bond proceeds.

Expenditures

Overall, expenses through June 2020 were \$27.4 million under budget. Below are some of the major variances:

Contractual Services

This category was under budget by \$30.7 million. The budget for construction was very aggressive for the fiscal year.

Grants and Subsidies

This category was over budget by \$3.3 million. This category is to reimburse Baltimore City Public Schools for operating expenses and end-user devices. End-user device invoices for schools opened in prior years were processed for payment in FY 2020.

COMPREHENSIVE MAINTENANCE PLAN UPDATE

The State of Maryland's Interagency Commission on School Construction (IAC) and the Public School Construction Program (PSCP) require that each Local Education Agency (LEA) establish and annually update a Comprehensive Maintenance Plan (CMP). Our comprehensive plan must describe the Baltimore City Schools' Board of School Commissioner's (School Board) strategy for maintaining its public school facilities, and the plan must also be compatible with the School Board's Comprehensive Educational Facilities Master Plan (CEFMP) and Capital Improvement Plan (CIP). The PSCP analyzes each LEA's plan when capital project funding decisions are undertaken.

Additionally, per the Memorandum of Understanding (MOU) resulting from the passage of House Bill (HB) 860 by the State of Maryland in fiscal year (FY) 2013 for the Construction and Revitalization of Baltimore City Public Schools, City Schools must provide a plan for maintaining school buildings and demonstrate progress toward achievement to be measured through a set of 13 Computerized Maintenance Management System (CMMS) metrics approved by the IAC.

Most importantly, the purpose of the CMP is to provide a strategic overview of our facility maintenance program and highlight continuing improvements and new initiatives to increase efficiency and improve quality of services delivered. The CMP details City Schools' organizational structure, plans, and activities established to maintain State and Local Government investment in public school facilities. Representing the School Board, the department of Facilities, Maintenance, and Operations (FM&O) oversees these plans and programs, while the Facility Planning department administers the CEFMP, which includes the CIP.

The plan demonstrates how City Schools' FM&O department:

- 1. Meets the School Board's expectations and aspirations to fulfill the educational goals for Baltimore City school students;
- 2. Works to ensure regulatory compliance;
- Continues to evolve with new technology and updated facility management industry standards; and
- 4. Reports and quantifies performance data for measurable outcomes.

The School Board, Chief Executive Officer (CEO), Chief Operating Officer (COO), and Deputy Chief Operating Officer, supported by FM&O, strive to provide a safe and healthy learning environment for students, faculty, and the community while operating our school buildings in an efficient manner. The district's maintenance and preventive maintenance (PM) programs are the foundation necessary to support the educational programs and sustain our facilities.

The relationship between facility maintenance and capital investments is clearly defined and there is an implied understanding that good maintenance of building systems and equipment will defer or reduce the need for capital investments. Also, well-timed and judicious use of capital investment should reduce the burden on maintenance staff, time, and resources while prolonging the life of the building. Both forms of investment are likely to result in better building performance, a reduced risk of building failure, and

savings in operations and utility expenditures. Most importantly, these combined investments will have positive effects on the health and well-being of building occupants.

Facility management professionals use 3 percent of facilities Current Replacement Value (CRV) as a guideline for the annual investment necessary to maintain school buildings in good condition. The FM&O FY2021 operating budget is \$34,143,335. The calculated recommended index value for City Schools would be \$151.9M annually (facility operating budget as a percentage of CRV). City Schools would need to increase the operating budget approximately \$117.8M to achieve this and to bring about a dramatic improvement to school facilities.

With limited resources, the operations department will have to explore more strategic methods to implement day-to-day repair and maintenance tasks, explore alternative funding mechanism such as performance contracting to support replacement of systems, identify supplemental resources and focus on a lean staffing model.

The continual creation of proposed and pending new state regulations and requirements places a heavy burden on the existing availability and usage of maintenance funding. New regulations ultimately lead to the improvement of school facility conditions; however, the current and near-future funding needed to sustain such improvement is not available to fulfill such obligations at this time. Moreover, mandates must be supported with state or local-level, supplemental dollars for complete compliance.

The CMP highlights specific information related to the department's budget, organizational components, staffing structure, and strategies over the next five years measured by performance indicators that were developed in agreement between the IAC and the School Board.

Computerized Maintenance Management System (CMMS) Implementation

Since Fall 2016, FM&O has been incrementally implementing more efficient maintenance practices, inclusive of a more robust and efficient PM program (see timeline). This will result in an extensive asset inventory in the CapitalForecast module within the SchoolDude software package, along with automated PM schedules within the PMDirect module for specific critical building assets. Input for existing buildings was completed in spring 2020 and 21st Century Buildings will be completed when the final building comes online.

Task	Target Start	Progress	Note
Arundel	Jan 2020	Complete	As school buildings are
Arlington	Jan 2020	Complete	preparing to come online,
Bay Brook	Jan 2020	Complete	target start dates may be
Calvin M. Rodwell	Jan 2020	Complete	delayed based on when City Schools receives 90% BMPs
Cherry Hill	Jan 2020	Complete	from MSA and subsequently
Dorothy I. Height	Jan 2020	Complete	how long it takes EMG to
Lake Clifton Park Building	Jan 2020	Complete	transpose and convert the
Forest Park High	Jan 2020	Complete	BMP into the SchoolDude
Fort Worthington	Jan 2020	Complete	import template.
Frederick Elementary	Jan 2020	Complete	

John Ruhrah	Jan 2020	Complete	FM&O to review schedules
Mary E. Rodman	Sept 2020	Complete	and SchoolDude to upload;
Pimlico	Jan 2020	Complete	other factors that may impact whether a work order is auto
Robert Poole Building	Jan 2020	Complete	generated for a piece of
Wildwood	Jan 2020	Complete	equipment is if MSA is still
Walter P. Carter	Jan 2021	Complete	adjusting at time of beneficial
Medfield Heights	Jan 2021	Complete	occupancy.



Photo via Dude Solutions Inc

		Preventive Maintenance Frequenc	ies				
	Equipment/Component	Responsible Division	S	Υ	5Y	Contractor	In-house
	Conveying						
	Elevator	Contract Maintenance		х		Х	
	Electrical						
	Emergency Generator	Contract Maintenance	х			Х	
	Emergency Lights	Contract Maintenance	Х			Х	
	Switchgear	Contract Maintenance			Х	Х	
	Fire Protection						
	Fire Alarm System	Contract Maintenance		Х		Х	
	Sprinkler System	Contract Maintenance	Х			Х	
	Fire Suppression System	Contract Maintenance	Х			Х	
	Roof						
	Roof	Contract Maintenance		х		Х	
~	НVАС						
21C	Air Compressor	Mechanical Engineering Services		х		Х	
୍ଷ ଓ	Air Conditioner	Mechanical Engineering Services		х		Х	
NIT	Air Handling Unit	Mechanical Engineering Services		х		Х	
EXIS	Boiler	Mechanical Engineering Services		Х		Х	
CALL BUILDINGS (EXISTING & 21C)	Building Automation System	Mechanical Engineering Services		Х		Х	
NIQ.	Chiller	Mechanical Engineering Services		Х		Х	
BUIL	Condenser	Mechanical Engineering Services		х		Х	
ALL R	Fan	Mechanical Engineering Services		х		Х	
5	Fan, Exhaust	Mechanical Engineering Services		Х		Х	
	Filters	Mechanical Engineering Services		Х			Х
	Heat Pump	Mechanical Engineering Services		Х		Х	
	Heater	Mechanical Engineering Services		х		Х	
	Make Up Air Unit	Mechanical Engineering Services		х		Х	
	Package Unit	Mechanical Engineering Services		х		Х	
	Pump	Mechanical Engineering Services		х		Х	
	Split System	Mechanical Engineering Services		х		Х	
	Unit Ventilator	Mechanical Engineering Services		х		Х	
	Cooling Tower	Mechanical Engineering Services		х		Х	
	Energy Recovery Unit	Mechanical Engineering Services		х		Х	
	Fan Coil Unit	Mechanical Engineering Services		Х		Х	
	VAV Box	Mechanical Engineering Services		х		Х	
21C Only	VFR	Mechanical Engineering Services		х			Х
0	Point of Entry Water Filter	Contract Maintenance	3X			Х	

The table below shows the equipment or building component covered under City Schools' PM Program, the responsible division, frequency, and method for providing services.

Equipment and automated PM schedules for existing school buildings have been placed into SchoolDude and are now auto-generating as of July 2020. For all remaining buildings, including 21st Century buildings, PM work orders will continue to be entered into SchoolDude manually until all pertinent information has been received, reviewed, and uploaded.

Staffing Model

Departmental increases in FY2019 supported mechanical PM work and non-mechanical services, as well as supplemental trade support and additional staffing.

		5 year Plan: Fa	cility and Maintenar	nce FY2019 - FY20	23
	SY18-19	SY19-20	SY20-21	SY21-22	SY22-23
21 st Century Buildings					
Plan & CEFMP	FY2019	FY2020	FY2021	FY2022	FY2023
Total Square Footage	18,114,098	17,868,926	16,973,372	16,878,381	16,428,988
Closed/Decreased SF	(262,367)	(895 <i>,</i> 554)	(368,819)	(709,323)	(18,780)
Added SF	17,195	0	273,828	259,930	141,459
SF to Maintain	17,868,926	16,973,372	16,878,381	16,428,988	16,551,667
District School Buildings					
Total School Bldgs	156	153	150	145	139
Closed School Bldgs	-3	-3	-5	-6	-1
School Bldgs to Maintain	153	150	145	139	138
Staffing Needs⁵					
FTEs Needed	190	180	179	174	175
Projected FTEs w/ \$3M ⁶		129	141	153	165
FTE Deficit		51	38	21	10

In addition to reducing total square footage, the proposed budget increase should address staffing levels to better support facility needs and challenges, and more importantly, provide additional funding for PM to ensure our facilities stay online. Increased investment in staffing will ensure appropriate oversight and support to address facility deficiencies or minor challenges. Staffing increases will reduce reliance on contractors, that at times, lack historical knowledge of City Schools' facilities, and often present variation in support of facilities based on their own staffing limitations. It's anticipated that by FY2023 FM&O will have 94 percent of the FTEs required to maintain school buildings; however, if funded an additional \$1M in FY2024 FM&O can reach 100 percent capacity.

IAC CMP Review

City Schools, in accordance with the MOU, once again increased the annual budget for facilities maintenance and operations (FM&O) and continued to refine its organizational framework in order to deliver the best possible maintenance outcomes. Despite the unexpected and extensive demands associated with COVID-19, City Schools was able to complete more work orders, and more preventive maintenance (PM) work orders than in prior years. In addition, City Schools continued to implement its

⁵ Staffing needs are based on the APPA's Managed Care Service Level square footage of 94,430 sqft/FTE and only looks at the total number of trades personnel needed. It does not include management positions and does not consider mixture of building types, building ages or a building systems' sophistication.

⁶ Projected FTEs are based on being able to create 12 new positions a year and assumes FM&O does not experience a budget reduction during this period of time.

computerized maintenance management system (CMMS). As of summer 2020, equipment at all open 21st Century Schools facilities had been inventoried and the CMMS set up to auto-generate PM work orders — which is a critical need for maintenance effectiveness.

Further implementation should include:

- 1. the auto-generation of PM work orders for all City Schools facilities, and
- 2. the use of the CMMS to manage all work orders.

In 2020, state maintenance effectiveness assessments (MEAs) of both new City Schools facilities and older facilities indicated that work orders entered into the CMMS do not represent the full extent of the work needed to effectively maintain the portfolio of City Schools facilities. Whether the additional work orders are entered and remain open until completed or are entered and then deferred; the extent of the work needed cannot be fully met until the need is fully determined. Given that the FM&O budget is more than \$100 million less than the budget needed for effective maintenance of a portfolio of more than 16 million square feet across 150+ facilities, that more work is needed should come as no surprise. And that more work is needed should not discount the improvement in maintenance effectiveness that City Schools has achieved since the inception of the Program in general, and in recent years in particular.

List of Exhibits

Exhibit 1: Summary Table	52
Exhibit 2: Schedules	53
Exhibit 3: Statement of Revenues and Expenses	58
Exhibit 4: Change Orders with Contract Amounts	64
Exhibit 5: Map of Plan Year 1 and Plan Year 2 Schools	66
Exhibit 6: List of Surplus School Facilities	67
Exhibit 7a: Procurements	68
Exhibit 7b: MBE Outreach Inclusion Plan and Commitments	71
Exhibit 7c: Local Hiring Commitments for New Hires (Year 1 Schools)	75
Exhibit 7c: Local Hiring Commitments for New Hires (Year 2 Schools)	76
Exhibit 8: Swing Space Schools	77
Exhibit 9: Building Engagement Process	78
Exhibit 10: Feasibility Study Process Map	79

Exhibit 1: Summary Table

Building Name	Enrollment Projection*	SRC	Square Feet	SQFT/ Student	9	EAP Estimates	с	onstruction Cost Estimate	Co	nstruction Bids**		Construction Savings		/SF tructio
Arlington #234	359	472	102,300	217	\$	41,260,642	\$	36,885,343	\$	35,762,000	\$	(1,123,343)	\$	35
Arundel #164	575	706	113,647	161	\$	44,253,516	\$	37,800,000	\$	36,859,523	\$	(940,477)	\$	32
Cherry Hill #159	677	853	129,509	152	\$	48,281,839	\$	42,000,000	\$	42,085,788	\$	85,788	\$	32
Forest Park #406	834	993	199,785	201	\$	70,122,898	\$	60,400,000	\$	56,193,983	\$	(4,206,017)	\$	28
Fort Worthington #085	799	621	103,351	166	\$	42,187,379	\$	34,300,000	\$	33,080,646	\$	(1,219,354)	\$	32
Frederick #260	388	504	84,961	169	\$	30,855,997	\$	25,100,000	\$	25,135,322	\$	35,322	\$	29
Dorothy I. Height #061	-356	479	91,346	191	\$	33,539,978	\$	28,600,000	\$	28,359,808	\$	(240,192)	\$	31
Wildwood #088	749	704	110,355	157	\$	39,938,364	\$	35,300,000	\$	35,204,180	\$	(95,820)	\$	31
Patterson #405	1,299	1,481	242,019	163	\$	111,505,288	\$	92,518,782	\$	85,896,818	\$	(6,621,964)	\$	35
Pimlico #223	653	688	119,015	173	\$	45,279,387	\$	38,700,000	\$	37,836,910	\$	(863,090)	\$	31
Robert Poole #333/#427	780	1,005	135,896	135	\$	55,056,540	\$	45,200,000	\$	38,507,745	\$	(6,692,255)	\$	28
Plan Year 1 Schools	7,469	8,506	1,432,184	168	\$	562,281,828	5	476.804.125	Ś	454,922,723	\$	(21,881,402)	\$	38
John Ruhrah #228 Calvin M. Rodwell #256 Bay-Brook #124	977 684 684	976 760 787	143,613 111,694 115,945	147 147 147	\$ \$ \$	45,103,798 39,832,554 45,765,213	\$ \$ \$	35,586,762	\$	41,459,429 35,577,365 37,692,328	\$ \$	(222,258) (9,397) (350,380)	\$	28 31 32
Bay-Brook #124		10,000,000	and a start of the start of the				<u> </u>							7.0.45
Walter P. Carter #134/#313		824	149,953	182	\$	59,502,105	\$			54,923,438	\$	(876,562)		36
Mary E. Rodman #204	449	537 870	81,496	152 190		27,017,126	\$	= ,=,	\$	25,533,719	\$	1,373,719	\$	31
Fairmont Harford #341	837		165,314		\$	52,235,466	\$			47,796,622	\$	(1,418,055)	\$	28
Govans #213	382	590	88,380	150	\$	37,291,776	\$			34,676,222	\$	(523,778)		
Medfield Heights #249	424	491	79,690	162	\$	34,916,396	\$	32,310,000	\$	32,320,710	\$	10,710	\$	40
Commodore John Rodgers						-		-	_	1.00	_		s	
Highlandtown #237 Harford Heights #36/#314	1,011 410	914	35,140 144,290	N/A	\$ S	20,928,384 49.923,768	S	-	ć	44.636.933		(4.562.067)	\$	30
	410	627 821	122,525	230 149	S	52,642,955	Ş		\$		\$ \$	(1,563,067)	\$	40
Calverton #75 James Mosher #144	320	405	75.611	149	э S	25.897.675	ې S		s S	49,724,681 26,139,160	ې ۶	724,681	ې ۲	34
James Mosner #144 Montebello #44	407	525	93,876	18/	S	34,349,212	Ş		\$	20,139,160	s s	139,160	\$	34
	629	750	93,876	1/9	S	42,239,840	2	28,500,000	2	-	s		\$	
Cross Country #247 Northwood #242	619	704	, <u>,</u>	123	S		S	47.000.000	c	45 604 600	s	(4 305 370)	\$	
		1.20	100,213	- 1m -	S	58,782,750	·Υ	,,	\$ \$	45,694,622	s S	(1,305,378)	\$ \$	45
Robert W. Coleman #142	274	314	50,973	162	<u> </u>	18,149,962	\$, ,	1	19,610,734		(39,266)	-	
Plan Year 2 Schools	9,279	10,895	1,651,309	152	Ş	644,578,980	Ş	499,845,834	\$	495,785,963	\$	(3,758,351)	ş	35
							1							

KEY

* Projections shown 3 years after opening based on 2020 CEFMP.

** Yr 2 projects include AV/IT costs as part of construction bids

part of construction bids (1) Under construction (2) In design (3) in procurement/approval stage (4) in feosibility study stage (5) includes Early Childhood Development Center (6) formerly John Eager Howard #061 (7) formerly Lyndhurst #088 (8) covid escalation/impacts

UTILIZATION	
yr 1 util	87.81%
yr 2 util	85.17%
avg combined	86.33%

Exhibit 2: Schedules

			ELECTRA ALL REPAIL OF	(Critical Remaining Work	Critical R
	DATA DATE: 01-Dec-20		UBLIC SCHOOLS - MANAPA		g Work	Remaining Work
FOR ISSUANCE	PROJECT ID: MSA-LIVE	GDT	BALTIMORE CITY 2.	NOR BA	ork	Actual Work
		A 066	•	A LINES	Remaining Level of Effort Milestone Actual Level of Effort	Actual Le
	-	and outputs - indicate / outputsers		0-98-0-1 A 11-1907-17 A	PERMITER OF DESIGN - VETTER OF OR	00+9LUC 4UC
			CREASE CONTRACTOR OF A CONTRACT OF A CONTRAC	12-May 15 A 26-Aug-15 A	CALERO CUREMENT - ARLINGTON	S06 SUD4 300
		ARLENGTON	1	16-Mar-15 A 20-Jul-15 A	WE PROCUREMENT - ARLENGTON	306 SUIV 300
		NO	FEASIBILITY STUDY - ARLINGTON	17-Dec-13 A 15-Jan 15 A	FEASIBILITY STUDY - APLINGTON	001 MUS 908
				24-MIZ-18 A 04-Sep 18 A	OCCUPANCY - FUREST PARK	200 SUD4020
	DEAST PARK	CONSIRUCTION - FOREST PARK		26-Jun 17 A 15-Aug-18 A	CONSTRUCTION - FOREST INCK	206 SUIV 600
	Dispose the star	GMP DEVELOPMENT- FOREST PARK	I		CAUD D EVEL OPMENT FOREST MARK	308-SU14-S00
		PLANNING / DESIGN - FOREST PARK			PLANNING/DESIGN - FOREST BARK	S08-SUM4400
		- FOREST PARK	WE PROCUREMENT - FOREST PAPE		AVE PROCURED MENT - FOREST PARK	306-SULV2300
		- FUREST PARK	CAPECOUREMENT - FOREST PARK	10-Dec-15 A 14-940-15 A	CALERO CUE FARMENT - POPEST PARK	00C PULIS 905
					and a	NORTH INNER ST. MORO
	ERTINO OLE	 OCCUPANCY - ROBERT FO OLE 			OCCUPANCY · ROBERT POOLE	30.5 SUN4650
	DESET POOLE	CONSTRUCTION - ROBERT POOLE	1		CONSTRUCTION - ROBERT POOLE	30.5 SUIV 600
		OMP DEVELOPMENT: ROBERTP OCLE		31-Mar-16 A 12-341-16 A	CARD D EVEL OPMENT: ROBERT POULE CARD D EVEL OPMENT: ROBERT POULE	205 SU14-500
		DEPENDING AN ADVISION - DODEPT BOOT P	CM PRO CURANARNT - R		CAM PROCUREMENT. ROBERTPOOLE	DOEWLDS 500
		BERTPOOLE	1	16-Dec-14 A 19-May-15 A	WE PROCUPERMENT - ROBERTPOOLE	305 SUIV 500
		POOLE	FEASIERLY STUDY - ROBERT POOLE	19-Dec-13 A 16-Jan 15 A	FEASIBILITY STUDY - ROBERT POOLE	S0.5 SU14 100
	CHO WARD	 OCCOMMENT - JOHN EXCERNIO WARD 		05-FRb-10 A 04-Apr-18 A	OCCUPANCY - JOHN EAGER HO WARD	S04 SULA6SO
	CONTRACT OF A CO	CONSTRUCTION - JOHN EAGER HO WARD	1		CONSTRUCTION - JOHN EAGER HOWARD	304 SUN4600
		OMP D EVELOPMENT- JOHN EAGER HOWARD			GMP D EVEL OPMENT JOHN EAGER HOWARD	S04 SUM-500
		PLANNENG /D ESIGN - JOHN EAGER HOWARD	H		PLANNING / DESIGN - JOHN EAGER HOWARD	S04 SU34400
		AGER HOWARD	CMADE OCUPERATENT - JOHN EAGER HOWARD		CALPRO CUREMENT - JO HN EAGER HO WARD	S04 SU14300
		(HER HOWARD	AND PROCURBATING TO THE EAGER HOWARD	20-Det-14 A 30-Jan-15 A	AND DED CUREMENT - JOHN RAVER HO WARD	304 SU14-100 304 SU14-200
		TOTAL	The opposite owney to private one t			Directority ond water
		- OCCUDANCY - LYNDHUEST		10-Jun 18 A 04-Apr 18 A	OCCURANCY - INNO HURST	303 SUIM650
	T	CONSTRUCTION - LYNDHURST		11-May 16 A 01-Mar-18 A	CONSTRUCTION - LYNDHURST	303-SU14-600
		 OMP D EVELO PMENT & APPRO VAL - LYNDHURST 	1	08-Jan 15 A 11-Mag- 16 A	CAUP D EVEL OP MEN T & APPR. OVAL - LYNDHURST	\$03- SUM-500
		PLANNING / DESIGN - LYND HURST		20-FR-15 A 26-May-16 A	PLANNING /D ESION - LYND HURST	303 SUD4400
		JP ST	CLA DR.OCUPERMENT - LYNDHUR ST	20-04-14 A 10-20-14 A	WE PROCOMMENT: 1 VAD HTD 27	DUCTION 200
		0.91	HASHLITY STUDY - LYNDHURST	03-Jan-14 A 17-Ort-14 A	FEASTERLITY STUDY - LYNDHURST	203-SUDA 100
			i i		atrick.	LYNDHURE - PKS RENOV
		 D CCUDANCY - FT. WORTHINGTON 		30-Aug-17A 05-Sep 17A	OCCUDANCY . FT. WO FITHINGTON	003 AUNS COS
		CONSTRUCTION - FT. WORTHINGTON		16-Dec-15 A 15-Aug-17 A	CONSTRUCTION - FT. WORTHINGTON	0097405 705
		MAR DEVELOPMENT & APPENDAT - FT WEIETENVOTON	and a second sec	12-30-14 A 13-100-15 A	AND DESCRIPTION AND ADDRESS AND ADDRESS AND ADDRESS ADDRES	001 CU10-100
		IKAN I - MU KUHANG LUN IKAN I - MU KUHANG LUN	CAPRUCURAS	17-Sp-14 A 05-Jun 15 A	CALPROCUREMENT. FT WORTHINGTON	00EWDS C05
		TOM	- AEPROCUREMENT - FT WORTHINGTON		WE PROCUREMENT - FI WORTHINGTON	000 MUS C08
			FEASELITY STUDY - FT. WORTHINGTON	31-Dec-13 A 30-Jan-14 A	FEASIBILITY STUDY - FT. WORTHINGTON	001 WILLS & CIC
		- A REPORT OF		VIIdeoco VII-BW-00	and Converte a	R, WORTH NOT ON PK2.
		- OPTIMARY		07-Apr-16 A 01-Aug-17 A	CONSTRUCTION - FREDERICK	0099405 105
		 GMD DEVELOPMENT & APPROVAL - FRED ERICK CONSTRUCTION - STREET ERICK 	1	16-Dec-15 A 06-Apr-16 A	CAUP D EVEL OPMENT & APPROVAL - FREDERICK	201- SULVE 200
		 PLANNING / DESIGN - FREDERICK 		22-Sep-14 A 09-Dec-15 A	FLANDIDIO / D ESTON - FRED ERI CK	S01-SU14400
		X	CMPROCUREMENT - FREDERICK		CAL PRO CUREMENT - FREDERICK	005 PMDS 105
			- AE PRO CUREMENT - FRED ENICK	01-hd-14 A 18-Sep-14 A	AVE PROCURED MONT - FREDERICK	S01-SU14-200
			PEASIBILITY STUDY - FREDERICK	31-Dec-13 A 30-Jan-14 A	FEASIBILITY STUDY - FREDERICK	001 MUDS -108
						PLAN YEAR ON ERCHOOLS
					M SUMMARY	EXECUTIVE PROGRAM SUMMARY
	ok da kir rek kultire kolakirir kikular oktora i da kara k	lois Mr. Phys. R. P. & a lois Mr. Phys. Rev. B (1994) C. Phys. B (1994)	a bis kristisk kind tabis tiske fels kind risk josk inte la kind tab	8	TY SCHOOLS MASTER PROGRAM REPORT - DECEMBER 2	MSA BALTINORE D
502 20 20 10 10 10 10 10 10 10 10 10 10 10 10 10	2002 1920 2002	800 800 7000 9100	5/02 3/02 3/02 3/02	10 10 10 10 10 10 10 10 10 10 10 10 10 1	Actual Name	Child D
DATE PRINTED: 28_1an.21 14-14		PORT EXEC SIMMARY	## MONTHIVEF	ARER 2020	MS& BALTIMORE CITY SCHOOLS MASTER PROGRAM REPORT - DECEMBER 2020	MS& RALTIMORE

• Decomposition of the second	BALTIMORE CIT	Remaining Level of Effort Actual Level of Effort Actual Vork Repairbor Vork	Remaining Level Actual Level of E Actual Work Remaining Work
	04-3a-15A 01-Re-17A 10-34-17A 16-Aug-17A 24-3Ay-17A 16-Aug-17A	PRASHBUTY STIDY - CALVER MEODWELL AT PROCUEDATENT - CALVER M RODWELL CM PROCUEDATENT - CALVER M RODWELL	515 SUME100 515 SUME200 515 SUME300
O CUTURANT, ANTIDEON O CUTURANT, ANTI	07-May 87 A 21-May 88 A 07-May 88 A 04-3ep 18 A 07-May 88 A 30-Ang-19 A 12-Ang-19 A 03-3ep 19 A	ILANDED DEVELOPMENT - HARPOED CONSTRUCTION - HARPOED OCCUTRANCY - HARPOED	514 SUD4400 514 SUD4500 514 SUD4600 514 SUD4650
	02.Mar.17 A 31.005.17 A 10.May.17 A 31.402.17 A 02.May.17 A 01.5xp.17 A	FRASHRITY STUDY - HARPORD AND PROCUREMENT - HARPORD CM PROCUREMENT - HARPORD	\$14 SUME 100 \$14 SUME 200 \$14 SUME 300
• OCCUPANCY - MATTERSON • OCCUPANCY - ANDIOTON ILLY STUDY - MATTERSON OUCUPANCY	10 Spc-19 A 10 Dec -19 A 15 Dec -19 A 06 - Jun 20 A	CONSTRUCTION - JOHN RUHRAH OCCUPANCY - JOHN RUHRAH	\$13 5UM6600
O CCUDANCY AND SIN	30 Aug 18 A 03 Sep 18 A	GMD D BYEL OPMENT JOHN RUHPAH	S13 SUPP200
• OCCURANCE AND/ODV	10-Feb-17 A 05-JUL-17 A	CM PROCUREMENT - JOHN RUHRAH	S13-SUD4300
• OCCUDANCY - MATTERSON • OCCUDANCY - MATTERSON 0000000000 0000000000 000000	01-Jan-15 A 26-Jogs 16 A 04-Apr-17 A 07-Jan-17 A	FEASIBILITY STUDY - JOHN RUHRAH AND DROCUREDADAT - JOHN RUHRAH	\$13 \$UM4100 \$13 \$UM4200
		1004	JOHN RUBIS BAL
O CCURDANGY - MATTERSON DO CURDANGY - MATTERSON DO CORRECTION - PALICO - GAUD D NULL OPARY - MATTERSON O CORRECTION - PALICO - GAUD D NULL OPARY - CONSTRUCTION - PALICO - GAUD D NULL OPARY - CURDENC HILL GURDEY HILL GURDEY HIL GURDEY HIL GURDEY HIL	18-0ct-16 A 15-Aug-18 A 24-Aug-18 A 04-Sep-18 A	CONSTRUCTION - CHERRY HILL OCCUPANCY - CHERRY HILL	307- SUD4-600
• OCCURRANCE AND/OTON	17-0ct.16 A 24-May 17 A	GATE D EVEL OF MENT CHERRY HILL	307- SUM 500
O OCUTRANGY - MATTERSON DAUTERSON DAUTERSON DAUTERSON DAUTERSON DAUTERSON DAUTERSON DAUTERSON O	16-Jan-15 A 26-Aug-15 A 13-Jul 15 A 20-San-16 A	CM PROCUREMENT - CHERRY HILL FLANNING /D ESIGN - CHERRY HILL	907. SUB4300 907. SUB4400
O CCUDANCY ANDODO	31-0ct-14 A 16-Jun-15 A 16-Jun-15 A 03-Sep-15 A	FEASIBILITY STUDY - CHERRY HILL AGE PROCUREMENT - CHERRY HEL	307- SUB4100 307- SUB4200
OCCUBANCE ANDORN		KONOGR	OURIGINIT MAT - FIS
• OCCURDANCE AND/OTON	22-APT-10-A 12-APT-10-A 27-AD-16-A 13-APT-18-A 04-APT-18-A 04-Sep-18-A	OR DESTRUCTION - ARONDEL OCTIDANCY, ARONDEL	211-SUD4-600 211-SUD4-600
• OCCURRANCE AND/OTON	26-May-15 A 23-May-16 A	PLANNING /D ESIGN - ARUND EL	S11-SUMH00
• 0 OCUTRANCE ANTRES ON DOUTRANCE ANTRES ON DOUTRANENT - MUTRES ON DOUTRANENT - MUTRES ON DOUTRANENT - MUTRES ON DO O	16-Jan-15 A 29-Apr-15 A	CM PROCUREMENT - ARUNDEL	STI-SUM-300
OCCUPANCY ANTRESON OCCUPANCY ANTRESON OCCUPANCY ANTRESON OCCUPANCY ANTRESON OCCUPANCY ANTRESON OCCUPANCY INTEGON OCCUPANCY INTEGON OCCUPANCY INTEGON OCCUPANCY INTEGON OCCUPANCY INTEGON OCCUPANCY INTEGON		PEASIBILITY STUDY - ARUNDEL	S11-SUM 100
OCCUPANCY AND OCCUPANCY AND OCCUPANCY AND OCCUPANCY AND OCCUPANCY AND OCUPANCY AND OCUPANCY AND OCUPANCY AND OCUPANCY OC	28-Aug-18-A 04-Sep-18-A	OCCUPANCY FINITO	STO-SUD-650
• OCCUPANCY AND ON	13-0d-16 A 15-Aug-18A	CONSTRUCTION - PERLICO	210-SUPPeop
ALCO ALCO		MANNING /D ESIGN - PDALICO	S10 SUM4400
OCCUPANCY AND OCCUPANCY AND OCCUPANCY AND OCCUPANCY AND OCUPANCY AND OCUPANCY AND OCUPANCY AND OCUPANCY OCUPANC	26-Mar-15 A 20-Jul-15 A 26-Mar-15 A 22-Jul-15 A	AND PROCUREMENT - POLICO	\$10 SUM 200 \$10 SUM 200
- 0 CCURANCE ARLINGTON	17-Dec-13 A 15-Mer-15 A	FEASIBILITY STUDY - PDALICO	\$10-\$UME100
OCCUPANCE ANDIOTON SLANDIDO DENON - NUTREON SLANDIDO DENON - NUTREON	02-Aug-21 05-Sep-21	OCCUPANCY - MATTERSON	SOP SUB4650 RMIICO PKS - PENDIN
	20. Am. 19 A 10. Am. 22	CONSTRUCTION - PATTERSON	909-SUL4-600
	18-Aug-16 A 13-Mar-19 A 01-Mar-19 A 19-Mm-19 A	FLANNING / DESIGN - PATTERSON GMD DEVELOPMENT - PATTERSON	309-SUM400 309-SUM4300
		CM PROCUREMENT - PATTERSON	309-SUME300
OCCUPANICE ANDIOTON	18-14ar-14 A 15-Jm-16 A	REASHBUITY STUDY - DATTERSON	309 SUM 100
	23-Aug-19-A 03-Sep-19-A	OCCUPANCY-ARLINGTON	101-101-101-101-101-101-101-101-101-101
	18-Jan-18-A 01-Aug-19-A	CONSTRUCTION - ARLIN OTON	306-SUPF-000
		AND D STATE OF ANY T. A DI TROPPON	Sold State COU

	DATA DATE: 01-Dec-20		PHBLIC SCHOOLS	114	(and	Remaining Work Critical Remaining Work	Critics
FOR ISSUANCE	PROJECT ID: MSA-LIVE	3 of 5	BALTIMORE CITY	BA	WL C C C C C C C C C C C C C C C C C C C	Remaining Level of Effort Adual Level of Effort Adual Work	Actual Level Actual V/ork
		AE PROCUERMENT - GOVANS		ISDic-17 A 29-Mar-18 A	ISDic-17 A	WE PROCUPERARMY - GO VANS	527-5006400 527-5004300
		HEASEBLITY STUDY - GOVANS CM PROCTEMATINT - GOVANS		03-Jan 17 A 17-Jan 17 A	03-Jan 17	FEASTERLITY STUDY - GOVANS	S27. SUD4 100
				A 00-305/21	10-Dec-00 A	OC COPANO X - CARLIER	DC040TH
	CONSTRUCTION - CARTER				24-Jan 19 A	CONSTRUCTION - CARTER	S22 SUPPEQ00
		3400 D			11-0ct-18 A	CARP D EVEL OPMENT - CARTER.	STO SUIVE 202
	PLANNING/DESIGN - CARTER	PLANNING/I		A 21-Mar-19 A	16-Jan-18 A	ME MOUTO ACCOUNTS + CARTER	SID SUMAOU
		AR DE OTTERARY 1 - CARTER		02-0d-17 A 29-Am-18 A	02-04-17	CAN DED CUREMENT - CARTER	STT SUPERIO
		HEASIBILITY STUDY - CARTER		02-0ct-15 A 29-Aug-17 A	02-0ct-15	PEASIERLITY STUDY - CARTER	STJ 2004 100
	OCCOUNTER ST. MARL			01-Dec-20 A 06-308-21	02-34G-10	OCCUPANCY - MEDINELD	S20-SUDE030
	CONSTRUCTION - MEDFIELD			25-Mar 20 A 30-Nov-20 A	25-Mar-20	CONSTRUCTION - MED FIELD	220-SUIVE000
	CAMPDEVELOPMENT MEDELD	- (3.07 D)		13-May 19 A 24-Jul-19 A	13-34ky 15	CAUP D EVEL OPMENT - MEDIFIELD	\$20 SUPPRISO
	PLANNING / DESIGN - MEDRELD	PLANNING /		05-Mar-18 A 31-Mar-19 A	05 Mar 18	DLANDING /DESIGN - MEDDINELD	STO 20141-200
		AS PROCUREMENT - MED FIELD		A 23-Jan-17A	10-Apr-17 A	A/E PROCUPERAENT - MED FIELD	\$20-SUM4200
		FEASIBILITY STUDY - MEDHELD		A 05-Sp-17 A	03-Jun-15 A	FEASIELTY STUDY - MEDFIELD	STO 2004100
	- OCCUPANCY RODAWN			A 26-Aug-20 A	01-M2-20 A	OCCUPANCY RODMAN	SIO SULFOR
	CONSTRUCTION - RODMAN			A 30-Jun-20 A	03-Jul-19 A	CONSTRUCTION - RODMAN	S19 SUIVE 000
	GAD D EVEL OPMENT RODMAN			12-MAN OF 15-HI-10 A	V of America	DAMENT FOR DESIGN F. BUDMAN	ODARTOC ATC
	- RODMAN FLANNIG / DESIGN - RODMAN	A/E PROCUREMENT - RODMAN			05-0ct-17 A	WE DECOUREMENT - RODMAN	S19 SUM4300
		CM PROCUREMENT - RODMAN		A 31-Jan 18 A	03-Oct-17 A	CAMPROCUPERATINE FOR DAMAN	S19 SUL4200
		FEASTHILITY STUDY - RODMAN		01 MAT 16 6 21 HL 17 6	01.44.516	SWASIERITY STITLY - DODMAN	CIO CLUTCHORNEL
- OCCUDANCY - HIGHLAND TOWN	- 000				02-Aug-22	OCCUPANCY - HIGHLAND TOWN	S18-SUD4-650
CONSTRUCTION - HIGHLAND TOWN	CONST			01-Aug-22	01-34-21	CONSTRUCTION - HIGHLAND I OWN	SIS SUPPORT
D TO WN TLAND TOWN	- CARD DEVELOPMENT - HIGHLAND TOWN			2	25-Apr-20	PLANNING /DESIGN - HIGHLAND TO WH	SIG SUM400
7 BOULDY	- CMPROQUREMENT - HIGHLAND TOWN			A 24-Apr-20 A	31-Jan-20 A	CM PROCUPEMENT - HIGHLAND TOWN	S18 SUPP 300
	- AS PRODUREMENT - HUGHLAND TOWN			A 24-Apr-20 A	31-Jan-20 A	AVE PRO CUREMENT - HIGHLAND TOWN	S18 SUPP 500
	LAND TO WIN	FEASIBILITY STUDY - HIGHLAND TOWN		14-Nov-17 A 15-May-18 A	14-Nov-13	FEASIELITY STUDY - HIGHLAND TO WN	001 PUIDS 815
 OCCUPANCY - COMMOD ORE 				03-Jan-24	01-Dec-23	OCCUPANCY - COMMOD ORE	S17-SUD4-650
CONSTRUCTION - COMMODORE	1				01-34-22	CONSTRUCTION - COMMODORE	\$17- SUPPEQ00
GMP DEVELOPMENT - COMMODORE				30 Jan 22	01-Apr-22	CARD DEVELOPMENT - COMMODORE	S17 SUIV 200
• PLANNING / DESIGN - COMMODOPE	DIAMNIA / DESIGN				02-303-21	CARPENC DESCENT COMMONDER	S17-SUM4500
DORE	ALE PROCUREMENT - COMMODORE				02-Mar-21	WE PROCUPERMENT - COMMODORE	S17-SUD4200
JRE	· PEASIBILITY STUDY - COMMOD ORE			17-Nov-17 A 02-Mar-21	17-Nov-12	FEASIELTY STUDY - COMMODORE	S17-SUM-100
	- CONCERNING - MARK AND ONE			AL-DEC-12 N OD-DELLAN N	47-080-15	COODINE DRAWLEY - DAY DRAUGH,	DICONTRACTORNICS
	CONSTRUCTION - BW/ BROOK OF CTRANTV - BW/ BROOK			07-Aug-18A 24-Dec-19A	07-Aug-18	CONSTRUCTION - BAY BROOK	SIG SUME600
	ROOK	GAPD EVELOPMENT - BAY BROOK			07-Jun-18 A	CAUPD EVEL OPMENT - BAY EROOK	S16 SUIVE 200
	BROOK	FLANNING / DESIGN - BAY BROOK			11-Sep-17 A	PLANNING /DESIGN - BAY BROOK	\$16 SUPPERSON
		CIMPROCUERIMENT - BAY BROOK		A 31-Aug-17A	19-Jun-17 A	CAMPROCUREMENT - DAY BROOM	S16 SUPP 300
		AN UD OTHER AND A ROOM		06-0ct-15 A 30-Jun-17 A	06-0ct-15	FEASIBILITY STUDY - BAY BROOK	S16 SUD4 100
	CONCEPTION CONTRACTOR CONTRACTOR CONTRACTOR			TO-DIG-TA V. OD-DIG-TO V	st-bar-cr	OCCORNERS : - CATALIA RESOLUTER	INT XCKD - DO
	 CONSTRUCTION - CALVIN M RODWIELL OCCURANCY - CALVIN M RODWIELL 			06-Aug-18A 15-Det-19 A	06-Aug-16	CONSTRUCTION - CALININ M RO DWELL	SIS SUM600
		- CAUD EVELOPMENT - CALVIN MRCD		23-0ct-18 A	23-Jd-18 A	CAAD D EVEL OPMENT - CALI/'N MROD WELL	ST2 SUPPERSON
가 같은 것은 것 같은 것 같은 것 같은 것 같은 것 같은 것 같은 것		TTEM OOK IN MARTEN 2. MARTEN AND MARTEN M Marten strenden marten marte	an Market of Market Construction of the Market Const	17-Aug-17 A 30-May-18 A	17-Aug-12	PLANNING /DESIGN - CALVER M ROD WELL	S15 SUM400
and the second s		A100 2000 1000	ALTER ALTER ALTER				

			TOTAL DATE OF THE OWNER	-	1 H		
	DATA DATE: 01-Dec-20		PUBLIC SCHOOLS DEPAY	PIII PIII	ALL P	Remaining Work	Remain
FOR ISSUANCE	PROJECT ID: MSA-LIVE	4 of 5	BALTIMORE CITY	BA	LUS	Adusi Level of Enort	Adual Work
				2	- AND	Remaining Level of Effort Milestone	Remain
	- CM PROCUREMENT - COLEMAN	CM		01-0ct-18 A 31-Jul-19 A	01-0ct-18,	CIM PROCUREMENT - COLEMAN	S39 SUM4300
	AE PROCUPEMENT - COLEMAN	HEASTELITY STUDY - COLEMAN		10-M-17 A 12-Jan-18 A 01-0:t-18 A 23-Jan-19 A	10-M-17 # 01-0ct-18 #	FEASIBILITY STUDY - COLEMAN AND FROCUREMENT - COLEMAN	000 PVDIS - 605 001 PVDIS - 605
							ROBER WOOL BANK
 CONSTRUCTION - NORTHWOOD NORTHWO OD 	DOCUPANCY - MORTEMO OD			30-Nov-22 05-Jan 22	23-Ad-20 A 01-Dec-21	CONSTRUCTION - NORTHWOOD	338 SUN4600
8	RTHWO			04-May 20 A 16-Dec 20 A	04-May 20.	GAP D EVEL OP MENT IN OR THWO OD	339 SUMA 500
	PLANNING/DESIGN-NORTHWOOD			17-3d-18 A 30-Oct-18 A 05-Act: 19 A 07-May 20	17-Ad-18 A	CLAPROCUREMENT - NORTHWOOD PLANNING /DESIGN - NORTHWOOD	338 SUM4300
	ECTEMVOOD	ALE PROCUREMENT - NORTHWOOD			12-Mar-18 A	MEPROCUREMENT - NORTHWOOD	338-SUM4200
	ORTHWOOD	FRASBELITY STUDY - NORTHWOOD	I	08-Mar-16 A 05-Jan-18 A	08-Mar-16	FEASIBILITY STUDY - NORTHWO OD	S39 SUM 100
E9	= OCCUPANCY - MOSHER			06-Sep-21	12-Aug-21	OCCUPANCY - MOSHER	\$23 \$UM4650
STEER	CONSTRUCTION - MO SHER.			03-Apr-20 A 11-Aug-21	03-Apr-20	CONSTRUCTION - MOSHER.	\$13 SUM 600
	GAND DEVELOPMENT - MO SHER	0		A 20-May-20 A	V 00/www.cr	GAD D EVEL OPMENT - MOSHER	213- 2014 500
	MENT - MO SHER	CMPROCUPENDENT - MO SHER			10-Sep-18 A	CIA PROCURAMENT - MOSHER	S13- SUN4300
	MO SHER	- AND DECOURTEMENT - MOSHER		06-Aug-18 A 30-Aug-18 A	06-Aug-18	AND PROCUPERADAT - MOSTER	513 SUM 200
	D SHER	HEASIBILITY STUDY - MO SHEP		02.16.16 & 11.5m.10 &	12.14.16	TRACING MY CHINY - MOGUNE	DULYUS 202
ORD HELOHTS	 OCCUPANCY - HARPORD HEIGHTS 			06-Sep-21	02-Aug-21	OCCUPANCY - HARJORD HEIGHTS	S26-SUN4-650
SUPERITY ON OUR CALL	CONSTRUCTION HARFORD HEIGHTS			03-Apr-20 A 30-Jul-21	03-Apr-20 /	CONSTRUCTION - MARFORD HEIGHTS	STE SUIVE OC
	- PLANNIN OTDESIGN - MARCOULD HEADINGS GARD DEVELOPMENT - HARRORD HEAGHTS			14-Aug-18 A 15-Nov-19 A	14-Aug-18	PLANNING /D ESIGN - HARFORD HEIGHTS	\$16 SUM4400
		CM PROCUPERARY - HARFORD HEIGHTS		A 14-Aug-18A	01-Mar-18 A	CIM PROCUREMENT - HARNO RD HEIGHTS	S16-SUM4300
	MARTO RD HEIGHTS	- AND PROCUREMENT - HARFORD HEIGHTS		05-Mar-18 A 22-Jan-18 A	05-Mar-18	AND PROCUREMENT - HARPO RD HEIGHTS	S16 SUM 200
	DHEIGHTS	HEASIBILITY STUDY - HARFORD HEIGHTS		A 11.Ten. 18 A	02.16-16	PPASTERING STITUY - HADRIDED HERISHTS	NUMBER OF
ERTON	- OCCUPANCY - CALVERTON			06-Sep-21	10-Aug-21	OCCUPANCY - CALVERTON	\$25 SUM4650
UNERTON	CONSTRUCTION - CALVESTON			01-Nov-19 A 09-Aug-21	01-Nov-19	CONSTRUCTION - CALVERTON	ST7 2029 900
	GAD DEVELOPMENT CALVERTON			15-0d-19 A 23-JEL20 A	15-0d-19 /	GAD D EVEL OPMENT: CALVERTON	005 WILLS STS
	PLANNING / DESIGN - PAIVERTON	Cast MRU COMPARENT 1 - CARVER TO M		28-May-18 A 08-Oct-18 A	28-May-18	THE AND INCOMENDATION CALVERTON	S15 SUM 300
	LIVERTON	- WE PROCUREMENT - CALVERTON		17-Apr-18 A 21-May-18 A	17-Apr-18	AND PROCUREMENT - CALVERTON	ST2 201W 200
	GETON	HEASIED.ITY STUDY - CALVERTON		06-0ct-15 A 07-Mar-18 A	06-0ct 15	FEASIBILITY STUDY - CALVERTON	212 2019 100
CONCERNING - MOUNT ADDRESSING				12-dec-on	27-204-10	OCCOPANCY - HON UNDELLO	COLVENCE BARE
- CONSTRUCTION - MONTREBELLO	- CON				15-Feb.21	CONSTRUCTION - MONTEMELLO	S24 SUNA 600
EETTO	GAUE D EVELOPMENT - MON TELEDILO			01-Dec-20 A 10-Feb-21	01-Dec.20.	GAP D EVEL OPMENT - MONTEBELL O	S14 SUM4 500
E	PLANNING / DESIGN - MONTREELLO			21-Nov-19 A 31-Dec 20 A	21-Nov-19	PLANNING /D ESIGN - MONTRERILLO	\$14 SUM4400
	CAMPROCUPENENT - MONTEBELLO			22-AUC 19 A 20-NOV 19 A	23-Aug-19	AVE PROCOMENDENT - MONTREET IN	\$24 SUM 200
	FUENT	AC DEPORTO		07-Mar-16 A 16-Jul 18 A	07-Mar-16.	FEASIERLITY STUDY - MONTREFELLO	\$14 SUM 100
				ce dio co	ce Bas co		NONT BEEL TO BE MON
CONSTRUCTION - CRUSS COUNTRY					01-Mov-21	CONSTRUCTION - CROSS COUNTRY	S11 SUN4600
GMP DEVELOPMENT CROSS COUNTRY	- GAP DEVELOPME				19-Aug-21	GAP DEVELOPMENT: CROSS COUNTRY	ST1 SUPP 200
PLANNING / DESIGN - CROSS COUNTRY	PLANNING/DES			3.	05-Mar-18	PLANNING /D ESIGN - CROSS COUNTRY	S21-SUM4400
		CIM PRO CUREMENT - CRO SS COUNTRY			24-Jun-18.6	CIMPROCUREMENT - CROSS COUNTRY	\$21 SUM-300
	ROSS COUNTRY	AR PROCUREMENT - CROSS COUNTRY		10-Apr-18 A 21-Jan-18 A	V St - WY-OI	MEDBOCUREMENT - CROSS COUNTRY	000 WIDS 105
	CONTRACTOR	HPLANDI ITV STITUY - CROSS COTINTRY				NE ACTIMITIES ONTING COLOR COLLEGES	CROME COLOR IN MAN
340	 OCCUPANCY - GOVANS 			16-Aug-21A 06-Sep-21	16-Aug-21.	OCCUPANCY - GOVANS	\$17-5034-650
VANS	CONSTRUCTION - GOVANS			22-Apr-20 A 16-Aug-21	22.40-20.	CONSTRUCTION - GOVANS	\$17. SUM 600
and the states	GAPDENELOPMENT GOVANS			21-Arr-20 A	01-Jan-30 A	BAD D EXELOPMENT - GOVANS	\$21: SUN4 500
ETEMPER I E A MERSATTANE DE PERESEVITARE DE LE SATTANE DE LE	a de la forma maria da la subrita da manda da la subrita da la subrita da la subrita da la subrita da la subrit	Mala ala ala ala ala	obieter winder on desire the weder on loss the history				
				THA	MPD School School State	A STORY MARKET	C LA D

SIS STA400 CONSTRUCTON COLDAMN SIS STA400 CONSTRUCTON COLDAMN SIS STA400 CONSTRUCTON COLDAMN	REC
A ANALASA	PROGRAM REPORT - DECE
24-106-26.4.00-06.4.00 013-040-20.4.00-04. 013-4402-01.4.014-0402-01 013-4402-01.4.016-56p-21.1. 013-4402-01.4.016-56p-21.1.	dBER 2020
	MONTHLY REPORT EXEC SUMMARY 2017 SOLD TO A STRUCTURE STATUS SUMARY 2017 SOLD
	sertenverteren berkerinen 26. 28. 29. 20. 20. 20. 20. 20. 20. 20. 20. 20. 20
	strandstate a lesson in the second
- o ¥ B	
 DEPENDING - COLEMANI OCCUPANITY - COLEMANI OCCUPANITY - COLEMANI 	DATE PRINTED: 28-Jan-21 14:15

Şt	Maryland Stadium Authority Baltimore City Public Schools Statement of Revenues and Expenses 12 Periods Ended 6/30/2020 (Unaudited)	ium Authority Public Schools nues and Expen led 6/30/2020 dited)	ses		
	CURRENT	BUDGET QUARTER	CURRENT YTD	BUDGET YTD	ANNUAL BUDGET
REVENUES: Total Revenues	\$16,946,484	\$15,420,000	\$73,005,771	\$62,500,000	\$62,500,000
EXPENSES: Subtotal-Salaries, Wages & Fringe Benefits (Object .01)	\$1,216,783	\$1,101,115	\$4,145,516	\$4,089,854	\$4,089,854
Subtotal-Technical and Special Fees (Object .02)	\$28,307	\$0	\$68,196	ŞO	\$0
Subtotal-Communications (Object .03)	\$6,410	\$4,747	\$15,897	\$14,832	\$14,832
Subtotal-Travel (Object .04)	\$205	\$3,881	\$12,121	\$21,860	\$21,860
Subtotal-Contractual Services (Object .08)	\$64,423,865	\$71,268,302	\$193,694,155	\$224,349,797	\$224,349,797
Subtotal-Supplies and Materials (Object .09)	\$1,130	\$35,828	\$29,174	\$87,700	\$87,700
Subtotal-Grants and Subsidies (Object .12)	\$7,475,803	\$6,102,456	\$12,298,933	\$8,975,352	\$8,975,352
Subtotal-Fixed Charges (Object .13)	\$30,186,021	\$30,285,738	\$48,312,866	\$48,445,322	\$48,445,322
Subtotal-Land and Structures (Object .14)	ŞO	\$0	ŞO	\$0	\$0
Total Expenses	\$103,338,524	\$108,802,067	\$258,576,858	\$285,984,717	\$285,984,717

Exhibit 3: Statement of Revenues and Expenses

	Maryland Baltimore City	Maryland Stadium Authority Baltimore City Public Schools Program	y ogram			
Reven	Revenues and Expenditures not Paid for by Bond Proceeds	res not Paid for by	Bond Proceeds			
	12 Period	12 Periods Ended 6/30/2020	0			
	Fiscal Year 2014-2016	Fiscal Year 2017	Fiscal Year 2018	Fiscal Year 2019	Fiscal Year 2020	Totals
Beginning Cash Balance	\$0	\$27,212,543	\$48,077,152	\$54,038,294	\$58,942,938	\$0
Revenues						
Baltimore City	\$50,667,407	\$25,234,993	\$26,475,558	\$26,386,149	\$25,786,783	\$154,550,890
Investment Income(includes bond interest income)	\$852,414	\$2,367,318	\$6,209,273	\$12,460,052	\$6,829,882	\$28,718,939
Lottery	\$20,000,000	\$20,000,000	\$20,000,000	\$20,000,000	\$20,000,000	\$100,000,000
Baltimore City Public Schools	\$0	\$20,000,000	\$20,000,000	\$20,000,000	\$20,000,000	\$80,000,000
Miscellaneous	\$514	0\$	0\$	0\$	\$389,106	\$389,620
Total Revenues	\$33,156,364	\$67,602,311	\$72,684,831	\$78,846,201	\$73,005,771	\$363,659,449
Less: (Held for Baltimore City Reserve)	-\$7,500,000	-\$2,500,000	-\$2,500,000	-\$2,500,000	-\$2,500,000	-\$17,500,000
Available Funds	\$30,656,364	\$65,102,311	\$70,184,831	\$76,346,201	\$70,505,771	\$346,159,449
Expenditures						
Debt Service	-\$2,666,667	-\$20,764,943	-\$37,408,372	-\$48,039,667	-\$48,039,667 -\$47,988,667 -\$156,868,316	-\$156,868,316
Operating Expenses	-\$34,141,125	-\$23,472,759	-\$26,815,317	-\$23,401,890	-\$27,897,356	-\$135,728,447
Total Expenditures	-\$36,807,792	-\$44,237,702	-\$64,223,689	-\$71,441,557	-\$75,886,023	-\$292,596,763
Ending Cash Balance	\$27,212,543	\$48,077,152	\$54,038,294	\$58,942,938	\$53,562,686	\$53,562,686

Maryland Stadium Authority Baltimore City Public Schools Breakdown on Revenues 12 Periods Ended 6/30/2020

Baltimore City Beverage Tax	\$10,000,000
FY 2019 True-up Beverage Tax	\$1,095,904
Baltimore City Retirees Health Insurance	\$10,000,000
Transfer from Facilities Fund BRFA	\$0
Baltimore City VTL Facility Rental Fee	\$2,050,000
Baltimore City Table Game Revenues	\$2,640,880
Baltimore City Public Schools	\$20,000,000
Maryland State Lottery	\$20,000,000
Investment Income State Treasurer	\$1,107,001
Investment Income Bond Proceeds	\$5,722,881
Misc. and Energy Rebates	\$389,106
	\$73,005,771

Maryland Stadium Authority Baltimore City Public Schools Series 2016 Summary 12 Periods Ended 6/30/2020

Series 2016 proceeds for construction

\$385,158,803.24

Remaining proceeds		\$0.00
Plus Investment Income		\$3,325,010.11
		-\$3,325,010.11
Total Expenditures		-\$388,483,813.35
Robert E. Poole	\$44,412,778.50	
Pimlico Elementary/Middle School	\$41,188,195.10	
Patterson High School	\$2,366,751.72	
Lyndhurst Elementary/Middle	\$39,210,210.42	
John E. Howard Elementary School	\$32,240,342.33	
Frederick Elementary School	\$26,843,260.02	
Fort Worthington Elementary School	\$34,893,762.58	
Forest Park High School	\$61,765,815.65	
Cheery Hill Elementary/Middle	\$44,954,604.53	
Arundel Elementary/Middle	\$39,518,514.83	
Arlington Elementary/Middle School	\$21,089,577.67	

Maryland Stadium Authority Baltimore City Public Schools Series 2018A Summary 12 Periods Ended 6/30/2020

Series 2018A proceeds for construction

\$495,693,704.72

Arlington Elementary/Middle School	\$16,763,497.51
Arundel Elementary/Middle	\$178,215.24
Bay Brook Elementary/Middle School	\$38,962,305.69
Calverton Elementary/Middle School	\$6,832,515.37
Calvin Rodwell Elementary/Middle School	\$35,217,257.46
Cheery Hill Elementary/Middle	\$1,839,356.43
Cross Country Elementary/Middle School	\$762,434.66
Fairmount Harford Building	\$48,967,549.87
Forest Park High School	\$817,909.89
Fort Worthington Elementary School	\$7,000.00
Frederick Elementary School	\$6,481.00
Govans Elementary School	\$1,425,044.82
Harford Heights / Sharp Leadenhall Elementary School	\$1,671,793.67
Highlandtown Elementary\Middle School	\$0.00
James Mosher Elementary School	\$1,882,068.36
John E. Howard Elementary School	\$1,614,753.44
John Ruhrah Elementary/Middle School	\$42,394,904.50
Lyndhurst Elementary/Middle	\$1,607,372.36
Mary E. Rodman Elementary School	\$20,347,961.22
Medfield Heights Elementary School	\$19,702,058.75
Montebello Elementary/Middle School	\$200,397.47
Northwood Elementary School	\$1,600,002.38
Patterson High School	\$24,583,840.43
Pimlico Elementary/Middle School	\$510,169.84
Robert Coleman Elementary School	\$1,610,550.76
Robert E. Poole	\$1,686,807.19
Walter P. Carter Elementary/Middle School	\$31,197,842.97
Wildwood Elementary/Middle School	\$180,891.00

C102 122 722 44
\$193,122,722.44
\$19,395,049.08
\$212,517,771.52

Baltimore City Public Schools Series 2016 & Series 2018A Summary 12 Periods Ended 6/30/2020

	2016	2018A	Total
Arlington Elementary/Middle School	\$21,089,577.67	\$16,763,497.51	\$37,853,075.18
Arundel Elementary/Middle	\$39,518,514.83	\$178,215.24	\$39,696,730.07
Bay Brook Elementary/Middle School	\$0.00	\$38,962,305.69	\$38,962,305.69
Calverton Elementary/Middle School	\$0.00	\$6,832,515.37	\$6,832,515.37
Calvin Rodwell Elementary/Middle School	\$0.00	\$35,217,257.46	\$35,217,257.46
Cheery Hill Elementary/Middle	\$44,954,604.53	\$1,839,356.43	\$46,793,960.96
Cross Country Elementary/Middle School	\$0.00	\$762,434.66	\$762,434.66
Fairmount Harford Building	\$0.00	\$48,967,549.87	\$48,967,549.87
Forest Park High School	\$61,765,815.65	\$817,909.89	\$62,583,725.54
Fort Worthington Elementary School	\$34,893,762.58	\$7,000.00	\$34,900,762.58
Frederick Elementary School	\$26,843,260.02	\$6,481.00	\$26,849,741.02
Govans Elementary School	\$0.00	\$1,425,044.82	\$1,425,044.82
Harford Heights / Sharp Leadenhall Elementary School	\$0.00	\$1,671,793.67	\$1,671,793.67
James Mosher Elementary School	\$0.00	\$1,882,068.36	\$1,882,068.36
John E. Howard Elementary School	\$32,240,342.33	\$1,614,753.44	\$33,855,095.77
John Ruhrah Elementary/Middle School	\$0.00	\$42,394,904.50	\$42,394,904.50
Lyndhurst Elementary/Middle	\$39,210,210.42	\$1,607,372.36	\$40,817,582.78
Mary E. Rodman Elementary School	\$0.00	\$20,347,961.22	\$20,347,961.22
Medfield Heights Elementary School	\$0.00	\$19,702,058.75	\$19,702,058.75
Montebello Elementary/Middle School	\$0.00	\$200,397.47	\$200,397.47
Northwood Elementary School	\$0.00	\$1,600,002.38	\$1,600,002.38
Patterson High School	\$2,366,751.72	\$24,583,840.43	\$26,950,592.15
Pimlico Elementary/Middle School	\$41,188,195.10	\$510,169.84	\$41,698,364.94
Robert Coleman Elementary School	\$0.00	\$1,610,550.76	\$1,610,550.76
Robert E. Poole	\$44,412,778.50	\$1,686,807.19	\$46,099,585.69
Walter P. Carter Elementary/Middle School	\$0.00	\$31,197,842.97	\$31,197,842.97
Wildwood Elementary/Middle School	\$0.00	\$180,891.00	\$180,891.00
	\$388,483,813.35	\$302,570,982.28	\$690,873,904.63

Exhibit 4: Change Orders with Contract Amounts

Project Lot Century Program Costs	Company Name	Contract Title	Base Contract Amt	Number of Charge Orders	Total Amount of Changes	Contract Including This Change
	BATTA Environmental Associates, Inc.	Penlico_Water Testing_Batta Environmental	\$9,731.53	1	(\$809.37)	\$8,922.35
	City Schools Partners	City School Partners Program Management Contract	\$6,257,816.00	3	\$21,775,278.18	\$28,033,089.13
	District Moving Companies, Inc.	ACCE_Robert Poole Building_District Moving Company_Move	\$63,850.00	1	(\$7,252.50)	\$56,597.50
	District Moving Companies, Inc.	Arlington Elementary School_District Maving Companies, IncMove In	\$59,620.00	1	\$35,700.00	\$95,320.00
	District Moving Companies, Inc.	Anington_District Moving Company_Move Out	\$60,200.00	2	\$1,612.50	\$61,832.50
	District Moving Companies, Inc.	Bay Brook_District Moving_Interactive Board Move	\$3,530.00	1	\$1,492.00	\$5,022.00
	District Moving Companies, Inc.	Forest Park_District Moving Company_Move	\$64,200.00	2	\$6,610.00	\$70,810.00
	District Moving Companies, Inc.	Fort Worthington_District Movers_Move	\$37,400.00	1	(\$7,240.00)	\$30,160.00
	District Moving Companies, Inc.	Frederick_District Movers_Move	\$26,411.00	1	(\$4,791.00)	\$21,620.00
	District Moving Companies, Inc.	John Ruhrah_District Moving Company_Move Out	\$107,900.00	6	\$26,378.00	\$134,278.00
	District Moving Companies, Inc.	Mary E. Rodman_District Moving Company_Move Out	\$60,000.00	1	\$6,550.00	\$66,550.00
	Douron, Inc.	Pt. Worthington - Douron Furniture Procurement	\$986,857.92	1	(5112,108.49)	\$874,749,43
	Global Consulting Inc.	Cherry Hill _Water Testing_Global Consulting	\$6,814.90	1	\$284.70	\$7,099.60
	Global Consulting Inc.	Fairmont Harford_Water Testing_Global Consulting	\$5,263.20	3	\$3,180.96	\$8,444.15
	Hoffberger Moving Services LLC	Anundel_Hoffberger_Move	\$34,618.00	1	(\$18,763.25)	\$15,854.75
	Hoffberger Moving Services LUC	Bay Brook_Hoffberger Moving Services_Move Out	\$58,710.00	1	(\$19,124.75)	\$39,585.25
	Hoffberger Moving Services LLC	Carter G. Woodson_HoffbergerMoving Services_Move	\$26,258.00	1	(\$12,218.00)	\$14,040.00
	Hoffberger Moving Services LLC	Chery Hill_Hoffberger Moving Services_Move	\$\$4,722.00	2	\$644.25	\$35,366.25
	Hoffberger Moving Services LUC	John E Howard_Hoffberger_Move	\$45,804.60	1	(\$7,629.25)	\$38,175.35
	Hoffberger Moving Services LLC	Lyndhurst_Hoffberger_Move	\$54,783.85	1	(\$19,253.85)	\$35,530.00
	Hoffberger Moving Services LUC	Rognel Heights_Hoffberger Moving_Move	\$12,876.00	1	(\$6,539.00)	\$6,337.00
	Inspections Experts, Inc. (IEI)	Forest Park_Water Testing_Inspection Experts	\$15,092.05	1	\$1,230.55	\$16,322.60
	Institute for Building Technology and Safety	IBTS_Third Party Code Consultant	\$924,934.78	1	\$16,788.02	\$941,717.75
	Intertek-PSI	Arlington Water Testing Intertek PSI	\$8,004.00	1	\$8,425.50	\$16,429.50
	Jennifer L. Strasbaugh	Jennifer L. Strasbaugh_Art Appraisal Year 1 and Year 2	\$5,000.00	1	\$12,700.00	\$17,700.00
	Lorax Partnerships LLC	Lorax Partnership LLC	\$905,258.00	1	\$1,359,727.58	\$2,165,085.58
	MGAC, Inc.	MGAC_BCS AV/IT Standards_Annual Update	\$15,000.00	1	\$5,200.00	\$20,200.00
	Please	Piews_AV/IT_Fort Worthington	\$2,197,130.26	1	(\$363,401.48)	\$1,833,726.78
	Plenus	Plexas_AV/IT_Frederick	\$1,965,356.87	1	(\$285,074.09)	\$1,679,282.78
	School Speciality, Inc.	Frederick - School Specialty Furniture Procurement	5857,558.87	1	(555,116.89)	5791,441.98
	Soil and Land Use Technology, Inc. (SaLUT)	Robert Poole Water Testing Satur	\$8,141.31	2	\$198.69	58,340.00
	Walters Relocations, Inc.	Calvin Rodwell_Walters Relocations_Move Out	\$59,540.00	2	\$3,899.85	\$63,439.86
	Walters Relocations, Inc.	Pimilco Walters Relocations Move	\$27,132.00	2	(\$2,009.90)	\$25,122.10
Contury Program Code	Longing cardenanty say		\$15,005,615.09	-	577,332,556.92	223,122.10
Contury Program Costs	During Collection	Parties Collection Inc. All Derive Section				£1.000.000
gton PK-5	Design Collective	Design Collective Inc. A/E Design Services	\$1,731,984.00	14	\$189,525.00	\$1,921,509.00
	Ductin Construction, Inc.	Destin CM - GMP 4-24-19 Dustin Construction Inc. Pre-Construction CM Services	\$87,262,000.00	1	(\$1,004,993.89)	\$36,257,00E.11
	Dustin Construction, inc.	Dustin Construction Inc_Pre-Construction CM Services	\$117,253.50	1	(\$15,539.46)	\$101,714.04
gton PK-5			\$39,111,237.50	- 16	(5833,008.35)	
del PK-3	GWW0 Inc.	GWWO_A/EServices	\$1,878,800.00	5	\$56,462.00	\$1,935,262.00
	MCN Build/Southway	MCN Build/Southway_Construction	\$36,859,523.00	2	\$1,812,389.00	\$38.671,912.00
	Specialized Engineering	Specialized_T&I Services	\$69,906.00	1	\$50,000.00	\$119,906.00
del PK-2			\$38.80N.229.00		\$1,918,851.00	
Brook Elementary/Middle School	Tito Contractors, Inc.	Tito_Swing Space Repair	\$175,324.00	1	(\$7,716.15)	\$167,607.85
trook Elementary/Mitble School			\$175,824.00		(\$7,716.15)	
ry Hill 3-8	District Moving Companies, Inc.	District Moving_M&R Services	\$89,197.50	1	(\$3,837.50)	\$85,350.00
	ECS Mid-Atlantic, LLC	ECS Mid-Atlantic	\$126,845.00	1	(\$17,550.82)	\$109,294.18
	Hess Construction	Hess Construction - Construction Services	\$42,085,788.00	1	\$2,177,244.44	\$44,263,032.44
	JRS Architects, Inc.	JRS_A/E Services	\$1,930,840.00	12	\$228,035.60	\$2,158,875.60
	Tito Contractors, Inc.	Tito_Swing Space Services	\$757,861.00	1	(\$560.37)	\$756,800.63
ry Hill 3-8		and the second se	\$44,990,031.50	16	\$2,383,331.35	and the second
nount Harlord HS	ECS Mid-Atlantic, LLC	ECS - T&i Services	\$74,503.20	1	\$4,100.52	\$78,603.72
	MCN Suild/Southway	BUILDING CONSTRUCTION SERVICE	\$192,743.00	2	\$383,965.00	\$576,728.00
	MCN Build/Southway	MCN/Southway D/8 GMP	\$49,216,622.00	1	\$946,394.79	\$50.163,016.79
		a personal statement of the second statement of the				
nount Harlord HS			\$49,483,868.20	4	\$1,234,480.31	
nount Harlord HS st Park High School	Hese Construction	HESS_GMP Construction Services	\$49,483,868.20 \$56,193,983.00	4	\$1,334,430.31 \$2,504,163.98	\$58,698,146.98
			556,193,583.00	1	\$2,504,163.98	
	Hess Construction	Hess_Pre-Construction Services		4	\$2,504,163.98 \$11,214.00	\$124,205.80
	Hess Construction Hillis-Carnes Engineering Associates	Hess_Pre-Construction Services Hills-Carnes Testing & Impection Services	556,193,583.00 \$112,991.80 \$86,526.00	1	\$2,504,163,98 \$11,214.00 \$35,802.25	\$124,205,80 \$122,328,25
	Hess Construction Hillis-Carnes Engineering Associates SEI Architects	Hess_Pre-Construction Services Hills-Carnes Testing & Inspection Services Serolen fim: Rowtch Architects_AVE Services	556,193,583.00 \$112,991.80 \$86,526.00 \$2,638,274.00	4 1 3 8	\$2,504,163,98 \$11,214,00 \$35,802,25 \$158,921,81	\$124,205,80 \$122,828,25 \$2,792,195,81
	Hess Construction Hills-Carnes Engineering Associates SBI Archetects This Contractors, Inc.	Hess_Pre-Construction Services Hillis-Carres Testing & Imspection Services Hillis-Carres Testing & March Architects_AVL Services Tito, Swing Space Services	556,193,583.00 \$112,991.80 \$86,526.00 \$2,638,274.00 \$724,120.00	1 3 8 1	\$2,504,163,98 \$11,214,00 \$35,802,25 \$158,927,81 (\$167,190,10)	\$124,205,80 \$122,328,25 \$2,792,195,81 \$556,929,90
t Park High School	Hess Construction Hillis-Carnes Engineering Associates SEI Architects	Hess_Pre-Construction Services Hills-Carnes Testing & Inspection Services Serolen fim: Rowtch Architects_AVE Services	556,193,983.00 \$112.991.80 \$96,526.00 \$2,638,274.00 \$724,120.00 \$114,306.15	4 1 3 8 1 3	\$2,504,163,98 \$11,214,00 \$35,802,25 \$15(1,921,81 (\$167,190,10) \$3,874,05	\$124,205,80 \$122,328,25 \$2,792,195,81
t Park High School 1 Park High School	Hess Construction Hitis-Cannes Engineering Associates SEI Architects The Contractors, Inc. Walters Relocations, Inc.	Hess_hrs_Construction Services Hittle-Construction Services Under für Hitcharh Antholtsch, Afl. Afl. Services Tito, Swing Space Services Wather's Relocations_MER Services	556,193,583.00 \$112.991.80 \$96,526.00 \$2,638,274.00 \$774,110.00 \$114,306.15 \$550,570,000.513	1 3 8 1	\$2,504,163,98 \$11,214,00 \$35,802,25 \$158,971,81 (\$167,190,10) \$3,874,85 \$2,51157157573	\$124,205,80 \$122,328,25 \$2,792,195,81 \$556,929,90 \$110,101,00
t Park High School 1 Park High School	Hess Canstruction Hits:-Cannel: Engineering Associates SEI Architectis Tito Contractors, Inc. Walters Relocations, Inc. Fronting & Robertson, Inc.	Heau, The Construction Services Heal Construction Services Heal Construction Annotation, Annotatio, An	556,193,583.00 \$112,991,80 \$56,576.00 \$2,638,274.00 \$724,120.00 \$724,120.00 \$124,306,15 \$550,070,500,85 \$95,010,40	1 3 8 1	\$2,504,163,98 \$11,214,00 \$35,802,25 \$158,922,183 (\$167,190,10) \$3,874,05 \$2,544,2746,79 (\$26,285,13)	\$124,205,80 \$122,328,25 \$2,792,105,81 \$556,929,30 \$116,181,00 \$48,745,27
t Park High School 1 Park High School	Hess Construction Hills-Carrine Engineering Associates SLB Architects This Contractions, Inc. Waltern Relocations, Inc. Fronkling & Robertson, Inc. Glabane Building Company	Hess, Pro-Konstruction Services Hitls-Construction Services Hitls-Construction Services Tho, Swing Speez Services Walker's Relevantion, AMAS Services Fool-Ring and Roberton Dialowe Construction Services	556,193,583.00 \$122,991.00 \$96,526.00 \$2,688,274.00 \$724,120.00 \$134,106,15 \$153,275,000,55 \$55,010.40 \$159,135,022.00	1 3 8 1	\$2,504,163.98 \$12,214.00 \$35,802.25 \$15,802.18 \$167,190.101 \$3,074.05 \$2,5157,190.502 \$2,5157,057.30 \$2,5157,057.30 \$3,075,057 \$3,075,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057 \$3,057,057,057,057 \$3,057,057,057,057,05	\$124.205.80 \$122.338.25 \$2.792.195.81 \$556,789.30 \$118.181.00 \$48,745.27 \$24,977.214.50
t Park High School 1 Park High School	Hess Construction Hills-Carrine Englineming Associates Sill Architects This Contractors, Inc. Wahten Relocations, Inc. Fronthing B. Robertson, Inc. Githane Building Company Githane Building Company	Insu, Tre-Constantion Services Institut Constantion Brunchton Services Unselan Einer Rahneth Architecturk, Alf Services Teta, Juring Bases Services Antheris Rahnet Services Antheris Rahnet Services Antheris Constantion Services Constantion Services Constantion Services	556,193,983,00 \$112,091,80 \$66,526,00 \$2,638,274,00 \$724,120,00 \$174,120,05 \$55,570,000,00 \$15,15,122,00 \$118,123,00 \$118,123,00	1 3 8 1	\$2,504,163,98 \$11,214,00 \$55,500,25 \$153,0921,83 (\$147,169,10) \$2,5139,64,01 \$2,5139,65,70 (\$2,6,167,50) (\$153,107,50) \$36,560,02	\$124.205.80 \$122,328.25 \$2,792.195.81 \$555,829.80 \$110,181.80 \$40,745.37 \$24,977,214.50 \$154,883.02
t Park High School 1 Park High School	Ness Graduotion Hits-Carves Engineering Ausociates SUI Architecto Tito Contractors, Inc. Walters Inflocations, Inc. Cilibane Building Company Gilbane Building Company Reprofish Building Schlasms	Hess, The Construction Services Hills Cannes Teating & Impaction Services Hills Cannes Teating & Impaction Services Thu, Swing Space Services Hild Probability, AMS and construction Fordeling and Robertson Gillbare_Construction Services Gillbare_Construction Services Gillbare_TextConstruction Services	556,193,983.00 5112,991,80 586,578.00 \$2,638,274.00 \$174,120.00 \$134,306.15 \$98,010.40 \$25,115,322.00 \$188,323.00 \$188,323.00	1 3 8 1	\$2,504,163,98 \$11,214,00 \$55,502,25 \$153,972,83 (\$187,199,10) \$3,874,85 \$224,425,984,79 (\$74,285,19) (\$155,107,50) \$36,560.02 (\$1,419,35)	\$124,205,80 \$512,228,85 \$2,702,105,81 \$556,929,30 \$118,181,00 \$46,745,37 \$24,977,214,50 \$154,889,02 \$14,960,65
st Park High School at Park High School Henentary School	Hess Construction Hills-Carrine Englineming Associates Sill Architects This Contractors, Inc. Wahten Relocations, Inc. Fronthing B. Robertson, Inc. Githane Building Company Githane Building Company	Insu, Tre-Constantion Services Institut Constantion Brunchton Services Unselan Einer Rahneth Architecturk, Alf Services Teta, Juring Bases Services Antheris Rahnet Services Antheris Rahnet Services Antheris Constantion Services Constantion Services Constantion Services	555, 193, 983,00 5112, 991, 80 54, 655, 5660 57, 618, 274, 00 5114, 100, 0 5134, 100, 05 559, 270, 200, 55 559, 270, 200, 50 518, 822, 00 518, 822, 00 548, 830, 00 548, 830, 00 548, 350,	1 3 8 1	\$2,504,163,98 \$11,214,00 \$35,502,25 \$155,072,83 \$1,074,03 \$1,074,03 \$2,244,07,097,03 \$1,074,03 \$1,074,03 \$2,244,07,097,03 \$1,075,007,00 \$56,500,02 \$58,500,02 \$58,500,02 \$58,500,02 \$58,500,02 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$59,565,007 \$50	\$124.205.80 \$122,288.85 \$2,792,195.81 \$555,829.80 \$110,181.80 \$40,745.27 \$242,977,214.50 \$154,889.02
t Park High School It Park High School Prick Benendary School Prick Termentary School	Hess Grantportion Hitle: Carries Engineering Associates SSI Architecte Tito Contractors, Inc. Walters Minications, Inc. Cithone Building Company Gilbane Building Company Gilbane Building Company Cithone Building Contains UDA Architects	Hess_The Construction Services Hills Cannes Texting & Inspection Services Hills Cannes Texting & Inspection Services Thus_Ining Specie Services Hills Hild Private Address Address Freeding and Robertson Gribbins_Pre-Construction Services URA Architects_VEI Services URA Architects_VEI Services	555, 193, 983, 00 5112, 994, 180 586, 526, 00 574, 818, 274, 600 574, 4120, 00 5114, 200, 10 515, 175, 200, 00 515, 155, 322, 00 515, 155, 322, 00 515, 155, 322, 00 51, 155, 325, 325, 325, 325, 325, 325, 325, 3	1 3 8 1	\$2,504,163,90 \$12,214,00 \$35,302,25 \$15,54,723,81 (\$15,472,86,10) \$25,472,485,10 (\$15,473,475,10) \$35,456,002 \$54,453,400 \$59,838,500 \$59,838,500 \$59,838,500	5124.205.80 5122.388.25 52.702.105.81 5556.528.80 518.181.00 549,745.27 549,745.27 544.577.214.50 5154.88.02 544.905.05 51,586.636.50
t Park High School It Park High School Prick Benendary School Prick Termentary School	Hess Grantsuction Halls Carver Regionering Anachitetes Sile Architectes Tata Carrieston, Ne: Wahren Ankonstein, Ne: Officere Building Company Githare Building Company Responds Building Solutions UNA Architectes Fronting & Robertson, Inc.	Insu, Ten Constantion Services Insulate Ten Tensors Insulate Ten Tensors Insulate Ten Tensors Insulate Tenso	555,193,983,00 5112,291,160 546,576,600 57,638,274,000 5714,100,00 5114,100,15 595,500,840 513,832,200 513,832,200 513,832,000,800 551,537,200,000 551,557,200,000 551,557,200 550,552,000 550,552,552,000 550,552,550 550,550,550 550,550 550,550	1 3 8 1	\$2,504,163,90 \$12,214,00 \$55,502,25 \$155,727,81 \$2,874,86 \$2,847,961,00 \$3,874,86 \$2,847,965,70 (\$16,808,500 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,02 \$56,500,000 \$57,555,500 \$57,550,500,500 \$57,550,500 \$57,500,500 \$57,500,500 \$57,500,500 \$57,500,500 \$57,500,500 \$57,500,500,500 \$57,500,500,500,500,500,500,500,500,500,5	5124.205.80 5122.382.45 52.702.108.81 5556.228.90 518.181.00 564.765.27 524.677.214.50 5154.883.02 564.863.05 51.586.696.50
t Park High School It Park High School Prick Benendary School Prick Termentary School	Hes Grantroction Hills Canet Engineering Anactuates Still Architech Table Contraction, No: Waiters Ministrems, Inc. Cillbane Rulling Company Reported Rulling Company Reported Rulling Schatters UKA Architects Proefing & Robertson, Inc.	Hess, The Construction Services Hess, The Construction Services Insolute Throu Service Benefician Services Throu Service Benefician Services Throu Service Benefician Services Hesself Services Construction Construct Editor, John Prestry, editor, Services Construction Construct	555,193,983,00 512,293,180 546,526,00 52,488,274,60 572,41,200,00 512,41,200,00 513,41,200,01 545,822,00 545,822,00 546,882,200 545,855,556,00 555,555,550,00 555,555,550,00 535,455,555,50 530,000,446,00	1 3 8 7 7 7 8 8 7 8 8 23 1 1 1	\$2,504,163,90 \$1,214,00 \$35,802,25 \$15,872,36 (\$25,77,961,0) \$2,77,495 \$2,77,495 \$2,77,495 \$2,77,495 \$2,77,495 \$3,856,002 \$3,423,505 \$55,645,50 (\$24,133,50) (\$24,133,50) (\$24,133,50)	5124.200.80 5122,202.85 52,792,105.81 5556,829.90 5181,810.00 546,745.27 524.577,214.50 515,566,800.05 514,800.05 514,800.85 544,810.50 544,810.50
t Park High School It Park High School Prick Benendary School Prick Termentary School	Hess Grantsuction Halls Carver Regiments Annoshiets Sile Andreas Regiments Annoshiets Tata Cartractore, Nrc. Watere Relocations, Nrc. Gillare Building Gongany Reprohi Building Gongany Reprohi Building Golations UGA Architects Fronting & Robertson, Src. Gillare Building Gompany Gillare Building Gompany	Hear, The Construction Services Histik Current Tringle Brunchton Services Hear The Thankth Architekturk, All Services Walter's Reductation Controls Walter's Reductation Services Walter's Reductation Services Branching and Rubertion Brance Arc, Construction Services Branching, Construction Services Branching, Construction Services Republic Construction Services	554, 193, 983, 00 512, 193, 194, 100 524, 586, 574, 00 574, 120, 00 574, 120, 00 574, 120, 00 574, 120, 00 574, 120, 00 575, 155, 222, 00 575, 155, 20 575,	1 3 8 1	\$2,504,163,90 \$12,214,60 \$553,002,25 \$155,971,80 (\$167,196,10) \$3,874,88 (\$554,786,70) (\$174,788,70) (\$154,788,70) \$354,560,00 (\$174,113,20) (\$284,803,66) \$354,850,00	5124.005.80 5122,328.25 5279,218.81 5555,5229.80 5181,881.00 564,945.27 5244.977,214.50 514,883.02 544,977,214.50 514,985.05 544,318.50 544,318.50
t Park High School It Park High School Prick Benendary School Prick Termentary School	Hes Gradbuttion Hills Canet Engineering Alrockates Sill Architech Table Contraction, No: Waiters Ministerins, Inc. Offlave Rulling Company Gilbare Rulling Company Reported Rulling Schulters USA Architects Proefing & Robertson, Inc. Offlave Rulling Company Gilbare Rulling Company Gilbare Rulling Company	Hess, The Construction Services Insolute Time Transmitter & Synchron Sonnores Insolute Time Transmitter & Architects, Arl Services Insolute Time Services Insolute Transmitter & Services Inso	554, 193, 983, 00 512, 294, 380 566, 574, 60 574, 4120, 00 514, 430, 15 557, 474, 120, 00 514, 420, 15 557, 474, 120, 00 514, 420, 15 557, 570, 000, 40 514, 313, 327, 000, 10 543, 437, 700, 10 543, 437, 700, 10 543, 437, 700, 10 53, 10, 10, 10 544, 437, 10 544, 437, 10 544, 437, 570, 10 544, 547, 547, 547, 547, 547, 547, 547,	1 3 8 7 7 7 8 8 7 8 8 23 1 1 1	\$2,504,163,90 \$1,214,60 \$33,002,52 \$153,002,52 \$153,002,50 \$1,244,000 \$1,244,000	5124.200.88 5122,202.155.81 5556.223.95 5556.223.96 5516.818.00 5448,745.27 544.577.214.50 544.880.02 544.880.02 544.880.02 544.880.02 544.880.02 544.810.50 544.310.50 520.333.00 51.977.88.00
it Park High School It Park High School rick Homentary School High Elementary School etiting Comentary School	Hess Grantsuction Halls Carver Regiments Annoshiets Sile Andreas Regiments Annoshiets Tata Cartractore, Nrc. Watere Relocations, Nrc. Gillare Building Gongany Reprohi Building Gongany Reprohi Building Golations UGA Architects Fronting & Robertson, Src. Gillare Building Gompany Gillare Building Gompany	Insu, Ten Constantion Services Insulation Constantion Services Insulation Term Tendent Architecture, Add Services Insulation Term Tendent Architecture, Add Services Insulation's Released Services Insulation's Released Services Insulation, Service Services Insulation, Construction Services Insulation,	551,530,830,00 531,229,1,80 545,550,00 52,681,740,00 537,441,800 537,441,800 537,441,800 531,450,81 549,872,500,51 549,872,500 531,832,300 531,872,000 531,972,000	1 1 8 1 1 7 7 8 8 1 1 1 1 4 4 4 4	\$2,504,163,90 \$1,214,60 \$35,80,225 \$155,971,80 \$1,874,985 \$2,874,985 \$2,874,985 \$2,874,985 \$3,874,985 \$3,856,002 \$3,85,600,20 \$3,85,600,20 \$3,85,800,00 \$5,59,936,000 \$5,59,936,000 \$5,59,936,000 \$5	5124.205.80 5122,202.155.51 527,792,105.81 5555,522.90 5116,181.00 564,795,27 524,477,214.50 514,483.02 564,395.05 511,596,636.50 544,318.50
R Park High School R Park High School HS Benestary School with Elementary School orthogon Elementary School orthogon School	Hes Grantsröten Hälls Grans frigtionellig Alvockates Sill Architech Talls Gorteation, No: Walters Ministerins, Inc. Gilbane Bullding Gringsary Gilbane Bullding Gringsary Reprofici Bulleting Solutions UKA Architects Fooleling & Balabrano, Inc. Gilbane Bullding Gringsary Gilbane Bullding Gringsary Gilbane Bullding Gringsary Gilbane Bullding Gringsary	Hess, The Construction Services Insulant film Tilborist Anniherch, Arl Services Insulant film Tilborist Anniherch, Arl Services Insulant film Tilborist Anniherch, Arl Services Insulant's Rescalance, MAR Services Insulant's Rescalance, MAR Services Insulant's Rescalance, MAR Services Insulant, Services Insulant, Commissioning Services IAR Anniherch, Arl Services IA	551,530,830,00 531,239,140 596,55,60 57,44,120,64 57,44,120,64 51,44,366,15 595,000,40 51,153,220,00 51,153,220,00 51,153,220,00 51,153,220,00 51,153,220,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,00 51,154,200,000,00 51,154,200,000,000,000,000,000,000,000,000,00	1 3 8 1 1 7 8 4 7 2 8 3 3 1 1 4 8 4 8 4 8 1 1	\$2,504,163,90 \$1,214,60 \$33,002,55 \$153,002,55 \$154,7,98,10 \$2,547,98,50 \$12,545,98,50 \$12,545,98,50 \$13,415,50 \$25,845,60 \$25,845,60 \$25,845,60 \$25,845,60 \$25,845,60 \$25,845,60 \$25,855,60 \$25,855,80 \$25,805,805,80 \$25,805,805	5124.209.80 5522.202.195 52,292.205.81 5556.229.80 5516.818.00 546,745.27 544,577.214.50 5548,745.27 544,577.214.50 554,858.02 544,585.50 544,518.50 544,518.50 544,518.50 544,518.50
it Park High School It Park High School rick Thementary School estik Telementary School orthington Elementary School School Elementary School It Mobiler Elementary School	Hes Gradbuttion Hills Canet Engineering Alrockates Sill Architech Table Contraction, No: Waiters Ministerins, Inc. Offlave Rulling Company Gilbare Rulling Company Reported Rulling Schulters USA Architects Proefing & Robertson, Inc. Offlave Rulling Company Gilbare Rulling Company Gilbare Rulling Company	Hess, The Construction Services Insolute Time Transmitter & Synchron Sonnores Insolute Time Transmitter & Architects, Arl Services Insolute Time Services Insolute Transmitter & Services Inso	555,451,480,400,00 531,2291,840 556,554,00 52,8,881,274,00 517,84,180,00 517,84,180,00 513,832,700,753 556,852,700,750 518,822,200 518,822,	1 1 8 1 1 7 7 8 8 1 1 1 1 4 4 4 4	\$2,504,163,90 \$1,214,60 \$5,50,72,85 \$155,973,80 \$2,874,88 \$2,041,758,79 \$2,874,88 \$2,041,758,79 \$3,874,88 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,856,002 \$3,850,002	5124.200.88 5122,202.155.81 5556.223.95 5556.223.96 5516.818.00 5448,745.27 544.577.214.50 544.880.02 544.880.02 544.880.02 544.880.02 544.880.02 544.810.50 544.310.50 520.333.00 51.977.88.00
It Park High School It Park High School It Park High School It Park High School It School School It School School It School School It School School It School It School School It School It School School It It School It School It School It It School It It School It School It School It It School It It It It It School It It It It School It	Hess Grantsuttion Hills Carent Englinering Alexatutes Siti Architectus Tato Carlotation, No: Waiters Ministerines, Inc. Gittaene Building Company Gittaene Building Company Reported Building Solutions URA Architectas Florefing & Robertson, Inc. Gittaene Building Company Gittaene Building Company Gittaene Building Company Gittaene Building Solutions Reported Building Solutions	Hess, The Construction Services Hess, The Construction Services Hess, Construction, Anniherch, Arl Services Tho, Joing Spees Services Hess, Joing Services, QMA Services Republic, QMA Services, QMA Services Republic, Construction Services, QMA Services Construction Services Construction Services Construction Construct, Gallame, P.K. Construction Services, Gallame, P.K. Construction Services, Gallame, P.K. Construction Services Construction Construct, Gallame, P.K. Construction Services, Gallame, P.K. Services, Expredied, Construction Services, The Construction Services, Gallame, P.K. Services Hery Adde, Construction Services, The Construction Services	551,20,80,00 511,20,91,80 56,55,60 57,84,120,40 57,84,120,40 513,430,515 59,50,00,40 513,430,515 59,50,00,40 513,432,20 56,833,50 56,833,50 513,432,20 513,432,40 513,432,40 513,434,457,00 513,441,457,40 513,441,457,40,457		\$2,504,163,90 \$1,214,60 \$3,7,00,25 \$1,514,7,98,10 \$4,7,98,10 \$4,7,98,10 \$4,7,88,10 \$4,7,88,10 \$5,413,80 \$5,413,80 \$5,413,80 \$2,60,00 \$2,50,00 \$2,50,00 \$2,50,00 \$2,50,00 \$2,50,00 \$2,50,00 \$4,81,00 \$2,50,00 \$2,50,00 \$4,81,00 \$2,50,00 \$2,50,00 \$4,81,00 \$2,50,00 \$4,81,00 \$4,81,00 \$4,00	5124.209.80 5522.202.195.51 52,292.2195.81 555.629.30 518.181.00 548,745.27 544.572.214.50 555.488.02 544.905.05 554.588.02 544.910.50 552.51.276.88 520.383.00 51.972.281.00 510.580.33
It Park High School It Park High School It Park High School It Park High School It School School It School School It School School It School School It School It School School It School It School School It It School It School It School It It School It It School It School It School It It School It It It It It School It It It It School It	Hess Grantsoction Hess Carent Sprinner (Anocal Hess Sile Architechte Sile Architechte That Gontralenten, Nic. Wahten Anloren Keit Geltener Mailleng Company Architechte Aufleheng Gontpany Architechte Aufleheng Gontpany Architechte Aufleheng Gontpany Gillener Bulleng Gontpany Gillener Bulleng Gontpany Gillener Bulleng Gontpany Gillener Bulleng Gontpany Gillener Bulleng Gontpany	Hess, Pro-Construction Services Hist, Cennes Trange B, Registrio Strange, AJ, Services Historic Theoretic Architecture, AJ, Services Wather's Released on Architecture, AJ, Services Registrian and Released on Ar	551,530,830,00 531,239,140 546,556,00 52,84,827,440 52,84,827,440 537,44,1000 537,44,1000 531,44,054,55 531,44,520 547,452,00 547,452,00 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,20 551,452,452,452,20 551,452,452,452,452,452,452,452,452,452,452	1 1 1 1 1 1 1 1 7 7 8 8 8 8 8 8 8 8 8 8	\$2,504,163,90 \$1,214,60 \$35,802,25 \$155,073,81 \$2,674,85 \$2,674,85 \$2,674,85 \$2,674,85 \$2,674,85 \$36,560,02 \$5,874,85 \$55,858,50 \$35,858,60 \$38,550,20 \$39,500,2	5124.200.88 5122.201.15 52.702.155.81 5555.520.86 5118.181.00 544.972.115.50 554.972.115.50 554.983.02 544.951.05 5125.11,776.36 522.511,776.36 522.511,776.36 530.333.00 5.1972.488.00 5100.580.33
It Park High School It Park High School It Park High School It Park High School It School School It School School It School School It School School It School It School School It School It School School It It School It School It School It It School It It School It School It School It It School It It It It It School It It It It School It	Hess Construction Histo Carve Repearing Anactates Sit Anattech Sit Ana	Hess, Pro-Construction Services Hess, Construction Services Hess, Construction Annihistrat, Ark Services Tha, Joing Space Services Hessel Services Construction Services Construction Services Construction Services Construction Services Construction Contract Construction Contract Construction Contract Construction Services Construction Contract Construction Cons	551,20,80,00 511,20,91,80 59,87,54,00 57,84,120,40 57,84,120,40 514,130,81 555,159,200 511,159,220 518,159,200 518,159,100 518,159,100 518,159,100 518,159,100 518,159,100 518,159,100 518,100,100,100,100,100,100,100,100,100,1	1 3 3 4 1 3 4 7 7 8 3 3 3 3 1 4 4 4 3 3 3 3 3 1 3 4 4 3 3 3 3	\$2,504,163,90 \$1,214,640 \$3,70,702,54 \$1,514,70,900,70 \$1,74,70,800,70 \$1,74,800,700,700,700,700,700,700,700,700,700	5124.200.80 5122.302.55 52,702.2155.81 5556.822.80 5566.822.80 5566.828.80 5466.7455.37 544.577.231.50 5154.888.02 544.950.65 512.588.85.00 544.838.50 542.512.776.88 530.580.331.60 513.588.00 510.580.331.60 510.580.33
It Park High School It Park High School It Park High School It Park High School It School School It School School It School School It School School It School It School School It School It School School It It School It School It School It It School It It School It School It School It It School It It It It It School It It It It School It	Hess Grantsuction Hess Construction Helic Curver Signment Advancement Helic Curver Signment Advancement Helic Curver Signment Advancement Helic Construction Helic Co	Hess, Pro-Construction Services Hess, Construction Services Hession Construction Services	551,513,68,00 531,229,0,80 534,229,0,80 534,827,480 534,827,480 534,809,05 534,809,05 534,809,05 531,822,80 531,822,8	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,802,25 \$155,073,81 \$25,412,98,07 \$25,412,98,10 \$35,874,85 \$25,412,98,10 \$38,560,00 \$38,560,00 \$38,560,00 \$38,562,00 \$38,56	5124.200.88 5122.201.15 52,792.195.81 5555.529.86 5118.181.00 544.972.115.50 554.972.115.50 554.983.02 544.953.85.50 542.511.776.36 522.511.776.36 522.511.776.36 530.530.30 51.972.488.00 51.972.488.00 51.972.488.00 51.972.488.00 51.972.488.00
It Park High School It Park High School It Park High School It Park High School It School School It School School It School School It School School It School It School School It School It School School It It School It School It School It It School It It School It School It School It It School It It It It It School It It It It School It	Hess Construction Histo Carve Repearing Anactates Sit Anattech Sit Ana	Hess, Pro-Construction Services Hess, Construction Services Hess Construction & Annohess, ArX Services Teta, Juring Spaces Services, ArX Services Hesseling and Robertson Galaxies, Construction Services Galaxies, Construction Construct Galaxies, Construction Construct Galaxies, Construction Services Galaxies, Construc	551,20,80,00 511,20,91,80 59,87,54,00 57,84,120,40 57,84,120,40 514,130,81 555,159,200 511,159,220 518,159,200 518,159,100 518,159,100 518,159,100 518,159,100 518,159,100 518,159,100 518,100,100,100,100,100,100,100,100,100,1	1 3 3 4 1 3 4 7 7 8 3 3 3 3 1 4 4 4 3 3 3 3 3 1 3 4 4 3 3 3 3	\$2,504,163,90 \$1,214,640 \$3,70,702,54 \$1,514,70,900,70 \$1,74,70,800,70 \$1,74,800,700,700,700,700,700,700,700,700,700	5124.200.80 5322.302.35 52.702.105.81 556.523.80 556.523.80 556.523.80 556.523.80 556.523.80 554.577.213.50 554.577.213.50 554.577.213.50 554.577.213.50 552.512.776.36 532.512.776.30 546.333.00 550.530.00 578.532.00 510.580.03 51.718.706.00 512.14.677.48
Park High School Press High School rick Homentary School rick Homentary School rick Homentary School School School School School School School	Hess Grantsuction Hess Construction Hess Construction Hess Construction Hess Construction Hess Construction Hess Holicartions, Inc. Hess Holicartions, Inc. Hess Holicartions, Inc. Hess Holicartic Company Amyroloh Building Solutions Hess Holicart Company Amyroloh Building Company Common & Future Construction, Inc. Children Holicart Company Common & Future The Construction, Inc. Children Holicart Solutions Hess Company Common & Future Common Holicart & Associates (Counter Neurol) Hill Corress Optimering Associates J. Virden Schuler J. Virden Schuler J. Virden Schuler J. Virden Schuler	Hess, Pro-Construction Services Hist, Connor. Transfer & Respection Services Unselence free Theoretic Architecture, All Services Wather's Relevation, AMA Services Wather's Relevation, AMA Services Wather's Relevations W	551,530,830,00 531,239,140 546,55,60 52,84,127,400 52,84,127,400 53,144,208,55 545,137,520,331 567,034,00 521,143,230 521,143,230 531,143,230 545,153,200 553,44,154,00 553,445,100 553,453,100,840,100,100,100,100,100,100,100,100,100,1	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,802,25 \$153,902,81 \$25,127,80 \$25,127,80 \$25,127,80 \$25,127,80 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,800,90 \$35,200,900 \$35,200,900 \$35,200,900 \$35,200,900 \$35,200,900 \$35,200,90	5124.200.88 5122.201.85 52,792.185.81 5555.529.86 5118.181.00 548,972.115.50 554,972.115.50 554,972.115.50 554,983.02 544,953.85.50 544,318.50 544,318.50 544,318.50 544,318.50 544,318.50 510,580.33
Park High School Park High School rick Hierentury School rick Herennitary School rick Termentury School printington Dementary School Schoo	Hess Grantsutten Hess Grantsutten Kills Carver Reprinting Anachitets Sie Antoneuter, No: The Contractors, No: Wahter Allocations, No: Gilbane Building Company Reproduit Building Containes USA Architects Fronkling & Robertson, No: Gilbane Building Company Grants, Bruter Reproduit Building Solutions The Contractors, No: Charter Stater Reproduit Building Solutions The Contractors, No:	Hess, Pro-Construction Services Hess, Construction Services Hess Construction Architecture, ArX Services Hess Construction, MAR Services Hesseling and Rolention Galaxee, 2-Construction Services Galaxee, 2-Construction Construct Galaxee, 2-Construction Services Construction, 2-Golaxee,	551,230,830,00 531,239,1,80 596,55,60 57,84,120,40 57,84,120,40 57,84,120,40 51,139,220 596,700,40 51,139,220 598,750,000,5 51,139,220 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,139,000 51,139,139,000 51,538,140,00 51,538,140,00 51,538,140,00 51,538,140,00 51,538,140,00 51,538,150,00 51,548,150,00 51,538,1508,1508,1508,1508,1508,1508,1508	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,7,80,25 \$1,514,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,113,50 \$47,	5124.200.80 5322.302.35 52.702.105.81 556.523.80 556.523.80 556.523.80 556.523.80 556.523.80 554.577.213.50 554.577.213.50 554.577.213.50 554.577.213.50 552.512.776.36 532.512.776.30 546.333.00 550.530.00 578.532.00 510.580.03 51.718.706.00 512.14.677.48
Park High School Park High Sc	Hes Gradbodden Hillis Grans Engineering Alroadcates Sin Architek Tato Contraction, Nec. Waiters Microaterins, Inc. Githaue Building Company Githaue Building Company Braynold, Building Schulters USA Architects Proverling & Robertson, Inc. Githaue Building Company Githaue Building Schulters Too Construction, Nec.	Hess, Pro-Construction Services Hess, Construction Services Hess Construction Services Cons Service Services Life Construction Services Life Construction Services Cons Service Services Life Construction Servi	551,510,80,00 512,229,130 554,529,130 52,84,127,430 52,84,127,430 52,84,127,430 52,84,127,430 52,144,205,15 54,152,200 511,84,230 52,144,230 54,152,200 55,144,145,40 55,100,14055,100,140 55,100,140 55,100,14055,100,140 55,100,14055,100,140	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,802,25 \$15,502,18 \$25,512,97,88 \$25,512,97,88 \$25,512,97,89 \$25,512,97,87 \$25,512,97,879 \$36,560,02 \$36,560,02 \$36,560,02 \$37,850,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,248,25 \$32,446,83 \$22,460,85 \$23,450,85 \$2,450,850,85 \$2,450,850,850 \$2,450,850,850,850 \$2,500,850,850,850,850,850	5124.200.88 5122.201.85 52.702.185.81 5555.529.86 5118.181.00 548.978.27 544.977.218.50 554.883.02 544.863.65 5125.11.776.36 522.511.776.36 522.511.776.36 522.511.776.36 530.530.30 51.977.283.00 5121.607.45 531.46.94.52 531.46.94.52 531.46.94.52 531.46.94.52 531.46.94.58
Park High School Park High School Park High School Park High School risk Tementary School risk Tementary School risk Tementary School School School School School School School School	Hess Grantsuction Hess Construction Hess Construction Hess Construction Hess Construction Hess Construction Hess Holicartions, Inc. Hess Holicartions, Inc. Hess Holicartions, Inc. Hess Holicartic Company Amyroloh Building Solutions Hess Holicart Company Amyroloh Building Company Common & Future Construction, Inc. Children Holicart Company Common & Future The Construction, Inc. Children Holicart Solutions Hess Company Common & Future Common Holicart & Associates (Counter Neurol) Hill Corress Optimering Associates J. Virden Schuler J. Virden Schuler J. Virden Schuler J. Virden Schuler	Hess, Pro-Construction Services Hist, Connor. Transfer & Respection Services Unselence free Theoretic Architecture, All Services Wather's Relevation, AMA Services Wather's Relevation, AMA Services Wather's Relevations W	551,230,830,00 531,239,1,80 596,55,60 57,84,120,40 57,84,120,40 57,84,120,40 51,139,220 596,700,40 51,139,220 598,750,000,5 51,139,220 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,120,000 51,139,139,000 51,139,139,000 51,538,140,00 51,538,140,00 51,538,140,00 51,538,140,00 51,538,140,00 51,538,1508,1508,1508,1508,1508,1508,1508	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,7,80,25 \$1,514,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,7,98,10 \$47,113,50 \$47,	5124.200.88 5122.201.85 52,792.185.81 5555.529.86 5118.181.00 548,972.115.50 554,972.115.50 554,972.115.50 554,983.02 544,953.85.50 544,318.50 544,318.50 544,318.50 544,318.50 544,318.50 510,580.33
Park High School Price High School Price High School Price Homentary School Price Homentary School Price Homentary School School School School Sch	Hes Grantsutton Hill Carnes Engineering Anactuates Si Archatek Tato Carnes Engineering Anactuates Si Archatek Tato Carnes Engineering Walters Michaelines, Inc. Githaen Building Company Githaen Building Company Of March Building Company Of March Building Company Of Marchael Building Schulidios The Contraction, Inc. Of Contens Hobarts & Associates (Chaen Young) Hilli Cornes Schuler J. Vision Schuler J. Vision Schuler J. Kons Schuler	Hess, Pro-Constantion Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, Constrained Services Life Constraintion, Services Hess, Constr	555,153,08,00 531,229,0,80 534,229,0,80 534,242,748,00 534,242,748,00 534,243,00,55 545,243,00,05 534,243,00,55 545,243,00 545,244,00,85 545,244,00,85 545,244,00,85 545,244,00,85 545,244,00,85 545,245,00,80 545,255,00,80 545,255,0	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,802,25 \$15,502,18 \$25,512,97,88 \$25,512,97,88 \$25,512,97,89 \$25,512,97,87 \$25,512,97,879 \$36,560,02 \$36,560,02 \$36,560,02 \$37,850,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,500,00 \$38,248,25 \$32,446,83 \$22,460,85 \$23,450,85 \$2,450,850,85 \$2,450,850,850 \$2,450,850,850,850 \$2,500,850,850,850,850,850	5124.209.80 5122.202.155.81 555.629.80 5516.829.80 5516.818.00 546,745.27 544.577.214.50 544.577.214.50 544.56.86 544.56.86 544.56.86 549.388.02 544.56.50 542.511.776.36 549.388.00 510.580.33 51.278.78.00 512.484.405.29 513.484.405.244 5180.512.40 540.52.240
Previously School a Park High School b Park	Hes Gradbodden Hillis Grans Engineering Alroadcates Sin Architek Tato Contraction, Nec. Waiters Microaterins, Inc. Githaue Building Company Githaue Building Company Braynold, Building Schulters USA Architects Proverling & Robertson, Inc. Githaue Building Company Githaue Building Schulters Too Construction, Nec.	Hess, The Construction Services Hist, Cennes Transity & Supection Sorticus Insolute for Roboth Architectus, Alf Services Integrating Space Sortices Integrating Space Sortices Integrating Sortices In	551,530,830,00 531,2391,840 596,55,60 57,84,820,74,80 57,84,120,65 51,84,250,55 596,700,40 531,135,220,00 531,135,220,00 531,135,220,00 53,135,27,000,00 53,135,27,000,00 53,135,27,000,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,140,140,140,140,140,140,140,140,140	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,3,00,25 \$1,53,00,25 \$1,53,00,25 \$1,54,7,96,20 \$1,54,87,96 \$1,54,87,90 \$1,54,80,90 \$1,5	5124.200.88 5122.202.195.51 52.295.1185.81 5566,828.00 5181.828.00 546,979.21 544.977.214.50 515.548.80.02 544.950.65 512.548.85.50 548,951.85 548,951.85 548,951.85.00 548,2181.50 5100.580.33 5100.580.33 512.14.07.85 913.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.481.40 543.91.577.78
Previously School a Park High School b Park	Hes Grantsutton Hill Carnes Engineering Anactuates Si Archatek Tato Carnes Engineering Anactuates Si Archatek Tato Carnes Engineering Market Medications, Inc. Githane Building Company Githane Building Company UKA Architects Proshting & Raberison, Inc. Githane Building Company Githane Building Company Githane Building Company Githane Building Company Githane Building Company Reproids Building Solidions The Contractory, Inc. Cho Inem Hobards & Anacoustes (Chaen Young) Hittli Carnes Schafer & Voteon Schafer & Voteon Schafer & Voteon Schafer & Voteon Schafer & Voteon Schafer	Hess, Pro-Constantion Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, TAI Services Hess, Constantion Services Cons Isome, Constrained Services Life Constraintion, Services Hess, Constr	551,530,830,00 531,239,1,80 554,536,00 52,8,187,740,00 52,8,187,740,00 531,430,00 531,430,00 531,430,00 531,431,00 531,431,00 531,431,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,850,00 534,441,650,00 544,450,000,000,000,000,000,000,000,000,	1 3 3 4 7 7 8 8 1 7 8 8 1 1 8 8 1 1 1 8 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,50,02,52 \$15,50,27,85 \$2,50,27,85 \$2,551,218,55 \$2,551,218,55 \$2,551,218,55 \$3,50,855,555,555,555,555,555,555,555,555,	5124.209.80 5122.202.155.81 555.629.80 5516.829.80 5516.818.00 546,745.27 544.577.214.50 544.577.214.50 544.56.86 544.56.86 544.56.86 549.388.02 544.56.50 542.511.776.36 549.388.00 510.580.33 51.278.78.00 512.484.405.29 513.484.405.244 5180.512.40 540.52.240
Previously School a Park High School b Park	Hess Grantsuttion Hess Grantsuttion Hillis Carver Regionaring Anactales Si Anactantes Inc. Tas Contraction, Inc. Uniter Anactacitiens, Inc. Othere Building Company Reproduit Building Company Reproduit Building Company Company Company Reproduit Building Company C	Hess, The Construction Services Hist, Cennes Transity & Supection Sorticus Insolute for Roboth Architectus, Alf Services Integrating Space Sortices Integrating Space Sortices Integrating Sortices In	551,530,830,00 531,2391,840 596,55,60 57,84,820,74,80 57,84,120,65 51,84,250,55 596,700,40 531,135,220,00 531,135,220,00 531,135,220,00 53,135,27,000,00 53,135,27,000,00 53,135,27,000,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,147,100,00 53,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,100 54,147,140,140,140,140,140,140,140,140,140,140	1 3 3 4 7 7 8 8 1 7 8 8 1 1 8 8 1 1 1 8 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,3,00,25 \$1,53,00,25 \$1,53,00,25 \$1,54,7,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,17,96,20 \$1,54,20,20,20 \$1,55,20,20 \$1	5124.200.88 5122.202.195.51 52.295.1185.81 5566,828.00 5181.828.00 546,979.21 544.977.214.50 515.548.80.02 544.950.65 512.548.85.50 548,951.85 548,951.85 548,951.85.00 548,2181.50 5100.580.33 5100.580.33 512.14.07.85 913.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.444,465.29 513.481.40 543.91.577.78
Previously School a Park High School b Park	Hess Carstrotten Hess Carstrotten Hills Carsen Folgening Anactives SR Antochem Folgening Anactives Tala Carstroten, Inc. Callane Building Company Reprofit Building Company Reprofit Building Company Reprofit Building Company Reprofit Building Company Reprofit Building Company Company Reprofit Company Reprofit Building Company Company Reprofit Company Company Company Company Company Company Company Company Reprofit Company Company Company Company Company Company Company Company Company Company Company Reprofit Company Company Company Company Company Reprofit Company Company Company Company Company Reprofit Company Reprofit Company Reprofit Company Reprofit Company Reprofit Company Reprofit	Hess, Pro-Construction Services Hist: Corens Transfer Brugettin Sories Hist: Corens Transfer Brugettin Core Brugettin Sories Hist: Corens	551,530,830,00 531,239,1,80 554,536,00 52,8,187,740,00 52,8,187,740,00 531,430,00 531,430,00 531,430,00 531,431,00 531,431,00 531,431,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,840,00 534,441,850,00 534,441,650,00 544,450,000,000,000,000,000,000,000,000,	1 3 3 4 7 7 8 4 7 7 8 8 1 1 8 1 1 1 1 2 1 1 2 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 2 2 2 2 2 2 2 2 2 2 2 2	\$2,504,163,90 \$1,214,60 \$3,50,02,52 \$15,50,27,85 \$2,50,27,85 \$2,551,218,55 \$2,551,218,55 \$2,551,218,55 \$3,50,855,555,555,555,555,555,555,555,555,	5124.200.80 552,202.105.81 555,623.80 518.18.10 548,745.27 544,972.218.81.00 548,745.27 544,972.218.50 555,488.02 544,905.45 544,905.45 544,905.45 540,333.00 512,972,181.00 512,512,776.82.00 512,718,705.00 512,718,705.00 512,484,405.29 5134,842.80
Previously School a Park High School b Park	Hess Grantsutten Heil Grantsutten Hälls Grantsutten Tato Contraction, No: Gränden Bullding Company Gränden Bullding Company Gränden Bullding Gompany Reportion Bullding Gompany Gränden Bullding Solutions Tato Contraction, Inc. Chot Been Holbas L & Associates (Cluteri Scient) Hälls Gorne Grändering J. Aviden Schaffer J. Aviden Schaffer J. Aviden Schaffer J. Aviden Schaffer J. Art Gompany/Office Movers, Inc. Gränden Gompany/Office Movers, Inc. Staty & Associates international, PLC Strive.	Hess, Pro-Construction Services Hess, Cennon Frendrik Servicetion Sorticos Tena, Joning Speec Services Hess, Jones Construction, Add Services Hess, Jones Construction Services Hess, Markan, Construction Services Construction Services Hess, Proc. Construction Services Hess, Proc. Construc	551,530,830,00 531,2391,80 596,5560 57,41,800,55 596,5560 51,133,220 51,133,220 50,133,133,220 50,133,230 51,133,220 51,133,220 51,133,220 51,133,220 51,133,220 51,133,220 51,133,220 51,134,137,00 51,134,130 51,134,137,00 51,134,130 51,13	1 3 3 4 7 7 8 4 7 7 8 8 1 1 8 1 1 1 1 2 1 1 2 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 2 2 2 2 2 2 2 2 2 2 2 2	\$2,504,163,90 \$1,214,60 \$3,3,00,25 \$1,53,00,25 \$1,53,00,25 \$1,54,7,96,20 \$1,54,17,96,20 \$1,55,10,00 \$1,55,10,00 \$1,55,10,00 \$1,53,20,000 \$1	5124.200.88 5122.302.15 52.292.155.81 5566,528.86 518,181.88.00 544.577.214.50 544.577.214.50 544.577.214.50 544.500.65 51.546,55.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 544,518.50 51,517.78,706.00 5121,407.48 518,518.405.20 5338,518.405.20 5338,518.405.20
Previously School a Park High School b Park	Hess Grantsuttion Hess Grantsuttion Hillis Carent Figurenting Anaziates Sin Architectures, Inc. Tala Cartractore, Inc. Officere Building Company Reproduit Building Company Grantse Building Company Reproduit Building Solutions (UKA Architectures) Fronting & Robertsan, Inc. Gilbase Building Company Grantse, Building Grantse, Building Grantse, Building Grantse, Building Grantse, Building Grantse, Building J. Victore Studier I. Victore Schlener J. Victore Schlener J. Victore Schlener J. J. Keister, Inc. Statt, B. Associates International, PLC Strive, B.	Hess, Pro-Construction Services Hist: Corens Transfer Brugettin Sories Hist: Corens Transfer Brugettin Core Brugettin Sories Hist: Corens	551,530,830,00 531,239,140 534,329,140 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,840,746, 534,841,100 534,841,000 534,841,000 534,841,000 534,842,000 534,842,000 534,840,000 534,84	1 3 3 4 7 7 8 4 7 7 8 8 1 1 8 1 1 1 1 2 1 1 2 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 2 2 2 2 2 2 2 2 2 2 2 2	\$2,504,16,99 \$1,214,60 \$35,802,25 \$15,97,181 (\$26,7,98,107 \$1,274,85 \$15,247,485 \$15,247,485 \$15,247,485 \$15,267,485 \$15,267,485 \$15,268,85	5124.200.88 5122.202.195.51 52.202.195.51 5356,523.86 518,181.00 544.577.214.50 544.577.214.50 544.577.214.50 52.512.548.50 52.512.548.50 522.512.776.56 522.512.776.50 522.512.776.50 532.512.776.50 532.512.776.50 544.512.512.776.50 544.512.512.776.50 544.512.512.512.512 544.512.512.512.512.512.512.512.512.512.512
It Purk High School It Purk High School It Purk High School It Sch	Hess Grantsutten Heiner Generation (Manchater Kalls Carmen Englemeing Almonitation Tan Carbragton, Nec. Wahren Ricksteinen, Inc. Gillauen Bulling Company Gillauen Bulling Company Reportion Bulling Schaftens Urb. Architects Frankring & Robertson, Nec. Gillauen Bulling Schaftens Urb. Rebenstönscher Groupeny Gillauen Bulling Schaftens Gillauen Bulling Schaftens Tan Contraction, Nec. Chatteren Holtes L& Associates (Caren Evens) Hills Caren Schaften A. Vivien Schafter J. Vivien Schafter J. Vivien Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Holtes L& Associates (Caren Evens) Hills Caren Schafter J. Vivien Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Ka	Hess, Pro-Construction Services Hess, Construction Services Hess, Construction, Services Hess, Construc	551,530,830,00 531,239,180 536,55,60 536,85,60 537,841,200,85 537,841,200,95 537,841,200,95 537,841,200,95 537,181,222,00 538,841,200,55 538,941,200,55 548,941,200,55 548,	1 3 3 4 7 7 8 4 7 7 8 8 1 1 8 1 1 1 1 2 1 1 2 1 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 2 2 2 2 2 2 2 2 2 2 2 2	\$2,504,163,90 \$1,214,60 \$3,50,02,52 \$15,50,71,81 (\$47,296,10) \$2,545,758,50 (\$2,545,758,50 (\$2,545,758,50 (\$2,545,758,50 (\$3,545,00 (\$4,153,90 (\$44,153,90 (\$5,485,500 (\$44,153,90 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,485,500 (\$5,480,500 (\$5,131,860 (\$5,131,800 (\$1,120,500 (\$1,120	5124.200.80 5122.302.55 52,702.2155.83 555,522.80 5181.81.80 546,745.37 544,577.31.50 5155,848.02 544,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,512.776.84 550,580.33 51,718,706.00 512,512.76 510,580.33 51,718,706.00 512,157.75 5223,550.00 510,580.33 513,484,495.29 533,484,495.29 533,484,495.20 5223,550.00 510,580.30 513,480,488.89 546,5022.00
It Purk High School It Purk High School It Purk High School It Sch	Hess Construction Hess Hess Hess Hess Hess Hess Hess Hess	Hess, Pro-Construction Services Hist Corems Transing Brunchton Services Hist Corems Transing Brunchton Services Historic Robot Architecture, Add Services Historic Robot	551,510,80,00 511,229,1,80 546,55,60 52,8,187,10 52,8,187,10 52,8,187,10 52,8,187,10 53,14,198,15 53,14,198,15 53,14,198,15 54,157,100,00 55,14,157,00 55,157,100,00 55,14,157,00 55,157,100,00 55,14,157,00 55,157,100,00 55,14,157,00 55,157,100,00 55,14,157,00 55,157,100,00 55,157,100,00 55,157,100,00 55,155,150,00 55,152,100,0	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,802,25 \$15,502,181 (\$58,198,107,181 \$25,412,98,107,50 \$35,874,85 \$25,412,98,107,50 \$35,854,002 \$35,854,002 \$35,854,002 \$35,854,002 \$35,854,002 \$35,242,855 \$35,245,255 \$35,2455 \$35,2455 \$35,2455 \$35,2455 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$35,255 \$	5124.200.80 5122.302.15 52.2902.155.81 5356,528.16 518,181.00 544.377.214.50 544.377.214.50 544.377.214.50 512.512.776.38 522.512.776.38 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 522.512.776.39 523.50.05.59 523.50.05.59 523.50.05.59 523.50.00 523.50 523.50 523.50 523.50 523.50 523.50 523.50 523.50 523.50 525.50 555.5
et Park High School at Park High School at Park High School at Date School School at School School School at School School School School at School School School School School School School School Exger Howard Elementary School Exger Howard Elementary School Sch	Hess Grantsutten Heiner Generation (Manchater Kalls Carmen Englemeing Almonitation Tan Carbragton, Nec. Wahren Ricksteinen, Inc. Gillauen Bulling Company Gillauen Bulling Company Reportion Bulling Schaftens Urb. Architects Frankring & Robertson, Nec. Gillauen Bulling Schaftens Urb. Rebenstönscher Groupeny Gillauen Bulling Schaftens Gillauen Bulling Schaftens Tan Contraction, Nec. Chatteren Holtes L& Associates (Caren Evens) Hills Caren Schaften A. Vivien Schafter J. Vivien Schafter J. Vivien Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Holtes L& Associates (Caren Evens) Hills Caren Schafter J. Vivien Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Schafter J. Vivien Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Schafter J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Kollsen (Karen Karen) Chatteren Kollsen (Karen Karen) J. Konstenken, Nec. Chatteren Ka	Hess, Pro-Construction Services Hess, Construction Services Hess, Construction, Services Hess, Construc	551,530,830,00 531,239,180 536,55,60 537,841,200,80 537,841,200,80 537,841,200,80 537,841,200,80 537,841,200,80 537,841,200,80 537,841,200,80 538,841,200,852,570,200,80 538,841,200,852,570,200,80 538,841,200,852,570,200,80 553,841,800,553,553,553,550,550,550,550,550,550,5	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,3,00,25 \$1,53,00,25 \$1,53,00,25 \$1,54,7,98,10 \$1,24,40 \$1,24,20 \$1,24,20 \$1,24,20 \$1,24,20 \$2,34,10 \$3,44,10 \$3,10,400 \$3,10000 \$3,10000 \$3,10000 \$3,10000 \$3,100000 \$3,10000000 \$3,10000	5124.200.80 5122.302.55 52,702.2155.83 555,522.80 5181.81.80 546,745.37 544,577.31.50 5155,848.02 544,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,577.31.50 554,512.776.84 550,580.33 51,718,706.00 512,512.76 510,580.33 51,718,706.00 512,157.75 5223,550.00 510,580.33 513,484,495.29 533,484,495.29 533,484,495.20 5223,550.00 510,580.30 513,480,488.89 546,5022.00
It Park High School It Park High School It Park High School It Park High School It School School School Next FFG Next FFG Next FFG Next FFG Next FFG	Hess Construction Hess Hess Hess Hess Hess Hess Hess Hess	Hess, Pro-Construction Services Hist Corens Training Encyclicity Services Historic Theorem Theorem Services Historic Theorem Historic Hervices Historic Theorem His	551,510,80,00 512,229,1,80 554,247,240 554,257,200 554,247,240 554,257,200 554,247,240 554,257,200 554	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$35,80,22,5 \$15,50,218 \$25,817,85 \$25,41,278,87 \$25,41,278,87 \$25,41,278,87 \$25,41,278,87 \$35,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$55,85,800 \$54,85,900 \$54,85,900 \$54,85,900 \$54,85,900 \$54,85,900 \$54,85,900 \$54,85,800 \$51,246,852 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252,252 \$53,252,050 \$53,252	5124.200.80 5122.302.15 52.2702.155.81 5356,528.80 5318.181.00 544.577.214.50 544.577.214.50 544.577.214.50 512.51.776.38 544.502.65 522.511.776.38 522.511.776.30 522.511.776.30 532.511.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.776.30 532.512.775 532.512.500 531.612.614.90 530.512.500 531.612.614.90 530.512.500 531.612.614.90 530.512.500 531.612.600 531.612.600 531.512.500 531.612.500 535.000.223.500 535.000.223.500 535.000.223.500
It Park High School It Park High School It Park High School It Park High School It School School School Next FFG Next FFG Next FFG Next FFG Next FFG	Hess Construction Histo Carver Reprinting Anactates Construction Reprint Status Reprint Reprin	Hess, Pro-Construction Services Hess, Construction Services Hess Construction Services Hess Construction Services Hess Construction Services Construction	555,153,083,00 512,289,180 526,287,00 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 527,412,000 528,420,420 528,420,420 528,420,420 528,420,420 528,420,420 528,420,420 528,420,420 528,420,420 528,420,420 528,420,400 528,400 538,400	1 3 3 4 7 7 8 4 7 1 8 3 1 1 3 4 4 7 1 3 1 1 1 3 1 1 1 3 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,3,00,25 \$1,53,00,25 \$1,53,00,25 \$1,54,7,98,10 \$1,24,45 \$1,24,40 \$1,24,25,35 \$1,24,45,35 \$2,54,45,35 \$2,54,45,35 \$2,54,45,35 \$2,50,46,55 \$2,54,45,35 \$2,50,46,55 \$2,54,45,35 \$2,53,54,55 \$3,54,55	5124.200.80 5122.202.105.52 52.202.105.81 556.823.90 518.183.80 546.972.314.50 546.970.314.50 544.977.314.50 544.970.315 544.950.55 544.950.55 544.950.50 545.950.950.00 545.950.950.00 545.950.950.00 545.950.950.00 545.950.950.00 545.950.950.00 545.950.950.00 545.950.00 555.9
et Park High School at Park High School at Park High School at Date School School at School School School at School School School School at School School School School School School School School Exger Howard Elementary School Exger Howard Elementary School Sch	Hess Construction Hess Hess Hess Hess Hess Hess Hess Hess	Hess, Pro-Construction Services Hist Corens Training Encyclicity Services Historic Theorem Theorem Services Historic Theorem Historic Hervices Historic Theorem His	551,510,80,00 512,229,1,80 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,247,240 554,257,000 554,247,240 554,257,000 554,247,240 554,257,000 554,247,240 554,257,000 554	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,16,99 \$1,214,60 \$3,7,00,25 \$1,514,7,96,30 \$3,7,00,25 \$1,514,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,96,30 \$1,244,7,97,30 \$1,244,60,37 \$2,244,720,00 \$1,27,26,39 \$2,240,00 \$2,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,240,00 \$3,27,26,39 \$2,260,00 \$3,27,26,39 \$2,260,00 \$3,27,26,39 \$2,260,00 \$3,27,26,39 \$3,240,47 \$3,260,00 \$3,27,26,39 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260 \$3,260,00 \$3,27,260	5124.200.88 5123.28125 52.292.195.81 5356,828.28 546,785.27 544.577.214.56 515.488.02 544.577.214.56 51.546.85.00 544.577.214.56 51.546.85.00 544.577.214.56 51.577.288.00 548.58.00 548.58.00 51.977.288.00 51.977.288.00 51.977.288.00 51.977.288.00 51.977.288.00 51.97.288.00 51.97.288.00 51.97.288.00 51.97.288.00 51.97.288.00 51.97.580.00 51.00.580.387.00 51.00.580.00 50.000 50.000.000000000000
R Park High School A Park	Hess Carstraction Histic Carsen Equipment of Anochaets Sci Anothech Tato Contraction, Nec. Waiter Allocations, Nec. Cithue Building Company Grinbe Building Company Report in Building Company Report in Building Company Report in Building Company Combe Combe Building J. Arivera Nather J. Ariver Langeloca Nather J. Torrer Cognito, LIC	Hear, Pro-Construction Services Testis Construction Construction Testis Construction	551,513,830,800 513,1239,130 536,55,00 537,41,300,55 556,500,551 557,41,300,05 551,317,300,00 551,317,320,00 551,317,300,00 531,417,317,300,00 531,417,417,317,317,317,317,317,317,317,317,317,3	1 3 3 4 7 7 8 4 7 2 8 3 1 1 4 7 1 3 1 1 3 1 1 3 1 1 3 1 1 3 1 1 3 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,7,80,25 \$3,84,25 \$	5124.200.80 5122.302.35 52.702.2155.31 556.823.80 518.183.00 546.745.27 544.577.214.50 519.544.57 544.577.214.50 519.544.50 544.518.50 544.518.50 544.518.50 544.518.50 544.518.50 544.518.50 544.518.50 544.518.50 546.518.03 510.580.33 51.718.768.00 51.218.02.84 510.580.33 51.218.52.00 51.01.50.20 51.01.50.20 51.01.50.20 51.01.50.20 51.01.50.50 51.01.50.50 51.01.50.60
R Park High School A Park	Hess Construction Hess Construction Hills Construction Falls Constructions, No. Charlochina (Construm, No. Charlochina) (Constructions) (Constructions, No. Charlochina) (Constructions) (Constructions, No. Charlochina) (Constructions) (Constructions, No. Charlochina) (Constructions) (Constructions, No. Charlochina) (Constructions) (Constructions) (Constructions) (Constructions) (C	Hear, Pro-Construction Services Investor from Thornth Architecture, Ald Services Hear Services Investor from Thornth Services Hear Services Investor from Thornth Services Architecture, J. Services Investor from Thornth Services Heard Company, The Services Investor from Thornth Services Heard Company, The Company, Services Investor from Thornth Services Vision Soluber, Company, Control Services Investor from Thornth Services Vision Soluber, Company, Control Services Investor from Thornth Services Vision Soluber, Construction Services Investor from Services Vision Soluber, Company, Control Services Investor from Services Not Company, Control Services Investor from Services Vision Soluber, Construction Services Investor from Services	551,510,80,00 512,229,1,80 554,240,240 554,241,240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1240,55 514,1510,00 514,144,157,00 514,141,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140 514,140,140,140 514,140,140,140,140,140,140,140,140,140,1	1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,16,90 \$1,214,60 \$35,80,22,5 \$15,50,21,81 (3,67,196,10) \$2,574,65 (5,74,281,10) \$1,554,10,260 (5,74,281,10) \$1,554,50 (5,74,51,50) (5,74,51,50) (5,74,51,50) (5,74,51,50) (5,74,51,50) (5,74,51,50) (5,74,50) (5,74,50,50) (5,74,50) (5,74,50) (5,74,50) (5,74,	5124.200.88 5122.202.195.51 52.702.195.51 52.702.195.51 52.502.105.51 544.577.214.50 514.577.214.50 514.577.214.50 524.577.214.50 522.511.776.50 522.511.776.50 522.511.776.50 532.512.776.50 532.512.776.50 532.512.776.50 532.512.776.50 532.512.776.50 532.512.776.50 532.512.775 532.512.50 532.512.575 532.512.50 532.50 532
II Park High School III Park High School IIII Park High School IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	Hess Carstraction Histic Carsen Equipment of Anochaets Sci Anothech Tato Contraction, Nec. Waiter Allocations, Nec. Cithue Building Company Grinbe Building Company Report in Building Company Report in Building Company Report in Building Company Combe Combe Building J. Arivera Nather J. Ariver Langeloca Nather J. Torrer Cognito, LIC	Hear, Pro-Construction Services Testis Construction Construction Testis Construction	551,513,830,800 513,1239,130 514,1249,130 514,1249,130 514,1249,135 555,000 514,125,125 555,000 514,125,125 555,127,000,00 514,125,127,000,00 514,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 556,124,124 557,124,124,124 557,124,124,124557,124 557,124,124,124,124,124,124,124,124,124,124	1 3 3 4 7 7 8 4 7 2 8 3 1 1 4 7 1 3 1 1 3 1 1 3 1 1 3 1 1 1 3 1 1 1 1 1 1 1 1 1 1 1 1 1	\$2,504,163,90 \$1,214,60 \$3,7,80,25 \$3,84,25 \$	5124.200.88 5127.28125 52.792.195.813 556.828.90 518.183.00 518.183.00 518.183.00 519.240.77.214.50 519.240.77.214.50 519.240.77.214.50 519.251.276.50 524.97.218.70 519.240.70 519.240.70 519.240.70 519.240.70 519.240.70 519.240.70 519.240.70 519.240.70 510.580.30 510.580.30 510.580.20 510.580.20 510.580.20 510.580.00 510.380.00

	Tito Contractors, Inc.	Tito Construction - Garrison Swing Space Contract	\$688,757.40	1	(\$38,646.26)	\$650,121.14
imlico PK-8			\$40,571,356.24	22	\$975,564.92	
lobert Poole Building	CAM Construction Company, Inc.	CAM Construction_CM Services GMP	\$38,507,745.00	6	\$4,104,214.00	\$42,611,959.00
	CAM Construction Company, Inc.	CAM Construction_Pre-Construction Services	\$105,265.00	1	(\$1,674.00)	\$103,592.00
	District Moving Companies, Inc.	District Moving Companies_M&R Services	\$78,477.00	1	\$4,900.10	\$83,377.10
	J.A.K. Construction Co., Inc.	JAK Construction_Swing Space Contractor	\$353,500.00	2	\$17,520.11	\$371,020.11
	JRS Architects, Inc.	JR5_A/E Services	\$2,466,870.00	19	\$158,203.10	\$2,525,073.10
	RMF Engineering, Inc.	RMF Engineering_Cx Agent	\$97,565.00	1	\$13,005.00	\$110.570.00
lobert Poole Building			\$41,609,423.00	30	\$4,296,168.31	
Robert W. Coleman Elementary School	Centennial Contractors Enterprises, Inc.	Centennial_Swing Space Contractor	\$264,236.62	1	(\$38,218.07)	\$226,018.55
lobert W. Coleman Elementary School			\$264,236.62	1	(\$38,218.07)	
Walter P. Carter - PK-8	ECS Mid-Atlantic, LLC	ECS_Testing and Inspections	\$202,316.50	1	\$17,900.00	\$220,216.50
	Tito Contractors, Inc.	Tito Contractors_Swing Space	\$218,741.00	1	(\$53,842.88)	\$164,898.12
Walter P. Carter - PK-B			\$421,057.50	2	(\$35,942.88)	
fear 2 Feasibility Studies	Colimore Architects, inc.	Lot 4_sames Mosher ES_Colimore Architects Inc_Feasibility Study	\$66,555.00	1	(\$10,000.00)	\$\$6,555.00
	Crabtree, Rohrbaugh & Associates	Lot 2_Govans E5_Crabtree Rohrbaugh_Feasibility Study	\$61,290.00	1	(\$10,511.74)	\$50,778.26
	Design Collective	Lot 1_Cross Country ES/MS_Design Collective Inc_Feasibility Study	\$47,500.00	з	\$19,575.14	\$67,075.14
	Grimm & Parker	Lot 3_Harford Heights_Grimm& Parker_Feasibility Study	\$62,648.30	1	(\$5,270.00)	\$57,378.30
	GWW0 Inc.	Lot 3_Highlandtown #237	\$62,358.00	1	\$7,827.20	\$70,185.20
	JRS Architects, Inc.	Lot 2_Bay Brook_JRS Architects_Feasibility Study	\$57,000.00	1	(\$7,150.00)	\$49,850.00
	JRS Architects, Inc.	Lot 2_Bay Brook_JRS Architects_Feasibility Study \$1 Lot 2_Calverton ES/MS_JRS Architects_Feasibility Study \$5		1	(\$7,500.00)	\$49,500.00
	Penza Balley Architects	Lot 2_Walter P Carter_Penza Balley/Newman Architects_Feasibility Stu-	\$53,349.46	1	\$18,100.00	\$71,449.46
	RRMM Lukmire Architects, PC	Lot 4_Northwood ES_RRMM Architects, PC_Feasibility Study	\$70,881.80	1	(\$10,537.52)	\$60,344.28
	RRMM Lukmire Architects, PC	Lot 4_Robert W Coleman_RRMIM Architects_Feasibility Study	\$62,242.60	1	(\$10,687.48)	\$51,555.12
	Stantec	Lot 3_Mary E Rodman ES_ Stantec Architecture_Feasibility Study_May 2	\$54,793.60	1	(\$10,402.27)	\$44,391.33
rear 2 Fessibility Studies			\$655,618.76	13	(\$26,556.67)	
Overall - Calculated			\$464,042,658,59	269	\$42,023,517.30	

AV/IT & Telecom Scope Amendments Included Above (All Active Projects)

Project	Company Name	Contract Title	Total Amount of Changes
Anundel PK-2	MCN Build/Southway	MCN Build/Southway_Construction	\$1,604,389.00
Cherry Hill 3-8	Hess Construction	Hess Construction - Construction Services	52,177,244.44
Forest Park High School	Hess Construction	HESS_GMP Construction Services	\$2,504,163.98
John Eager Howard Elementary School	J. Vinton Schafer	J. Vinton Schafer_CM Services GMP	\$1,943,509.00
Pimilico PK-8	Dustin Construction, Inc.	Dustin Const Inc_GMP-1	52,134,141.25
Lyndhurst PK-8	Turner Construction Company	Turner/JLN_GMP Construction Services	\$2,424,780.00
Robert Pople Building	CAM Construction Company, Inc.	CAM Construction_CM Services ISMP	\$2,443,815.00
Overall - Calculated			\$15,232,042.67




Exhibit 5: Map of Plan Year 1 and Plan Year 2 Schools

Exhibit 6: List of Surplus School Facilities

List of Surplus School Facilities (2021 MOU Exhibit 6)

No.	Bidg Name	Bidg Number	Bidg Address	Program Closure Date	Program Relocation Date	Building Surplus Date as of 2020*	Building Surplus Date as of 2021*	Swing Space	Sq. Footage	SRC	2021 Status/ Explanation Change
1	Dr. Roland Patterson	82	4701 Greenspring Ave, 21209		2019	2019	2019		347,800	2,540	Surplused
2	Laurence G. Paquin	4.57	2200 Sinclair Lane, 21213	2013		2013	2013		57,850	425	Surplused
3	Waverly Middle (Building)	115	701 E. 34th Street, 21218	2014		2014	2014		40,680	234	Surplused
4	Samuel B. Morse Elementary	98	424 S. Pulaski Street, 21223	2017		2017	2017		63,205	471	Surplused
5	Thurgood Marshall	170	5001 Sinclair Lane, 21206		2020	2023	2023	Designated Swing Space	269,975	1,473	No change. Bidg continues to be used as swing space for Vanguard M and Furley E.
6	Patapsco	163	844 Roundview Rood, 21225	2013		2018	2018		73,620	433	Surplused
7	Alexander Hamilton	145	800 Poplar Grove Street, 21216	2021		2021	2021		53,304	314	No change. Program to close and bidg to surplus in 2021.
8	Grove Park	224	5545 Kennison Avenue, 21215			2020	2020		58,589	331	Surplused
9	Rognell Heights	89	4300 Sidehill Road, 21229	2018		2018	2018		78,988	359	Surplused
10	Lois T. Murray	313	1600 E. Arlington Avenue, 21239		2021	2021	2021		20,725	60	No change. Program to relocate and bidg to surplus in 2021.
11	Sarah M. Roach	73	3434 Old Frederick Road, 21229	2020		2020	2020		44,874	258	Surplused
12	Shanp Leadenhall	314	150 W West Street, 21230		2021	2021	2021		20,725	20	No change. Program to relocate and bldg to surplus in 2021.
13	Westside Elementary	24	2235 N. Fulton Avenue, 21217	2016		2018	2018		73,740	541	Surplused
14	Independence Charter Modular	333	1250 W. 36th Street, 21211		2018	2015	2015		9,280		Surplused
15	Southeast Building	255	6820 Fait Avenue, 21224	2016		2024	2024	Temporary Swing Space	95,000	319	No change. Bidg to surplus in 2024.
16	Langston Hughes	5	5011 Arbutus Avenue, 21215	2015		2015	2015		40,920	305	Surplused
17	Northwestern High	401	6900 Pork Heights Avenue, 21215	2017		2021	2025	Temporary Swing Space	307,200	1,535	Bidg surplus date has changed from 2021 to 2025 per the January 12, 2021 Board vote.
18	William Pinderhughes	28	1200 N. Fremont Avenue, 21217	2009		2015	2015		34,757	460	Surplused
19	William C. March	37	2030 N. Wolfe St, 21213	2013		2021	2021	Designated Swing Space	97,809	714	Bidg to count as surplus in 2021 per the January 12, 2021 Board vote; bidg to be demolished as part of project.
20	Dr. Carter G. Woodson	160	2501 Secbury Road, 21225	2018		2022	2022	Temporary Swing Space	110,732	285	No change, Bidg to surplus in 2022.
21	Lake Clifton Building	40	2801 Saint Lo Drive, 21213		2019	2019	2019	sting operation	485,622	2,540	Surplused
22	Dr. Rayner Browne	25	1000 North Montford Avenue, 21205	2015		2015	2015		40,920	229	Surplused
23	Dr. Mortin Luther	254	3750 Greenspring Ave, 21211	2020		2020	2020		100,100	419	Surplused
24	King, Jr. Gilmor	107	1311 N Gilmor St, 21217	2019		2019	2019	6	77,290	347	Surplused
25	Guilford	214	4520 York Rood, 21212	2021		2021	2021		65,851		Program to close and bldg to surplus in 2021 per the January 12, 2021 Board vote.
26	Corps Building	866	5000 Gwynn Ook Avenue, 21207			2014	2014		10,206		Surplused

Sq. SRC Footage

Total 2021 Exhibit 6	2,679,762	15,020
Total 2020 Exhibit 6	2,679,762	15,020
Total 2019 Exhibit 6	2,639,963	14,769
Total April 2018 Exhibit 6	2,685,478	14,913
Total July 2015 Exhibit 6	2,732,620	14,265
Total Original Exhibit 6	2,384,844	

*While Board votes may occur prior to the dates listed as building dasures, effectives dates will align with Exhibit 6. This ensures building surplus process aligns with COMAR Shaded lines indicate buildings surplused as of the end of the current school year. Black indicates a change from prior year

Exhibit 7a: Procurement

Project Number & Contract Number	Project Harne	Advertisement Date	Award Data	Vorder	Original Contract Amount	MBE Contract Goal	MME Contract Commitment	MBE Contract Participation		MEE Total Commitment (spend)
BCS-D1L	Swing Space Rore: - John Eager Howard Moving & Relectation Swis, (Pre-Con) - John Tager	3/21/2016	//22/2016	A.K. Construction	\$ 138,50102	0.005	0.02%	5	5	0.305
905-945 905-96	Feward John Fager Howard 178.1	4/15/2016 3/20/2016	5/5/2016 7/14/2016	The Kare Company/Officer Movers, Inc. 1986 Carnes Trightening Assertates, Inc.	\$ 67,613.10 \$ 89,181.60	0.00%	0.00%	\$. 5 8,918.16	5 \$ 8.911.16	0.00%
33-367	Moning & fields align Sets: 17ps; Lond - John Lager	439201200	5/5/2017		5 (5.801.55	0.00%	0.02%	5 0,514.20	5. (5,804.55	
	Fowerd Billio' Materials - FFE - John Sager Howard	6/10/2016	7/18/2017	Hoffberger Moving Companies** Dourpit, Hr.	5 75,801.55 S \$27,967.65	10.00%	10.00%	5 52,796.77	5 (5,804.55 \$ 82,706.77	100.20%
305 205 305 205	A/b - bynchairs; blementary	10/20/2014	1/30/2015	\$1% Inc.	5 1,432,800.00	29.00%	33.00%	5 472,824.00	5 472,824.00	33,00%
010-AL	CM Londhurs, Tementary Lyndhurst GMP Amendment	13/20/2014	2/15/2015 3/16/2016	Turner Construction Company Turner Construction Company/LIN	5 108,015.80 5 35,304,180,00	29.00% 30.00%	79.00% 30.00%	5 11,334,35 5 12,961,234,00	5 31,324.35 5 10,561,254.00	29,305 30,305
U/AV Arrendment		4/22/2015		Setty & Associates and **	5 2,424,782.00 \$ 99,615.00	10.00%	18.17%	5 18,100.05	\$ 90,615.00	133.396
9CS-015 9CS-042 9CS-041	Commissioning Agent - Lyndhurst Elementary Sming Space Renz, - Lyndhurst, Moving & Helicorzon Swo, 1916 Conj - Lyndhurst	4/22/2015 3/10/2016 4/13/2016	8/12/2015 4/22/2016 5/5/2016	The Corporation Officer Mounts, Inc.	\$ 97,722.00 \$ 50,274.00	0.00%	0.02%	5	\$ 97,222.00	100.00%
9(5.9%) 9(5.9%)	Lyndhurs: TA Moving & Relocation Svcs. (Post Con) - Lyndhurst	\$/19/2016 4/4/2017	7/14/2014	Hills Carnes Engineering Associates, In: Hoffberger Moving Companies**	5 96,114.00 \$ 54,783.85	10.00% 0.00%	10.02%	\$ 9,611.45	5 9,611.40 5 54,783.85	10.30% 100.30%
163.007	Water leakage mercigation at synthesis	N/A	5/3/2017 8/5/2018	Who, inmery, Thinge A sociates, Inc.	\$ 7,500.00	0.00%	0.00%	5	5	0,30%
SAT ERION/CLARENKPET	BIT OF WATERTIALS - H-1 - WHOM SITE	6/12/2016	(1920)	STICH BECKEY, INC.	2. T00064/065	10.006	15.0.94	5 162,876,82	5 162.876.39	12,700
9(3-096	A/E - Patterzon/tdaremont	2/18/2016 2/23/2016	7/27/2016	stantec Architecture Scandta LP38 Ruficing	\$ 2,799,890.00 \$ 125,061.83 \$ 88,473,815.00	29.00% 29.00% 30.00%	52.07% 29.07%	s 1,453,943,84 s 36,267,98	5 1,475,943,84 5 36,267,88 5 29,196,359,94	52,20% 29,20% 33,20%
087-AL 305-085	Patterson/Clarament GMP Commissioning Agent - Patterson/Clanament	N/A 3/1/2017	6/19/2019 4/b/2017	Sianska USA Building Advanced Building Per low names (ABP)**	\$ 139,075,40	10.00%	33.00% 10.00%	5 29,156,339.94 5 12,907.41	\$ 179 D.H.10	33.10% 100.20% 10.20%
(KS-208 (IMI)(K)	fatterson - 16	3/19/2019	9/07/2019	iCS Mkl-Adantic, ILC	5 489,281.03	13,00%	18.026	s 48,978.00	5 48,928.00	10.705
965-328 965-327	A/c - Pinkop	4/1/2015 4/1/2015	8/21/2015 9/9/2015	Design Collective Design Collective	5 1,820,000,00 5 117,25150	29.00%	29.60% 29.48%	5 578,720.00	5 538(720.00 5 34 507 21	25.505
027-AL A2	Pimileo GMP Total Corunissioning Agon: Pinileo	N/A 1/12/2015	3/10/2017 3/24/2015	Dusin Construction	\$ L17,259,50 \$ 37,836,910,24	29.00% 30.00%	29,43%	5 31,507,71 5 12,633,744,33 5 10,016,78	5 34.507.71 5 12,633.744.33	29.43% 33.39%
9C5-361 9C5-361 3C3-306	Swing Space Beno, - Pimilico	5/24/2016 3/15/2016	6/21/2016	Drinjac Engineering, inc. The Contractory, Inc. **	S 100,161.75 S 648,767.63	10.00%	10.03%	5 10,018//6	\$ 10,016.11 5 688,707.40	10.30% 100.50%
3(2-26)	Moving & Relocation Secs - Pimilico Fimilico - Lesting and Inspection	4/15/2016 10/7/2016	6/8/2016 11/3/2016	The Kane Company/Officer Movers, Inc. Hills-Carnes Engineering Associates, Inc.	5 108,425.10 5 180,373.60	0.00%	0.00%	5 18,037.00	5 5 15,037.96	0.10%
ROBERT PORUE	Bill of Materials (HE), Persico	6/13/2016	12/02/317	Detaron, Inc.	5 265.721.21	10.00%	10.35%	90.572.92	96.572.92	10,30%
9(5-313 9(5-314	A/C Robert, Puble Building CVI - Robert Poole Building	12/23/2014	3/19/2015 1/19/2015	185 Architects, no."" CAM Construction Company	\$ 2,466,873.00 \$ 105,766.00	29.00% 29.00%	29.52% 30.02%	\$ 31,579,20	\$ 2,466,870.00 \$ 31,579.00	100.30%
014-61	Robert Pacie 6502 Americanet 81 Commissioning Agent - Robert L. Pacie	N/A 6/23/2015	7/27/2016 9/3/2015	CIMI Construction Company RVM Engineering	\$ 38,507,775,00 \$ 97,505,00	30,00%	\$0,61% 17,00%	5 11,787,220.76 5 16,580.05	\$ 11,787,220.74 \$ 16,596.05	30.61% 17.20%
5(5.917 3(5.940 3(5.94)		3/4/7016 4/4/2016 3/22/2016	4/23/2016		\$ 358,500.00 \$ 28,477.00	0.00%	0.02%	5 -	5 .	0.30%
765 263	Moving & Belocation Sec Robert Poole Robert Poole T& I	3/22/2016	/11/2216	Distric: Moving Companies, Inc. Specialized Ingineering	5 127,5/8.00	10.00%	10.02%	5 12,751,80	5 12.754.50	10.206
(0/AL(FEALS)	Server Materials - Pro Advert Parke	6/12/2016	4/14/19	Shell shelling inc	5 526,437,87E.68	-incluse	10.045	5 162 089 645.49	\$ 172,992,016.47	\$2.36%
Project Number & Contract Number	Project Hame	Advertisement Date	Award Date	Vender	Delightal Contract Amount	MBE Contract Goal	MBE Contract Commitment	MBE Contract Participation	MBE Total Participation (spend)	MBE Total Convinitment (spend)
YEAR 1 SCHOOLS 214 CENTURY SC HOOL 3UIL DINES PRO	бам									
3(3-301	Program Manager Services		5/7/2014	Gry School Parcens	5 6,257,816.93	29.00%	29.00%	5 1,112/,766.73	\$ 1,811,766.73	25.00%
905-002	1220/Green Suliding Consulting Services	4/3/2014	6/13/2014	Lonus Partners	5 905,338.00	10.00%	11.19%	\$ 101,219.02	\$ 101,219.02	11.18%
363 324	Codu Consultant. Year 1	3/24/2015	6/4/2015	ins ituae for Building Technology & Safety	\$ 924,934.73	10.00%	11.57%	\$ 101,742.82	5 101,742,82	11.20%
105.349	hisk Management Consulting Services	9/22/2013	6/5/2016	Scionore Corporation	5 672,954,00	0.00%	0.00%	5 -	s	0.30%
DCS-357 ABLINGTOX	OCIP- insurance brokerage and Administration Services	\$/31/2016	10/31/2016	Alliant insurance Services, inc.		20% (fre only)	20% (See only)	5 130,000.00	5 130,000.00	20.30%
903-004	A/E - Arlintton CM - Preconstruction - Arlington	4/1/2015 4/1/2015	\$/17/2015 PD 9/9/2015 PD	Desten Collective Destin Construction	5 1,731,984.02 5 117,735,50	29.00% 29.00%	29.23%	5 505,739,33 5 34,50V./1	\$ 505.739.33 \$ 34.507.71	29,20%
025-008	Arlington GMP Amerdment Economics Agent - Arlington	R/23/2016	5/2/2018 11/9/2016	Deeten Construction (ibar), Inc.	\$ 37,82,00100 \$ 85,815,95	30.00% 10.00%	31.02% 14.02%	5 34,507.71 5 11,551,230.00 5 12,576.23	\$ 34,507.71 \$ 11,531,220.00 \$ 12,524.23	29.45% 31.30% 14.30%
303-009	Actington (8)	3/6/2018	6/6/2018	Troching & Hobertson, Inc.	\$ 113,240.50	10.00%	10.00%	\$ 11,324.05	\$ 11,324.05	10.30%
143-020 143-020	A/I - Arundel	1/23/2005	4/17/2015 4/17/2015	OWWD, Inc /Architects MCN Build/Southway Builders, LLC	5 1,675,603.03 5 85,274.03	29.00% 29.00%	29.00% 29.00%	\$ 544,852.00 \$ 24,723.46	5 544,R12.00 5 24,729.46	29,30% 29,30%
021 AI	Arundel GMP Amendment		7/27/2015	MCN Build/Southway Builders, LLC	5	30,00%	36.18%	\$ 13,335,725.42	5 13,135,725.42	16.185
903-029 903-053	Commissioning Agent - Anundel Anundel - T & I	6/23/2015 3/26/2016	7/14/2016	EVAL impressing Specialized Engineering	\$ L10.942.00 \$ 69,505.00	10.00% 10.00%	18.07% 10.02%	5 19,969.36 5 6,990.60	\$ 13,969,56 \$ 6,990,60	18.20%
CHITERY HILL	SE of Monitals III Jourdel	6/10/2016	12/6/2017	School Specially, Inc.	\$ 367,760.9L	10.00%	15.00%	5 115,165.70	\$ 1/5 165.10	15.30%
9(3-518 3(5-519	Art - Cherry Hill (M School CM - Cherry Hill (M School	1/23/2015	5/21/2015-20 5/21/2015-20	HG Architects, ed.** HESS Construction + Engineering	5 1,910,843.00 5 107,661.19	29.00% 29.00%	50.24% 79.25%	5 363(686.07 5 31,490.87	5 31,490.8T	100.20%
	Charry Hill EM School GMP Amendment Total	N31/2015 3/26/2016	5/24/2017		\$ 42,065,788.00 \$ 101,945,25	30.00% 10.00%	\$3.59% 10.32%	\$ 14,119,781.87 \$ 10,194.53	\$ 14,119,781,87 \$ 101,945,25	13.556
105 030 105 030 305 048	Commissioning Agent: Cherry Hill Swing Space Romo, Cherry Hill Moving & Relocation Secs Cherry Hill	3/26/2016 4/11/2016	4/15/2016 PD 6/74/7016 6/8/2016	Advanced Building Performance (WBP)** The Contractors, Inc. ** District: Mexing Companies, Inc.	S 757,36L00 \$ 89,197.50	0.00%	0.02%	5	\$ 757,361.00	100.30%
9(3-260	Meying & Relecation Secs - Cherry Hill Cherry Hill of School-1 & 1 Bit of Materials - FFS - Cherry Hill	LU/28/2016	2/11/2017	ecs Mid-Martin, LC School Specialty, Inc.	5 135,971,30 5 1,335,971,36	10.00%	10.00%	5 17,68/.30 5 18,5395,70	5 12,681.50 5 185,395,20	10.30%
FOREST MAK		10/994	8/7/2015-00	Smaller Free Breaksh (SFI) Architecto	5 2,618,274.00	29.00%	29.31%	5 763,361,25	5 105,561,25	35.448
2(3-32) (03-32)	A/T Fanist Park IS CM Fanist Park IS Forest Park I-5 GMP Amendmen;	1/23/2015	8/7/2015 PO 7/15/2015	Smolen Tree Bovitch (SE) Archivects h1555 Continuction + Ingenering	S L12,591.82	29.00%	29.11%	5 32,631,91	5 32.801.01	25.51% 29.11%
1023-41 905-961 905-962	Funder Park Horself - Knock Park	8/31/2015	1/11/2017 3/21/2016 6/21/2016	HESS Construction + Engineering Advanced Building Performance (VEP)** The Constructors, Inc. **	5 56,193,983.00 5 100,285.65	30.00% 10.00%	83.79% 10.02%	5 15,067,946,86 5 10,026,87	\$ 100 285.66	33,795 100,000 100,009
1903-052						0.00%	0.00%	5	5 726,123.30	130.30%
903-007	Commissioning Agant - Forest Park Swing Space Ranc - Forest Park Moving & Relocation Svox - Pocest Park	3/31/2015 5/26/2016 2/13/2016	6/8/2016	Walters Relocations, Inc. **	5 724,123.00	0.00%	0.02%	5	5 114,306,15	100.00%
103-007 005-061	Swing Space Karlo, - Forest Park Moving & Relication Socs, - Roset Park Portici Park, 15, 7 & 1 Mill of Milcorid, 141, Forest Park	5/26/2016 4/13/2016 10/28/2016 6/30/2016	6/8/2016 2/14/2017 2/7/2018	Values Lesistantins, Inc.** Walters Relocations, Inc.** 1916. Garnes Tegines ing Associates, Inc. Desirery, Inc.	\$ 774,121.00 \$ 114,305.15 \$ 86,536.00 \$ 3,102,13,182	0.00%	0.00% 10.00% 10.00%	5 5 8,652.60 5 110,215.06	5 114.306.15 5 8.672.60 5 110.215.06	100.00%
903-007	Moving & Relicition Suits, - Fonest Park Forest Park, 15, 7 & I Rill of Materialis, FFF, Fonest Park	4/13/2016 10/28/2016 6/18/2016	6/8/2016	Walters Helecations, Inc.** 1906: Garnes Engineering Associates, Inc. Desaron, Inc.	\$ 734,121,00 \$ 114,306,15 \$ 86,556,00 \$ 1,002,130,82	0.00%	0.00% 10.00% 10.00%	5 110,215,06	\$ 113,215.36	
935-047 055-061 935-064 935-004 935-004 935-004	Marving & Relation State, - Forest Park Friend Ref. (5, 7, 8) Ref. Microsoft FFT Forest Park Art - Frederick Homosony CM Services. Reserventions.	5/26/2016 4/13/2016 19/28/2016 6/28/2016 7/15/2014 W11/2014	6/8/2016 2/14/2017 2/7/2018 9/1/72014 1/5/2015	Wattern Relacations, Inc. ** 1886: Garnes Relacations, Associators, Inc. Deservit, Inc. USA Architects (fanners + Interior Designers (USA) Others = United in Concesses	S 726,122.00 \$ L14,305.15 \$ 86,556.00 \$ 1,002,132.82 \$ 1,527,000.00 \$ 1,527,000.00 \$ 1,927,000.00	0.00% 10.00% 10.00% 29.00% 29.00%	0.00% 10.00% 10.00% 81.00% 79.00%	1 110,215,06 5 4/3,370,00 5 14,313,67	5 110 215 36 5 4/9 3/0.00 5 34 311 67	3E306 29.305
905-907 905-904 905-904 905-904 905-904 905-907 905-91-92 905-907 905-91-92 905-907 905-907 905-907 905-907 905-907 905-904 905-905-	Working & Relation force, - Forces Park Prices Park, 15: 76 (L. 1988 of Watchinker, FFT, Forces, Park, A/b, - Prederick Biomenspark, CM Samues, - Processizucitien - Redarkk tredenskis KMP Annuellenen: Total Commissioning Agent, - Profestrikk	6/13/2006 19/28/2016 6/28/2016 7/12/2014 9/11/2014 10/14/2014	6/8/2016 2/14/2017 2/7/2014 9/1/72014 1/5/2015 4/8/2016 12/10/2014	Walters Relations, Inc. ¹⁴ 1916. Creme Trajenoving Associatives, Inc. Desires, Inc. USA Architects Planners - Interfair Despiners (USA) Gibbare building, Company online to building, Company Boynella, Community, Engineers	S 724,12100.15 S 1.14,306.15 S 5.86,336.00 S 1.102,132.82 S 1.127,000.00 S 1.18,574.00 S 25,135,322.00 S 6,833.00	0.005 10.005 10.008 29.006 29.005 32.005 10.005	0.03% 10.03% 10.33% 31.33% 31.87% 10.32%	\$ 110,215,08 \$ 1/3,570,00 \$ 14,313,67 \$ 8,010,627,12 \$ 6,838,30	\$ 110,235,36 \$ 472,370,00 \$ 34,311,67 \$ 8,010,627,12 \$ 6,838,30	31.306 29.309 31.87% 10.308
9(3-367 9(3-367 9(3-367 9(3-309 9(3-309 9(3-307 9(3-367) 9(3-367) 9(3	Merrig & Behardito Krs Forest Alex Forend Reik (5: 7 - Forest Alex Alex - Frederick Biometeav Alex - Frederick Biometeav CM Sarvace - Teocompaction - Vedarkk Hindensk GM/ Faminthen: Tetal Econnis Josefa Josefa - Forestrick Frederick - Tali Frederick - Tali Frederick - Tali - Frederick - Tali	2/13/2016 19/28/2016 6/10/2016 7/12/2014 9/11/2014 10/14/2014 12/14/2014	6/9/2016 2/14/2017 2/7/2018 9/17/2014 1/5/2015 6/9/2016 12/10/2014 2/11/2016	Walters Advantations, Inc. ¹⁴ (BI) Control Englishing Advantations, Inc. Disease, Inc. USA Advances / Henness - Lines for Despires (USA) Of Data a Sulfing Company Sognation Consulting, Directions Properties, Consulting, Directions Proceeding & Robertson, Inc.	S 724,121,00 S 114,106,15 S 86,320,00 S 1102,121,82 S 1102,121,82 S 114,171,00 S 114,171,00 S 114,171,00 S 114,171,00 S 114,171,00 S 68,183,00 S 98,333,40	0.005 10.005 10.005 29.005 29.005 32.005 10.005 10.005	0.026 10.005 30.028 91.055 39.026 31.875 10.026 12.036 12.036	\$ 110,215.06 \$ 473,570.00 \$ 34,313,67 \$ 8,010,627,12 \$ 6,638,35 \$ 11,408,65	S 113 235.98 S 4/9 3/0.00 S 34,314.87 S 8,013.627.12 S 6,838.30 S 11,403.65	31.200 29.305 31.87% 10.305 12.300
905-907 905-904 928-918000 925-904 925-904 905-91-92 905-907 905-91-92 905-907 905-91-92 905-907 905-907 905-907 905-907 905-904 905-905-904 905-905-904 905-905-905 905-905-905 905-905-905 905-905-905 905-905-905 905-905 905-905 905-905-905-905 905	Marring & Reduction Serv Forest Anie Foren Park (E. 7-84) Million Mitchields - FFL Forest Park A-R Frederick Biometeory CM Survey, a - "Recent Duction - Reduck mediank BMP Amendment: Total Economissioning Agent: - Reduckk Revented - Total	6/13/2006 19/28/2016 6/28/2016 7/12/2014 9/11/2014 10/14/2014	6/8/2016 2/14/2017 2/7/2014 9/1/72014 1/5/2015 4/8/2016 12/10/2014	Walters Relations, Inc. ¹⁴ 1916. Creme Trajenoving Associatives, Inc. Desires, Inc. USA Architects Planners - Interfair Despiners (USA) Gibbare building, Company online to building, Company Boynella, Community, Engineers	S 724,12100.15 S 1.14,306.15 S 5.86,336.00 S 1.102,132.82 S 1.127,000.00 S 1.18,574.00 S 25,135,322.00 S 6,833.00	0.005 10.005 10.008 29.006 29.005 32.005 10.005	0.03% 10.03% 10.33% 31.33% 31.87% 10.32%	\$ 110,215,08 \$ 1/3,570,00 \$ 14,313,67 \$ 8,010,627,12 \$ 6,838,30	S 113 235.98 S 4/9 3/0.00 S 34,314.87 S 8,013.627.12 S 6,838.30 S 11,403.65	31.306 29.309 31.87% 10.308
005-877 -055-861 	Mutary & Relations for the second real French Park B. 7.8. March Marske, F. H. Forschack A. H. Handrick Bannessen Of Samkas, "Reconstruction, Fieldskik Production UNP Transformer Lead Demoksionsing Journ," Reconst. B Frederick: Taki Products, Bankas, and Taki AV, Network, K Bankas, Handrick, "Relation," Bald Marsale Hermithem (Relation)	4/13/2016 19/28/2016 6/28/2016 7/12/2014 9/11/2014 10/16/2014 13/26/2015 12/26/2015 12/26/2015 6/18/2016	6,9/2016 2/14/2017 2/2/2018 9/14/2014 1/5/2016 12/11/2014 2/11/2016 3/21/2014 3/21/2014 3/21/2014 3/21/2014 3/21/2017	When the attency (e.** 18th Grann (Spring) Analysis (e.** Donne) (e.* Schorther, Stranger (JAN) Schorther, Stranger (JAN) Schorther, Stranger Schorther, Stranger Schorther, Stranger Schorther, Stranger Jessen, Stranger Jessen, Stranger Schorther, Stranger Jessen, Stranger Schorther, Stranger Jessen, Stranger Schorther, Stranger Schorther, Stranger Schorther, Stranger Schorther, Stranger Schorther, Stranger Schorther, Stranger Schorther, Schorther,	S 294 (J202) S 114 (366 (357)) S 46 (357)) S 122 (380.32) S 118 (240.32) S 21 (352,320.32) S 23 (352,320.32) S 24 (352,320.32) S 25 (352,320.42) S 25 (352,320.42) S 25 (352,320.42) S 128 (358,360.42) S 27 (351,360.42) S 26 (352,320.42) S 27 (351,360.42) S 27 (351,860.42) S 26 (357,33,867)	0.005 10.005 29.005 29.005 32.005 10.005 10.005 10.005 10.005	0.0% 10.0% 10.0% 10.0% 10.0% 10.0% 10.0% 10.0% 12.0% 15.0% 0.0% 15.0%	5 110,215,08 5 473,370,00 5 15,311,607 5 5,010,627,127 5 6,030,627,127 5 5,010,627,127 5 11,405,657 5 11,405,657 5 224,403,337 5 128,631,301	3 110,235,36 5 472,370,30 5 342,311,67 5 8,010,627,12 5 6,6318,30 3 11,403,65 5 12,663,346,67 5 128,663,348	31.306 29.309 31.876 10.305 12.306 100.306 0.305 15.306
263-367 263-364 263-364 263-364 263-364 263-364 263-364 263-362 263-362 263-362 263-362 263-362 263-362 263-362 263-362 263-362 263-364 263-365-365 263-365-365 263-365-365-365 263-365-365-365-365-365	Winnig & Babardina Kata, Shanar Alai Freedow H. C. A. Bill & Manuski J. H. Lenes Dek Market and Standard Standards Handland Standards Standards Handland Standards Handland Combined Standards Handland Generation Standards Handland	2/13/2016 19/28/2016 6/10/2016 7/12/2014 9/11/2014 10/14/2014 12/14/2014	6,9//2016 2/14/2017 2/7/2018 9/14/2014 15/2015 12/11/2014 2/11/2014 2/11/2014 2/11/2014 3/21/2014 3/21/2014 3/21/2014 3/3/2017 3/3/2017	Byten Becates, re.** Bill Cerre (Joseph Jacobia) Danis Jacobia Schollensen Unter Gesparen LASS delbas Billing Company Bogistis Concilian (Joseph Jacobia) Bogistis Concilian (Joseph Jacobia) Bogistis Concilian (Joseph Jacobia) Bogistis Concilian (Joseph Jacobia) Darce Water Germans) No. Billing Statutor, Jacobia Billing Statutor, Jac	S 244 (21a) S 144 366 15 S 846 (35.0) S 142 7800 3 S 118 7800 3 S 44,880 3 S 127,800 7 S 128,530 4 S 128,530 4 S 127,5387 S 127,3387 S 127,3387 S 127,3387	0.005 10.005 20.005 20.005 20.005 32.005 10.005 10.005 15.005 10.005 20.005 20.005	0.2% 10.0% 10.0% 22.0% 31.5% 31.5% 10.0% 12.0% 0.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 15.0% 10.0	\$ \$\$ </td <td>3 110,215,36 5 442,270,30 5 36,311,67 5 66,358,30 5 14,036,657 5 1,066,356,657 5 1,266,356,657 5 128,632,687 5 1,266,356,857 5 1,266,356,857</td> <td>31.306 36.305 31.375 80.705 12.306 100.306 0.305 15.306 52.148</td>	3 110,215,36 5 442,270,30 5 36,311,67 5 66,358,30 5 14,036,657 5 1,066,356,657 5 1,266,356,657 5 128,632,687 5 1,266,356,857 5 1,266,356,857	31.306 36.305 31.375 80.705 12.306 100.306 0.305 15.306 52.148
	Writing & Debuttles faith, Shores Alle Tell Collection (ST) Factor State Tell Collection (ST) Factor State All Freedom (Bastracture Coll Farrices - Telescopercent) Martines (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) St	()13/2006 ()2/26/2016 ()2/26/2016 ()2/26/2016 ()2/2016 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014 ()2/2014	6/9/2016 2/14/2007 2/2/2018 9/12/2018 9/12/2018 9/12/2018 2/2018 2/11/2018 2/11/2018 2/11/2018 2/11/2018 2/2017 3/0/2017 3/0/2018	Befans Bestellen, ret ** Bille Gener (Seleving Januarian) Danies fils Barner (Seleving Januarian) Barner (Seleving Januarian) Barner (Seleving Januarian) Barner (Seleving Januarian) Bestelling Arthoreum, In: Bestelling Arthoreum, In: Bestelling Arthoreum, In: Bestelling Arthoreum, In: Bestelling Barner, In: Bestelling Barner, In: Bestelling Barner, In: Bestelling Barner, In: Barner Status, Color House Long Barner, Barner Status, Color House, Long Barner, Barner Status, Long Bar	S 244 (213) S 144 (06) S 144 (06) S 144 (06) S 147 (06) S 147 (06) S 147 (06) S 148 (11) S 144 (11) S 148 (11) <	0.00% (0.00%) 29.00% 29.00% 32.00% 32.00% 10.00% 10.00% 10.00% 29.00% 29.00% 29.00% 32.00% 10.00%	0.02% 10.02% 10.02% 91.02% 92.02% 10.02%	\$ 110,215,06 \$ 1/3,97,000 \$ 1/3,97,000 \$ 5,000,627,12 \$ 5,000,627,12 \$ 6,000,627,12 \$ 1,003,66 \$ 2,223,34 \$ 1,002,223,34 \$ 3,500,999 \$ 1,236,206,00 \$ 1,236,206,00 \$ 1,236,206,00	3 11/22/5.96 5 36/25/26 5 36/25/26 5 6/25/26 5 6/25/26 5 6/25/26 5 1/26/27/26 5 6/25/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 6 1/26/27/26 6 1/26/27/26 7 1/26/27/26 6 5/27/27 7 5/26/27	31.20% 292.30% 31.87% 80.00% 122.30% 122.30% 122.30% 15.20% 52.14% 25.30% 52.14% 25.30% 51.25%
243-367 243-367 243-3187 243-3187 243-3187 243-328	Writing & Debuttles faith, Shores Alle Tell Collection (ST) Factor State Tell Collection (ST) Factor State All Freedom (Bastracture Coll Farrices - Telescopercent) Martines (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) Telescopercent (State) St	(1)17/2016 (2)77/2016 (2)77/2016 (2)77/2016 (2)7/2016 (2)7/2016 (2)7/2016 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2016 (2)7/2016 (2)7/2016 (2)7/2016	6/9/2016 2/14/2007 2/1/2018 9/1.4/2007 2/7/2018 9/1.4/2017 1/5/2015 1/2/12/2014 2/11/2018 3/2/2015 3/6/2018 3/6/2018 1/5/2015 3/6/2018 2/11/2018	Writen Besteller, ref. ** (Bit Carrol, Warrowing Jacobian, Int. Dones, He. Dones, He. Barrowing Jacobian, Statistical Compare robuma sulfife Compare Topolitik Consulty, Enderson Breast methods for the set Solid Splically, etc. Solid Splically, etc. Solid Splically, etc. Solid Splically, etc. Solid Splically, etc.	5 224 (21a) 5 142 (3615) 5 86 (3500) 5 1.02 (3010) 5 1.02 (3010) 5 1.02 (3010) 5 1.02 (3010) 5 1.02 (3010) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2200) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010) 5 2.05 (2010)	0,00% (8,00%) (10,00%) (29,00%) (29,00%) (32,00%) (10,00%) (10,00%) (10,00%) (10,00%) (10,00%) (10,00%) (10,00%) (20,00%) (22,00%) (32,00%	0.02% 10.02% 10.02% 21.03% 21.03% 20.02% 20.02% 22.03% 0.02% 0.	\$ 110,215,06 5 475,370,00 5 35,211,60 5 35,211,60 5 35,211,60 5 36,00,627,12 5 6,00,627,12 5 6,00,627,12 5 11,005,66 5 226,003,33 5 120,637,003 5 120,627,02 5 120,222,34 5 12,002,90 5 12,002,90	3 110,235,38 5 4/2,370,30 5 36,331,637 5 6,838,80 5 1,066,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87 5 1,266,336,87	31.306 29.309 31.876 10.305 12.306 100.306 0.305 15.306
25.557 25.526 25.526 25.527	Werrage & Makonton Surk, Young Yang The Collection of the Telescond Auto- Telescond Survey (Collection) Adv. Friedrich Bannetten Coll Farrison, Traditorial Bannetten Coll Farrison, Telescond Survey Telescond Auto, Telescond Telescond Auto, Antonio Alexandro, Antonio Survey Survey, Antonio Alexandro,	(1)1/2006 (2)28/2016 (2)28/2016 (2)28/2016 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015	6/9/2016 2/14/2007 2/7/2018 9/0 A/2014 1/5/2015 1/2/2015 1/2/2015 2/11/2016 3/21/2017 3/A/2015 3/21/2017 3/A/2015 3/21/2015 3/21/2015	Optime Mexistence (*** Optime Mexistence (*** Dennis file Control (*** Dennis file Dennis file Dennis file Dennis file Optime	S 24,023 S 46,032 S 168,132 S 168,132 S 168,132 S 168,132 S 152,120 S 152,120 S 153,032 S 153,032 S 194,353 S 194,354 S	0,00% (0,10%)	0.02% 10.02% 10.02% 30.32% 31.02%	\$ 110,215,06 \$ 1/3,97,000 \$ 1/3,97,000 \$ 5,000,627,12 \$ 5,000,627,12 \$ 6,000,627,12 \$ 1,003,66 \$ 2,223,34 \$ 1,002,223,34 \$ 3,500,999 \$ 1,236,206,00 \$ 1,236,206,00 \$ 1,236,206,00	3 11/22/5.96 5 36/25/26 5 36/25/26 5 6/25/26 5 6/25/26 5 6/25/26 5 1/26/27/26 5 6/25/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 5 1/26/27/26 6 1/26/27/26 6 1/26/27/26 7 1/26/27/26 6 5/27/27 7 5/26/27	31.30% 20.30% 31.87% 10.30% 12.30% 12.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 10
23.537 23.537 23.537 23.537 23.537 23.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537	Where & Belscheller Mr., Soner Alle Wire & Belscheller M. (1998) Wire Standberger M. (1998) Alle Freiderte Belscheller Herberger Mithematiken Herberger Mithematiken Herberger Mithematiken Herberger Mithematiken Herberger Mithematiken Herberger Herberg Mithematiken Herberg Mithematiken Herberg Herberg Mithematiken Herberg Herberg Mithematiken Herberg Herberg Mithematiken Herberg Herberg Mithematiken Herberg Herberg Herberg Mithematiken Herberg	(1)17/2016 (2)77/2016 (2)77/2016 (2)77/2016 (2)7/2016 (2)7/2016 (2)7/2016 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2017 (2)7/2016 (2)7/2016 (2)7/2016 (2)7/2016	6/9/2016 2/14/2007 2/1/2018 9/1.4/2007 2/7/2018 9/1.4/2017 1/5/2015 1/2/12/2014 2/11/2018 3/2/2015 3/6/2018 3/6/2018 1/5/2015 3/6/2018 2/11/2018	Writen Besteller, ref. ** (Bit Carrol, Warrowing Jacobian, Int. Dones, He. Dones, He. Barrowing Jacobian, Statistical Compare robuma sulfife Compare Topolitik Consulty, Enderson Breast methods for the set Solid Splically, etc. Solid Splically, etc. Solid Splically, etc. Solid Splically, etc. Solid Splically, etc.	S 24,1230 S 14,406,11 S 14,406,11 S 14,206,11 S 14,27,000,01 S 14,27,000,01 S 14,12,12,10 S 14,15,1240 S 14,15,1240 S 14,15,1240 S 35,000 S 15,154,17 S 26,1100 S 12,651,200 S 12,651,200 S 12,651,200 S 12,652,000 S 30,000,04,00 S 30,000,04,00 S 30,000,04,00 S 50,000,000	0.00% (0.00%)	0.02% 10.02% 30.02% 72.	\$ 110.21.506 \$ 17.3,47.000 \$ 14.31.567 \$ 5.31.567 \$ 5.010.627.12 \$ 6.688.30 \$ 11.409.66 \$ 224.608.33 \$ 10.22.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.040.306.70 \$ 1.02.225.34 \$ 1.040.306.70 \$ 1.040.306.70 \$ 1.040.306.70 \$ 1.040.306.70 \$ 8.31.70 \$ 1.1.576.25	3 112215.96 5 442347.00 5 46214.00 5 8,016.027.02 5 6,016.027.02 5 6,016.027.02 5 1,046.334.67 5 12,046.334.67 5 128,613.40 5 128,613.40 5 129,613.40 5 129,613.40 5 5,013.40 5 5,013.40 5 5,013.40 5 5,013.40 5 11,524.25	91.300 20.305 31.875 10.705 12.306 100.706 15.306 51.140 20.055 51.140 20.055 51.266 51.266 51.266 51.266 51.266
23.537 23.537 23.537 23.537 23.537 23.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537 25.537	Weing & Rescuelles Sar, Super Van Tel («Narross - Tel Jennet Alle All - Linder & Bannetze All - Linder & Bannetze All - Linder & Bannetze Market & Tel Bannets and Aller Aller Aller Tel Aller Tel Aller Weing & Reformance - respects Tel Sar Sarabas, Henrick & Aller Aller Aller Market & Methoda - respective Tel Sarabas, Henrick - respective Aller Aller Aller Tel Mark Bannet, Henrick Aller Aller Aller Tel Market Aller Tel Mar	(1)1/2006 (2)28/2016 (2)28/2016 (2)28/2016 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015 (2)27/2015	6/9/2016 2/14/2007 2/7/2018 9/0 A/2014 1/5/2015 1/2/2015 1/2/2015 2/11/2016 3/21/2017 3/A/2015 3/21/2017 3/A/2015 3/21/2015 3/21/2015	Optime Mexistence (*** Optime Mexistence (*** Dennis file Control (*** Dennis file Dennis file Dennis file Dennis file Optime	S 24,023 S 46,032 S 168,132 S 168,132 S 168,132 S 168,132 S 152,120 S 152,120 S 153,032 S 153,032 S 194,353 S 194,354 S	0,00% (0,10%)	0.02% 10.02% 10.02% 30.32% 31.02%	\$ 110.21.506 \$ 17.3,47.000 \$ 14.31.567 \$ 5.31.567 \$ 5.010.627.12 \$ 6.688.30 \$ 11.409.66 \$ 224.608.33 \$ 10.22.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.02.225.34 \$ 1.040.306.70 \$ 1.02.225.34 \$ 1.040.306.70 \$ 1.040.306.70 \$ 1.040.306.70 \$ 1.040.306.70 \$ 8.31.70 \$ 1.1.576.25	3 112215.96 5 442347.00 5 46214.00 5 8,016.027.02 5 6,016.027.02 5 6,016.027.02 5 1,046.334.67 5 12,046.334.67 5 128,613.40 5 128,613.40 5 129,613.40 5 129,613.40 5 5,013.40 5 5,013.40 5 5,013.40 5 5,013.40 5 11,524.25	31.30% 20.30% 31.87% 10.30% 12.30% 12.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 13.30% 10
20,537 20,536 20,536 20,536 20,536 20,537	Were ge Extention Sec Novel Aut Freedow Were To Tail Were Automatic PET Interesting An - Interest PET Interesting An - Interest PET Interesting Conference - Reconstruction - Reduct Interesting Pet Interesting Conference - Reconstruction - Reduct Interesting Pet Interesting Conference - Reconstruction Interesting Pet Interesting Conference Interesting Interest	(1)17/2006 (2)78/2016 (2)78/2016 (2)78/2016 (2)78/2016 (2)78/2017 (2)78/2017 (2)78/2017 (2)78/2017 (2)78/2017 (2)78/2017 (2)78/2017 (2)78/2014 (2)78/2014 (2)78/2014 (2)78/2014 (2)78/2014 (2)78/2014 (2)78/2014	6,6%,2506 27(4/2507 27/7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018 97(7/2018) 97(7/2018 97(7/2018)	Writen bleasters, re ¹⁴ Witen Farn (Service), and an annual service of the service of	S 241,0003 S 140,0003 S 155,000 S 155,000 S 155,000 S 155,000 S 155,000 S 155,000 S 265,000 S 265,000 S 265,000 S 27,000 S 27,000 S 27,000 S 20,000 S 115,000 S 115,000 S 115,000 S 115,000 S 15,000	0,00% (0,00%) (10,00%) (20,00%	0 0.2% 1	\$ 13321.00 \$ 13,270.00 \$ 13,270.01 \$ 13,00.627.12 \$ 14,00.627.12 \$ 14,00.627.12 \$ 14,00.627.12 \$ 12,00.627.12 \$ 12,00.627.12 \$ 10,02.233.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.243.41 \$ 10,02.413.41 \$ 10,02.413.41	3 112 22.5.8. 5 47.3 (20.0) 5 36.3 (11.6) 5 8.0 (24.2) 5 8.0 (24.2) 5 8.0 (24.2) 5 1.0 (30.4) 5 1.0 (30.4) 5 1.2 (30.3), (30.3) 5 1.2 (30.3), (30.3), (30.3), (30.3), (30.3) 5 1.2 (23.2), (30.3), (31.20% 28.205 31.87% 10.20% 11.20% 10.20% 10.20% 31.30% 32.14% 32.30% 31.20% 10.20% 10.20% 10.20%
103.507 40.51824 40.51824 40.51824 40.51824 40.51824 40.5182	Werrage & Macineto Karl, Shore Yang, Mill C. Macanda, H. Y. Farochak, A. A. Handard & Bannetten Mill C. Macanda, H. Y. Farochak, Market M. S. Santan, S. Market, K. Market, K. Market, S. Market, K. Market, K. Market, Market, S. Mark, Santan, J. Market, K. Market, Market, S. Mark, Santan, J. Market, M. Market, Market, S. Mark, Santan, S. Market, Market, S. Mark, Santan, S. Market, Market, S. Mark, Santan, S. Market, Market, S. Market, S. Market, M. Market, Market, S. Market, S. Market, M. Market, C. Market, S. Market, S. Market, Market, B. Market, S. Market, Market, Market, B. Market, S. Market, Market, Market, B. Ribbarn, S. Market, Market, Market, B. Ribbarn, S. Market, Market, B. Ribbarn, Santa, S. Market, Market, B. Barket, Market, B. Market, Market, B. Market, Market, B. Market, Market, B. Market, Market, Market, B. Market, M	(1)1/2/00 13/26/2014 (2)20/2014 (2)20/2014 (2)20/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014 (2)2/2014	6.9(2)/2016 27/14/2017 27/12/2018 9/17/2018 9/17/2018 9/17/2018 9/17/2018 27/11/2016 9/17/2018 27/11/2016 3/01/2017 3/01/2017 3/01/2018 3/01/2018 3/01/2018 3/01/2018 3/01/2018 3/01/2018	Byten Becates, re.** Bill Carro, Reve ing Jonaton, re.* Danis J. C. Danis J. C. Schweiter, Theorem Linear Coggnerations' adapta Suffix Company adapta Suffix Company adapta Suffix Company Annual Schweiter, Schweiter, Schweiter, Schweiter, Annual Schweiter, Danne, Nather, Danne, Schweiter, Schweiter, Schweiter, Danne, Schweiter, Schweiter, Schweiter, Danne, Schweiter, Schweiter, Schweiter, Danne, Schweiter, Schweiter, Schweiter, Danne, Schweiter, Schw	S 24,1233 S 26,2320 S 168,1320 S 168,1320 S 168,1320 S 118,1420 S 124,2400 S 24,0100 S 24,0100 <tr< td=""><td>0,00% (0,00%) (10,00%) (20,00%) (20,00%) (20,00%) (10,00%</td><td>0.02% 10.03%</td><td>\$ 13321.00 \$ 13,270.00 \$ 13,270.01 \$ 13,00.657.12 \$ 14,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.677.12 <td>3 112 22.5% 5 47.3 20.00 6 36.314.01 5 60.0672.02 5 60.01672.02 5 60.01672.02 5 11.403.62 5 12.403.04 5 12.403.04 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 15.04.05 5 15.04.05.02 5 1.519.44.62</td><td>21.20% 20.30% 10.30% 10.20% 0.30% 0.30% 0.30% 31.20% 31.20% 10.20% 10.20% 0.20% 0.20%</td></td></tr<>	0,00% (0,00%) (10,00%) (20,00%) (20,00%) (20,00%) (10,00%	0.02% 10.03%	\$ 13321.00 \$ 13,270.00 \$ 13,270.01 \$ 13,00.657.12 \$ 14,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.657.12 \$ 12,00.677.12 <td>3 112 22.5% 5 47.3 20.00 6 36.314.01 5 60.0672.02 5 60.01672.02 5 60.01672.02 5 11.403.62 5 12.403.04 5 12.403.04 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 15.04.05 5 15.04.05.02 5 1.519.44.62</td> <td>21.20% 20.30% 10.30% 10.20% 0.30% 0.30% 0.30% 31.20% 31.20% 10.20% 10.20% 0.20% 0.20%</td>	3 112 22.5% 5 47.3 20.00 6 36.314.01 5 60.0672.02 5 60.01672.02 5 60.01672.02 5 11.403.62 5 12.403.04 5 12.403.04 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 12.02.03.01 5 15.04.05 5 15.04.05.02 5 1.519.44.62	21.20% 20.30% 10.30% 10.20% 0.30% 0.30% 0.30% 31.20% 31.20% 10.20% 10.20% 0.20% 0.20%

| Project Number & Contract Muniker

 | Project Hame | Advertisement Date | Award Data
 | Vorder | Original Contract Amount | MBE Contract Goal
 | MBE Contract
Commitment | MBE Contract
Participation | MBE Tatal
Participation (spend) | MIE Total
Commitment (spend)
 |

--
--

--
--
VEAR 2 SCHOOLS 251(CD/TURY SCHOOL SUL DHIES PRO 205-02-00 205-02-110 (SP 205-02-110 (SP 205-02-110 (SP 205-02-110 (SP 205-02-110 (SP 205-02-110 (SP) 205-02-110 (SP)

 | Contri Consultant : Year 2
Interactional Lectinology & Telecommunication Jesign
Consultant
Modera & Belsez for Services | 7/18/2017
8/30/2017
3/23/2018 | 11/3/2917
11/7/2917
3/7/2018
 | Institute for Pullding "rechnology & Safery
Johanson (Sectors (Haming
Hernan, Mersens & Beneguan) AT()
Mari G. Anderson Consultants (MARC)
Darks Meeting Constants, m. (2004) | 5 1,528,501.05
5 1,500,001.05
5 1,400,000.00 | 10.00%
0.00%
0.00%
 | 10.0%
0.0% | | \$ 152,853.45
\$ - | 10.30%
0.30%
 |
| 205-02-115-FM6
905-02-115-FM6
905-02-125-041
905-02-120-041
905-02-120-041
905-02-120-11
905-02-120-11
905-02-120-04
905-02-120-04
905-02-110-04
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-115-FM6
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-115
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-02-125
905-025
905-02-125
905-02-125
905-025
905

 | Water forcing Services | 3/19/2016 | 7/12/2018
 | Intiffering Works Service, UC (146) 11
Wales Melocation, Int. (2007)
(data Constrom, Int. (2007)
Sel well and an "celesting, Int. (2017)
Interesting Openia, Int. (2017)
(1907) (2017) (2017)
(2017) (2017) (2017) (2017)
(2017) (2017) (2017) (2017)
(2017) (2017) (2017) (2017)
(2017) (2017) (2017) (2017) (2017)
(2017) (2017) (2017) (2017) (2017) (2017)
(2017) (2017 | 5 1,310,000,00 | 0.00%
 | 0.02% | s 17,262.16 | | L468
 |
| 44A (d. 17 51 JD 55
965-201
965-203
965-203
965-203
965-203
965-203

 | PS - Medfield Heights clementary School
PS - Dross Councy
PS - Cath School
PS - Cathin M. Todycell
PS - Cathin M. Todycell
PS - Cooxte | 5/1/2015
5/1/2015
5/1/2015
7/1/2015
7/2/2015 | //15/2015
7/15/2015
7/15/2015
7/15/2015
18/3/2015
 | Almer Beldsack** Online Beldsack** Online Beldsack** Online Beldsack** Online Beldsack** Online Boldsack** | \$ (0,5%)00
\$ 47,500,00
\$ 45,500,00
\$ (0,200,00
\$ 61,200,00
\$ 61,200,00 | 20.50%
29.50%
29.00%
29.00%
29.00%
29.00%
 | 40.47%
33.87%
35.70%
36.73% | 5 16,561.01
5 17,007.00
5 16,243,50
5 16,927,75
5 22,548,96 | 5 (37720)
5 (720)/00
5 (624150)
5 (639077)
5 (2254536) | 100.30%
75.50%
35.70%
96.15%
36.79%
 |
| 965 206
965-207
165-708
165-708
165-709
165-710
165-710

 | | 7/2/2015
7/2/2015
7/7/2015
1/8/2016
1/8/2016
1/8/2016 | 11/3/2015
11/3/2015
11/3/2015
4/9/2016
4/9/2016
4/9/2016
 | 28 Autocont**
29 Autocont**
Prena Relanderations
Relance - Profest Relances
Thereus, March Relances
Startic Autohomes
Column Relances, Inc. | \$ 37,00000
\$ 77,00000
\$ 75,00466
\$ 62,06830
\$ 46,00037
\$ 77,000 | 29,005
29,005
29,005
29,005
29,005
20,005
29,005
 | 31.505
31.505
51.605
39.5405
49.205
52.006 | 5 17,055,00
5 17,257,00
5 37,001,00
5 25,021,79
5 26,097,60
5 38,097,60
5 38,092,67 | \$ 57,000,00
\$ 77,000,00
\$ 77,71,10
\$ 25,021,74
\$ 36,800,51
\$ 28,931,67 | 100.10%
100.20%
51.40%
35.54%
105.10%
17.20%
 |
| 205/14
205/213
205/213
205/213
205/214
205/214
205/214

 | Souther sectors Souther sectors Souther sectors Souther Souther Southers Souther Southers Southers Southers | 206/2017
206/2017
206/2017
2015/2017
2015/2017
1/20/2000
1/13/2000 | 5/5/2017
5/5/2017
10/7/2017
10/7/2017
10/7/2017
4/7/2020
5/7/2020 | SHANA Anthibects, PC
BRONA Anthibects, PC
BROND, Inc., Anthibects
 | S Mc0550 S r028130 S r023140 | 29,00%
29,00%
29,00%
29,00%
29,00%
29,00%
29,00% | 24,035
84,035
94,635
94,635
94,635
92,236
29,236
29,035
 | 5 23,095,20
5 23,075,87
5 19,917,61
5 21,575,87
5 21,575,87
5 27,505,82
5 27,505,82
5 27,206,33 | 3 21.575.87 | 44,006
86,008
94,508
94,508
94,508
25,200
100,308
 |
| 265.215
245.4800 KT FARAN ASY/MDXTE
265.22.004 A2
265.22.004 A2
265.22.004 GM
265.22.004 GM
265.22.004 GK
265.22.004 GX
265.22.004 GX
265.22.004 CK
265.22.004 CK
265.25.2004 CK
265 | 15 - Battansre Polyzischnic & Weizem High
Ac Bay strok (2M
124) Per Contrinution Size Feasibility
(2014) - Bay Bread 2014
(2014) - Bay Bread 2014
(2014) - Bay Bread (2M
136) - Bay Bread (2M)
(2014) - Bay Bread (2M) | 5/4/2020
6/4/2017
14/A
11/5/2017
4/25/2018 | 12/1/2020
8/16/2017
8/16/2017
9/27/2018
2/12/2017
6/1/2018
9/2/2018 | Crimon Jedge
Crabtore, tolehaugh & Associates
Crabt Construction Company
CMM Construction Company
Service A Subscription Hol. **
Teo Commentary, Inc. **
TCS MM J-Anorek, II C | \$ 1/5.605.00
\$ 2,129,417.00
\$ 99,522.00
\$ 39,009,082.00
\$ 80,997.55
\$ 175,524.00
\$ 127,431.00 | 29,10%
31,00%
29,00%
30,00%
10,00%
0,00%
10,00% | 29.000
31.106
20.006
41.006
10.006
0.006
10.006
10.006 | 5 42,225,45
5 662,248,69
5 12,7155,60
5 15,998,725,08
5 8
5 12,245,00
5 12,245,00 | \$ 27,156,60
\$ 15,968,726,08
\$ 89,807,50
\$ 175,334,00 | 100.00%
31.10%
30.20%
41.20%
100.20%
100.20%
10.30% |
| UX.4.NLML RCGWE & BEMENTANYM
PCS 92.009 A2
PCS 92.009 CM
PCS 92.009 CM
PCS 92.003 CM
PCS 92.003 CM
PCS 92.003 SS
PCS 92.003 SS
PCS 92.003 SS

 | Bit of Materials - Hei, Bay, Brock LM
All, Cohennik Robert E/M
CM: Pre-Construction: Califin M. Robert E/M
CM: Pre-Construction: Califin M. Robert E/M
CM: Cohen M. Robert E/M
Start: Califin M. Robert E/M
Tail: Califin M. Robert E/M
Bit of Memorybe: Efficience M. Bechert E/M | 6/10/2006
5/25/2017
5/24/2017
5/24/2017
5/24/2017
6/24/2018
7/10/2018 | 5/7/2019
5/16/2017
10/16/2017
10/1/2018
3/12/2017
6/6/2018
5/1/2018
 | Desting, Inc.
Desting, Califordia, et Samsha Astooc, PC JV
Scinicka USS Dashing, Inc.
Scinicka USS Dashing, Inc.
Scinicka USS Dashing, Inc.
Scinicka USS Dashing, Inc.
Desting Commission and Pt
Ceremental Commission and Pt
Ceremental Commission and Pt
Desting Commission and Pt
Dest | S L300,0210a S 1.679,673,88 S 76,025,75 S 76,025,76 S 76,025,76 S 76,025,76 S 76,025,76 S 76,025,76 S 126,783,00 S 136,783,00 S 136,783,00 | 31,00%
31,00%
29,00%
30,00%
10,00%
9,00%
10,00%
10,00% | 10.20%
31.20%
52.00%
10.02%
0.02%
30.92%
 | 5 120,032,31
5 527,038,25
5 21,902,77
5 19,119,033,80
5 8,909,75
5 31,1086,00 | \$ 21,902.47
\$ 19,119,079.80
\$ 89,697.10
\$ | 10.30%
31.20%
53.20%
53.20%
103.20%
0.30%
10.30%
 |
| UAVER ON EXAMPLIAN AND DEE
INS. 20 JOS A 11
205-30 JOS CM
205-30 JOS T | ACCOUNT AND A COMPANY AND A CO | 4/17/2018
5/17/2018
N/A
N/A
N/A
N/A
N/A
N/5/2018
12/22/2019 | \$77/2018
\$77/2018
\$77/2018
(A/2020
7/20/2020
1/6/2019
3/19/2020 | 1-65 Architects, n.e.**
1-65 Architects, n.e.**
The Wilking-Tarmer Constanting Company
The Wilking-Tarmer Constanting Company
The Wilking Tarmer Constanting Company
Wilking Tarmer Constanting Company
Wilk | 3 2,0%,01,61 \$ 130,07,014 \$ 130,07,014 \$ 6,189,2014 \$ 5,279,100,00 \$ 32,279,100,00 \$ 11,256,702,00 \$ 9,672,014 \$ 5,000,000 \$ 11,256,702,00 \$ 9,672,010 \$ 9,672,010 \$ 11,256,702,000 \$ 114,56,702,000 | 31,705
29,705
30,095
30,095
30,095
30,095
10,095
10,095 | 51.475
29.505
29.505
53.076
94.076
94.076
94.076
10.375 | 5 1,542,007,11
5 55,281,34
5 55,281,34
5 1,281,3740,47
5 1,305,2133,67
5 1,407,108,68
5 33,749,75
5 11,856,10 | 5 21,291,86
5 1,835,740,47
5 10,662,135,67
5 3,627,108,68
5 36,745,75 | 100.005
29.205
29.605
29.605
39.200
34.200
34.200
34.200
34.200 |
| CROS DOUBLY ELEMENTARY/MUGL
265-32-007-01
265-32-007-01
265-32-007-05
265-32-007-05
265-32-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-05
265-007-00

 | Ab - Cross Country E/M
EM - Pere Construction - Cross Country 7/M
CX - Cross Country E/M
St - Cross Country E/M | 6/26/2018
8/13/2018
11/30/2018
4/26/2019 | 12/20/2018
12/20/2018
2/5/2019
6/16/2019
 | All, rec ⁴⁴
Therwe Construction Company
Weight Commissioning, LC
True Continentory, Inc. ³⁴ | \$ 1.095,676.40
\$ 1.07,723.00
\$ 90,830.00
\$ 101,731.25 | 31.005
29.005
10.005
0.005
 | 59.176
29.576
10.076
0.026 | \$ 047,875,46
\$ 47,022,91
\$ 9,085,00
\$ - | 5 1,395,676.40
5 (4,022,54 | 100.30%
253.0%
10.30%
100.30%
 |
| 9(5) 02 002 (5)
9(5) 22 002 GMP
9(5) 22 002 GMP
9(5) 22 002 CK
9(5) 32 002 T

 | Design Sulid - Farmound Harterd Bidg,
-armound - arterd sine
CC: Fairmount Harterd Bidg,
TB: Fairmount Harterd Bidg,
Bit of Maurials - FPT - Sciencest Facture Bidg | 5/23/2017
1/A
1/10/2018
3/7/2018
6/10/2016 | 5/15/2017
4/25/2018
3/7/2015
5/2/2018
5/7/2018
 | MCN Build/Southway Builders, LLC
RACK Build/Southway Builders, LLL
Briese Projections
BCS Mid Albanck, LLC
School Spacially, Inc. | 5 192,743.00
5 49,716,622.00
5 97,223.00
5 74,509.20
5 (187,038.86 | 20,00%
37,00%
10,00%
10,00%
10,00%
 | 37.006
12.006
23.006
10.006
16.006
16.006 | 5 71,314.94
5 15,249,310.04
5 22,362.67
5 7,450.32
5 7,450.32
5 126(255.85 | 5 13,749,315.04
5 22,362.67 | 37.206
32.206
23.206
10.206
15.206
 |
| Project Number & Contract Number

 | Project Mame | Advertisement Date | Award Data
 | Verder | Original Contract Amount | MBE Contract Goal
 | MBE Contract
Commitment | MBE Contract
Participation | | MEE Total
Commitment (spend)
 |
| BCS-02-008-AE
3CS-02-008-CM
3CS-02-008-CM
3CS-02-008-CX
3CS-02-008-CX
3CS-02-008-CX
3CS-02-008-CX
3CS-02-008-SX | Alt - Revent 15
DM - Precent Inc. Govern 15
GMP 1 - Govern 15
CK - Sevent 15
Bi - Govern 15
S5 - Govern 25
S5 - Govern 25 | 12/15/2017
12/15/2017
104
8/12/2018
10/12/2019
5/2/2019 | 3/21/2018
3/21/2018
4/22/2020
10/3/2018
2/4/2020
5/19/2019 | 153. Architecto, Bernares - Enterior Dedgenes M.
Keller Conscruçion Menagement
Darin Contruction, Inc.
Weight Commissioning, I.C.
Art Commissioning, I.C.
The Computervision, I.C.
The Computervision, Inc. ** | 5 1,657,139,17
5 1,52,132,00
5 24,102,762,26
5 34,981,00
5 1,31,105,00
5 331,981,00
5 34,981,00
5 34,981,000
5 34,981,000
5 34,981,000
5 34,981,000
5 5 | 31,00%
29,00%
30,00%
10,00%
10,00%
10,00% | 36.306
29.006
27.486
10.306
10.306
10.306
10.306 | \$ 601,541,52
\$ 44,123,35
\$ 6,638,345,36
\$ 3,498,00
\$ 13,110,50
\$ | \$ 6,618.345.56
5 9,495.00
5 18,110.50 | 36.30%
25.00%
27.46%
10.30%
10.30%
102.30% |
| КАКРОНО НЕ GATS/S-WAP LEADENE A
1953 20 009 А.Т
955 20 009 САП
1953 20 009 САП
1953 20 009 САП
1953 20 009 СК
1953 20 009 Т
1953 20 009 Т
1951 20 009 Т

 | AE Harlord Holps ES
CM - Pressionation - Jacket Heights ES
GMP - recipied Heights ES
CX - Hartard Heights ES
CX - Hartard Heights ES | 3/1/2018
3/1/2018
1/4 | 8/1/2018
8/1/2018
 | Cratures; Rohrbsogh & Associa.es
MCU BoldySouthway Builders; 117 | |
 | | | 5 738,953.00 |
 |
| 1KS 32 810 A."
BCS-32 810 CM

 | T - Hartord Heights ES | 9/19/2018
7/29/2019 | 4/1/2025
11/8/2015
10/8/2019
 | MCV Build/Scuthway Builden, LLC
Weight Commissioning, LLC
ECS Mid-Adamic, LLC | \$ 1,978,085.64
\$ 169,976.00
\$ 04,616,878.03
\$ 98,515.00
\$ 107,304.00 | 31.00%
29.00%
30.00%
10.00%
10.00%
 | 32,50%
29,02%
36,02%
16,02%
16,02% | \$ 543,075.16
\$ 49,299.01
\$ 13,191,079.90
\$ 9,851.97
\$ 10,730.40 | 5 643,073,16
5 49,238,04
5 13,398,075,00
5 9,851,30 | 32,509
25,306
30,309
10,306
10,306
 |
| 503-00-010-0X
TAMES MORE THE LEWEN FAILURE SCHOOL
DOS 02-011-47
DOS 02-011-CM

 | T1 - karbrid Heints ES
(K1001) AF Trightenbare TMS
FM - Review mattern - TMP - Market MS
CX - Highenbare TMS
AL - Jennes Mather IS
CM - Reventruction - Jenne Mather IS | 9/15/2018
7/25/2009
1/31/2023
1/31/2020
7/27/2000
9/7/2018 | 4/1/2020
13/6/2015
 | MCN Build/Southway Builders, LLC
Weight Commissioning, LLC | 8 169,976.03
8 26,976,03
8 26,978,03,55
8 26,978,975 | 29.005
30.105
30.105
31.005
31.005
29.005
10.105
31.005
31.005
 | 29.03%
50.03%
10.03% | \$ 49,299.04
\$ 11,191,079.90
\$ 9,651.50 | \$ 643,073.16
\$ 49,298.04
\$ 13,390,075.96
\$ 13,370,075.96
\$ 13,073.045
\$ 1,200,391.35
\$ 4,203,155
\$ 5,202.10
\$ 575,015.36 | 28.29%
36.20%
10.20%
10.30%
103.30%
28.20%
103.30%
103.30%
28.20%
 |
SS:2:0010-CK MM15: MARKHER ENDER ENDE	T1str25-str251 Str25	1/25/2019 1/31/5020 1/31/5020 7/27/2009 9/7/2018 9/7/2018 1/15/2019 3/5/2020 1/15/2019 2/5/2019 2/5/2017	4/1/2023 13/4/2019 13/4/2019 13/5/2019 4/22/2020 14/2/2020 14/2/2019 14/2/2019 14/2/2019 14/2/2019 14/2/2019 5/5/2017 6/7/2017	MC That Products And Antone 11: Unit Charles Control of Control of Control (Charles Charles	\$ 160,75,800 \$ 0,60,87103 \$ 10,00,991,571 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 10,76,201,071 \$ 20,901,071 \$ 20,901,071 \$ 30,901,071 \$ 10,86,201,071 \$ 10,86,201,071 \$ 10,86,201,071 \$ 30,901,071 \$ 10,86,211,072 \$ 10,46,718,621	21.00% 30.05% 30.05% 30.05% 31.00% 22.00% 31.05% 31.05% 30.05% 30.05% 30.05% 31.00% 31.00%	20.0% 50.0% 10.0% 10.0% 10.0% 20.0% 20.0% 45.51% 20.0% 10.0% 10.0% 10.0% 52.1%	\$ 40,200,04 \$ 13,104,074,30 \$ 14,151,473,47 \$ 110,732,47 \$ 177,142,81 \$ 177,142,81 \$ 47,750,76 \$ 3,742,00 \$ 44,750,76 \$ 44,750,96 \$ 44,750,96 \$ 40,012,00 \$ 5,002,96 \$ 3,009,80 \$ 3,000,80 \$ 3,000,800,80 \$ 3,000,800,800,800,800,800,800,800,800,	\$ 643,071.46 \$ 9218.40 \$ 13,130,079.06 \$ 35,130,079.06 \$ 98,130 \$ 98,130 \$ 12,130,40 \$ 12,130,40 \$ 12,230,46 \$ 12,230,46 \$ 12,230,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46 \$ 12,930,46	22.000 30.000 10.000 100.005 22.000 100.005 23.000 23.000 24.000 10.005
963-320 103-CX 1043-55 WARDER HE MAINING MARCHOR 1053-52 WARDER HE MAINING MARCHOR 1053-520 103-CM 1053-520 103-CM 1053-520 103-1 1053-520 103-1 1053-820 103-1 1053-1 1053-820 103-1 1053-820 103-1 1053-820-1 1053-820-1 1053-820-1 1053-820-1 1053-820-1 10	Ti - safter 4 relate 15 Ecology All Fighter dataset MM Cology and the fighter dataset MM Cology and MM	1/25/2029 1/31/2029 1/31/2029 2/27/2008 9/7/2018 9/7/2018 9/7/2018 1/15/2029 3/5/2029 4/10/2029	4/1/2025 11/4/2018 10/5/2019 4/22/2023 10/7/2023 10/7/2023 10/7/2029 4/7/2029 4/7/2029 5/5/2019 5/5/2019 5/5/2019	MCV had/gen/how/hilder, UC General Conference on Conference CS Md / Starts, LG 35 Md / Starts, LG 36 Million, Conference on Conference Official Conference on Conference on Conference on Conference on Conference on Conference on Conference on Conference on Conference on Conference on Conference on C	\$ 160,75,800 \$ 4,64,75,800 \$ 9,81,10,00 \$ 107,108,00 \$ 107,108,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 119,120,00 \$ 109,120,00 \$ 109,120,00 \$ 109,120,00 \$ 109,120,00 \$ 109,120,00 \$ 109,120,00 \$ 109,120,00 <td>23,005, 30,005, 30,009, 31,005,005,005,005,005,005,005,005,005,00</td> <td>29,0% 10,0% 10,0% 10,0% 10,0% 10,0% 20,0% 45,51% 39,0% 20,3% 10,0% 10,0% 10,0% 10,0%</td> <td>\$ 49,285,04 \$ 13,101,079,95 \$ 10,351,30 \$ 10,739,65 \$ 10,739,66 \$ 10,739,66 \$ 10,739,66 \$ 10,739,66 \$ 10,739,46 \$ 3,742,00 \$ 3,264,00 \$ 445,759,96 \$ 3,264,00 \$ 49,012,01 \$ 5,069,30 \$ 3,069,30 \$ 3,069,30 \$ 3,069,30</td> <td>\$ 643,073,16 \$ 623,273,16 \$ 15,370,075,06 \$ 15,370,075,06 \$ 15,370,075,06 \$ 15,370,075,06 \$ 12,320,370,77 \$ 14,720,06 \$ 14,720,06 \$ 5,920,320 \$ 5,920,320 \$ 5,920,320 \$ 19,942,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 <tr< td=""><td>22.0% 30.0% 10.0% 10.0% 23.0% 10.0% 23.0% 10.0% 24.3% 100.0% 24.3% 100.0%</td></tr<></td>	23,005, 30,005, 30,009, 31,005,005,005,005,005,005,005,005,005,00	29,0% 10,0% 10,0% 10,0% 10,0% 10,0% 20,0% 45,51% 39,0% 20,3% 10,0% 10,0% 10,0% 10,0%	\$ 49,285,04 \$ 13,101,079,95 \$ 10,351,30 \$ 10,739,65 \$ 10,739,66 \$ 10,739,66 \$ 10,739,66 \$ 10,739,66 \$ 10,739,46 \$ 3,742,00 \$ 3,264,00 \$ 445,759,96 \$ 3,264,00 \$ 49,012,01 \$ 5,069,30 \$ 3,069,30 \$ 3,069,30 \$ 3,069,30	\$ 643,073,16 \$ 623,273,16 \$ 15,370,075,06 \$ 15,370,075,06 \$ 15,370,075,06 \$ 15,370,075,06 \$ 12,320,370,77 \$ 14,720,06 \$ 14,720,06 \$ 5,920,320 \$ 5,920,320 \$ 5,920,320 \$ 19,942,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 \$ 19,922,96 <tr< td=""><td>22.0% 30.0% 10.0% 10.0% 23.0% 10.0% 23.0% 10.0% 24.3% 100.0% 24.3% 100.0%</td></tr<>	22.0% 30.0% 10.0% 10.0% 23.0% 10.0% 23.0% 10.0% 24.3% 100.0% 24.3% 100.0%
TS.3: 0015C	11 - setter 4 etette 15 10001 11 - setter 4 etette 15 10001 11 - setter 4 etette 15 11 - setter 16	7725/2009 1/31/2023 1/31/2020 7/27/2009 9/7/27018 1/7/2708 1/	4/1/2023 11/4/22016 10/9/22019 4/22/22020 10/9/22020 10/9/22020 10/9/22020 10/9/22020 10/9/22020 4/0/22019 6/7/2017 6/7/2017 10/2/2019 6/7/2017 10/2/2019 10/2/2019 10/2/2019	MCV had/stanbury hildren, UE Warper Control (1990) and 1990 and 1990 and 1990 and 1950 MM 1990 and 1990 and 1990 and 2014 Concernation Company Brain Control (1990) and 1990 and 1990 and 2014 Concernation Recording on the Data Control (1990) and 1990 and 1990 and 1990 (Carole Inspecting Academics, 1997 Brain Control (1990) and 1990 and 1990 (Carole Inspecting Academics) Brain Control (1990) and 1990 (Carole Inspecting Academics) Brain Control (1990) and 1990 (Carole Inspecting Academics) Brain Control (1990) and Brain Control (1990) and MC thad/strathury Intelling (1990) and MC thad/strathury Intelling (1990) and 1990 (Stanbury Inte	9 160,75,00 5 0,60,75,00 5 0,60,76,00 5 1,000,290,75 5 1,000,290,75 5 1,000,290,75 5 1,000,290,75 5 1,000,290,75 5 1,000,290,75 5 1,000,290,75 5 2,000,290,75 5 2,000,290,75 5 2,000,290,75 5 2,000,290,75 5 2,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75 5 3,000,290,75	22,00%, 50,00%, 50,00%, 10,00%, 51,00%, 22,00%, 31,00%, 32,00%, 32,00%, 32,00%, 32,00%, 32,00%, 31,00%	22.23% 36.2%	\$ 0(2200 H) \$ 1330(0.7480 S) \$ 1370(0.7480 S) \$ 10(21)(21)(21)(21)(21)(21)(21)(21)(21)(21)	5 20.0711 kr 5 20.121 kr 5 30.211 kr 5 50.201 kr 5 30.201 kr 6	22.00% 98.00% 90.00% 90.00% 90.00% 90.00% 90.00% 91.00% 92.00% 92.00% 92.00% 92.00% 92.00% 92.00% 92.00% 92.00% 93
53.2 (0.0) CC 10.3 (Thi-setter stetter is 5 2000) Thi-setter is 5 2000) Thi-setter is 5 20000 20000 2000	71515209 715177205 72772209 97727209 97727209 9772708 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772709 9772700 9777700 977770	4/1/2023 4/2/2018 13/222018 13/222018 14/2222020 14/2222020 14/2222020 14/2222020 14/2222020 14/2222020 14/2222018 14/222018 14/2018 14/	March Bally Conference Martine (LEC) Web (March 2004 Spress), S.G. TO AND Socies, S.G.	1 1007000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 6 10000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 4000000 5 5 5 4000000 5 5 5 5 6 1000000 5 5 5 5 5 5 6 5 6 5 6 5 <	22.099 33.025 31.025 32.025 32.025 32.029 32.029 32.029 31	20,2% 30,2%	9 40/20100 + 5 15/19/27/80 5 15/19/27/80 5 15/19/27/80 5 15/19/27/80 5 17/14/24/8 5 17/14/24/8 5 42/15/80 5 42/15/80 5 44/12/80 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 12/2/42/8 5 15/2/42/8 5 15/2/42/8 5 15/2/42/8 5 15/2/42/8 5 15/2/42/8 5 15/2/42/8 6 15/2/42/8	S 20,0711.0 0 0721.9 0 0721.9 5 130,075.0 5 130,075.0 5 131,075.0 5 131,075.0 5 140,075.0 5	23.000 35.000 36.000 36.000 38.000 39.000 39.000 39.000 39.000 39.000 39.000 30.0000 30.00000 30.00000 30.00000 30.00000 30.00000 30.00000 30.00000 30.000000 30.0000000000
TS.3.8.03.CC TS.3.8.03.CC TS.3.8.03.CC TS.3.8.01.C4 TS.3.8.01.C4 </td <td>This set 25 of 460 to 3 This set 25 of 460 to 3 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 t</td> <td>7.42/2020 7.471.07352 7.57272.08 7.57727.09 7.57772.08 7.57772.08 7.577772.08 7.577777.09 7.577777777777777777777777777777777777</td> <td>4.4(2023) 4.4(2023)</td> <td> MC V had glocobary hildren, LLC MC V had glocobary hildren, LLC MC MA 2007K, LLC</td> <td>1 1007000 5</td> <td>22.00% 33.05% 35</td> <td>2 2 3% 2 3% 2 1 2 5% 2 1 2 5% 2</td> <td>5 -0.20001 5 -0.20001 5 11.389/2002 5 -0.1202 5 -0.1202 5 -0.2001 5 -0.2001 5 -0.2001 5 -0.2002 6 -0.2002 6 -0.2002 5 -0.2002 5 -0.2002 5</td> <td>5 6207118 5 000215 5 100255 5 1036150 5 1036150 5</td> <td>82,000 83,000 10,000</td>	This set 25 of 460 to 3 This set 25 of 460 to 3 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 to 36 This set 25 of 460 to 36 t	7.42/2020 7.471.07352 7.57272.08 7.57727.09 7.57772.08 7.57772.08 7.577772.08 7.577777.09 7.577777777777777777777777777777777777	4.4(2023) 4.4(2023)	 MC V had glocobary hildren, LLC MC V had glocobary hildren, LLC MC MA 2007K, LLC	1 1007000 5	22.00% 33.05% 35	2 2 3% 2 3% 2 1 2 5% 2	5 -0.20001 5 -0.20001 5 11.389/2002 5 -0.1202 5 -0.1202 5 -0.2001 5 -0.2001 5 -0.2001 5 -0.2002 6 -0.2002 6 -0.2002 5 -0.2002 5 -0.2002 5	5 6207118 5 000215 5 100255 5 1036150 5	82,000 83,000 10,000
13.3.8.03.42 13.3.8.03.42 13.3.8.03.42 13.3.8.03.42 13.3.8.03.42 13.3.8.03.42 13.3.8.03.14 </td <td>This set 25 of 25 million of 25 million</td> <td>7.42.2009 7.42.7232 7.42.7232 7.22.72.00 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72 7.22.72.72.72 7.22.72.72.72.72.72 7.22.72.72.72.72.72.72.72.72.72.72.72.72</td> <td>4.4(2005) 4.4(2005) 1.13(22205) 1.13(22205) 1.13(22205) 1.13(22205) 1.12(2205) 1.12</td> <td> MC Hady Collection of Marce 111: MC Hady Collection of Marce 112: MC Hady Collection of Marce 112: MC Hady Collection of Marce 112: Models and Marce 112: Model</td> <td>\$ 1007000 \$</td> <td>22,005, 33,005, 34,005,34,005, 34,005, 34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,005,005,005,005,005,005,005,005,00</td> <td>20,5% 20</td> <td>S </td> <td>5 CO 371 Ma 0 023 Ma 0 023 Ma 0 023 Ma 0 034 Ma</td> <td>2,255, 2,355,</td>	This set 25 of 25 million	7.42.2009 7.42.7232 7.42.7232 7.22.72.00 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72.72 7.22.72.72 7.22.72.72.72 7.22.72.72.72.72.72 7.22.72.72.72.72.72.72.72.72.72.72.72.72	4.4(2005) 4.4(2005) 1.13(22205) 1.13(22205) 1.13(22205) 1.13(22205) 1.12(2205) 1.12	 MC Hady Collection of Marce 111: MC Hady Collection of Marce 112: MC Hady Collection of Marce 112: MC Hady Collection of Marce 112: Models and Marce 112: Model	\$ 1007000 \$	22,005, 33,005, 34,005,34,005, 34,005, 34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,34,005, 34,005,005,005,005,005,005,005,005,005,00	20,5% 20	S	5 CO 371 Ma 0 023 Ma 0 023 Ma 0 023 Ma 0 034 Ma	2,255, 2,355,

Project Number & Correact Number	Project Hame	Advertisement Date	Award Data	Vorder	Original Contract Amount	MBE Contract Goal		MBE Contract Participation	MBE Tatal Partidipation (spand)	MEE Total Commitment (spon
KS 32 017 CM	CM - Preconstruction - Welter P. Certer E/M	10/23/2017	1/24/2018	Whiting Turner Contracting Co.	\$ 258,576.31	79.005	29,126	5. 74,985.35	5 76,985.15	29.30
9C5-02-017-GMP	GMP - Walter P. Datter I/M	N/A	4/3/2019	Whiting Turner Contracting Co.	\$ 54,923,438.00	30.00%	31,24%	5 17,158,082.08	\$ 17,158,082,08	31.24
X5-32-017-CK	CX - Webser P. Carter E/M	3/16/2018	8/5/2018	Advanced Subling Performance, Inc.**	5 96,489.00	10.00%	10.02%	\$ 9,548.80	5 96,488.00	100.00
X5-32-817-T	TI - Watter P. Carter F/M	10/16/2018	12/6/2018	FCS Mid Adarstic, LLC	S 202,316.53	10.00%	10.02%	5 20,231.65	\$ 20,232,65	10.39
35-32-017-55	55 - Walter P. Carter 1/W	3/1/2019	6/18/2019	The Contractory, Inc.**	5 218,741.00	0.00%	0.02%	5 -	5 215,741.00	100.00
	Bill of Watertals - +-E - Walter P. Carter E/M	6/10/2016	577/2019	School specialty, Inc.	5 L15/,/90/20	10.00%	15.00%	5 1/8168.56	5 1/5 165 56	15.30
CTAL (FIAI 7)					5 536,893,061.77		12.483	5 174,184,296.71	5 179,049,983,46	31.15
OTAL (YR 1 & YR 2)					\$ 1,063,350,933,45		31,72%	\$ 337,323,952,20	\$ 352,012,029,58	33.11

*** MDDT M2E Certified at Time of Award Oby Schools Procurement /Concrect

Exhibit 7b: MBE Outreach Inclusion Plan and Commitments

City of Baltimore, Baltimore City Public Schools, and the Maryland Stadium Authority Collaborative Commitment to Supplier Diversity Outreach and Inclusion for Projects under the Act

Background

The Maryland General Assembly passed the Baltimore City Public Schools Construction and Revitalization Act of 2013 (the Act), authorizing the Maryland Stadium Authority (MSA) to fund up to \$1.1 billion in improvements to Baltimore City public school facilities, resulting in renovation and replacement projects expected to be completed by the end of 2020 (the Projects). Pursuant to the Act, the City of Baltimore (the City), the Baltimore City Board of School Commissioners (the School Board), the Interagency Committee on School Construction (IAC), and MSA entered into a four-party Memorandum of Understanding (MOU) outlining each party's roles and responsibilities. The MOU was approved by the Maryland Board of Public Works on October 16, 2013.

<u>Purpose</u>

The MOU established a collaborative group (the Collaborative), comprising the City, the School Board, and MSA, to work with the

Mayor's Office of Minority and Women-Owned Business Development (MWBD), on an outreach and inclusion plan to promote the utilization of State-certified locally based minority and women-owned businesses on the Projects, in compliance with State law. A subcommittee of the Collaborative, chaired by the MWBD, developed the attached Supplier Diversity Outreach and Inclusion Plan (the Plan) in furtherance of this purpose.

Process

The Supplier Diversity Sub-group, chaired by MWBD, has been formed to ensure that the Plan maximizes opportunities for Minority Business Enterprises (MBEs). The Sub-group will meet no less frequently than quarterly to assess the progress of the Plan. Information about the progress of the Plan will be shared regularly with community stakeholders and by using the Sub-group member organizations as primary communication channels.

Conclusion

While all procurements under the Act must comply with State MBE law, the Collaborative and MWBD have developed the Plan to facilitate the access of Local MBEs to business opportunities generated by the Projects. The Plan's objectives and strategies may be revised as the Projects progress, in an effort to continue to facilitate MBE outreach and inclusion, as well as to comply with State and federal law.

November 2014

PLAN DETAILS

OBJECTIVES	STRATEGIES	WHO'S RESPONSIBL	ACHIEVEMENT TO DATE
1. Actively seek and conduct outreach to Local MBEs.	A. Market to and conduct MBE outreach events for contracting and subcontracting opportunities throughout the life of the Projects, including outreach events targeting businesses located primarily in Baltimore City and the counties contiguous to Baltimore City.	MSA City Schools	
	A.1 Implement a two-pronged approach to outreach for (1) Construction Manager (CM) packages, and (2) Trade Contractor Packages under each CM. Perform a minimum of two "awareness sessions" to inform contracting community of upcoming opportunities and how to prepare. Perform targeted outreaches to MBEs for each grouping of major trade bid packages released. Include meaningful prime firm/team interaction and MBE advocates in the outreaches.	MSA City Schools	
	A.2 Attend and provide presentations at MBE open house events, and outreach events to subcontractors and consultants, to raise awareness for Local MBEs.	MSA City Schools MWBD	
	B. Identify/highlight potential subcontracting /segmentable opportunities in solicitations where there are no State- certified MBEs (gap analysis) in an effort to increase MBE subcontracting goals on future solicitations for the Projects.	MSA City Schools MWBD	
	C. Identify and market contracting opportunities to minority and women-owned businesses that are not State-certified MBEs in an effort to increase the pool of MBEs for the Projects. Encourage City-certified, CRMSDC-certified, and WBENC-certified minority and women-owned businesses to become State-certified MBEs for increased opportunities in the Projects.	MSA City Schools MWBD Supplier Diversity Sub-group	

OBJECTIVES	STRATEGIES	WHO'S RESPONSIBL	ACHIEVEMENT TO DATE
	D. Consider unbundling contracts with the objective of creating smaller, segmented contracts to be designated as Small Business Reserve (SBR)- only under the SBR Program. This will provide larger pools of MBEs with the opportunity to bid on the contracts.	MSA City Schools	
2. Provide educational assistance to Local MBEs on the methods of doing	A. Request that MSA and City Schools be included in any outreach efforts conducted by MWBD and Advocacy Partners.	MWBD Supplier Diversity Sub-group	
business on the Projects.	B. MWBD, MSA, City Schools, and the Governor's Office of Minority Affairs (GOMA) will work collaboratively to hold targeted outreaches for MBEs.	MWB D MSA	
		City Schools	
	C. Partner with local resource/support services agencies, associations, organizations, etc. to offer "Contractor Bootcamps," bonding workshops, and other relevant educational/preparatory opportunities to help strengthen the pool of qualified subcontractors available to work on the Projects.	MSA	

 Encourage prime contractors to utilize Local MBE subcontractors for the commodity or service being bid. 	A. MSA will hold roundtable discussions with prime contractors on the goals for MBE participation. Recommend establishing expectations up front and using RFP language to express to primes the expectations re: MBE participation commitments and consequences if they are not achieved (liquidated damages, etc.).	MSA	
	B. Tiered subcontracting. There should be a process in place allowing prime contractors to include tiered subcontracting in calculating MBE participation.	MSA City Schools	

OBJECTIVES	STRATEGIES	WHO'S RESPONSIBLE	ACHIEVEMEN T TO DATE
4. Reporting. A reporting of transactions will be performed to monitor the success of efforts to increase participation of Local MBEs.	A. The STAT Committee will submit quarterly reports to the Executive Committee and MWBD, describing outreach efforts for the solicitations that have been advertised; all bid awards (including total and MBE awards); Local MBE contract awards; and all payments (including total and MBE payments).	MSA City Schools STAT Committee	
	B. As the Projects progress, the STAT Committee will disseminate information on rates and figures related to attaining or exceeding MBE participation goals, as well as rates and figures identifying Local MBE participation as a portion of the overall information.	MSA City Schools STAT Committee	
5. MSA and MWBD will oversee administration of this Plan and report to the	A. Work to keep the public informed of the participation of Local MBEs on the Projects by hosting outreach efforts and leveraging other communication platforms.	MSA City Schools MWBD	
Executive Committee on its status.	B. Provide a timeline of opportunities for MBEs to learn about upcoming bid packages and important deadlines.	MSA City Schools	
6. Commit to an effort to utilize Local MBEs beyond the construction phase of the Projects, specifically in professional services.	A. Create a plan that will identify potential contracting opportunities in the ongoing operation of the schools.	City Schools	

Definitions of Terms in the Plan

Advocacy Partners means business and/or trade associations that are organized to support and promote the utilization of minority and women -owned businesses in public and private procurement and business development opportunities.

City Schools means the Baltimore City Public Schools System, administered by the Chief Executive Officer under the direction and supervision of the School Board.

CRMSDC-certified means a minority-owned, operated, and controlled business that has obtained certification from the Capital Region Minority Supplier Development Council, which is a regional affiliate of the National Minority Supplier Development Council (NMSDC).

Executive Committee means the Executive Committee defined in the MOU.

GOMA means the Governor's Office of Minority Affairs.

Local MBE means an MBE with an address in the MDOT Directory, in the following order of priority: (1) within Baltimore City; (2) within a county that is contiguous to Baltimore City; and (3) within the State.

MSA means the Maryland Stadium Authority or its Program Manager for the Projects (Partners for Revitalization of Baltimore City Schools).**Minority Business Enterprise, State-certified MBE, or MBE** means a firm that satisfies the definition in Md. Code Ann., State Fin. & Proc.

§14-301(f) and is certified under the State MBE program by the Maryland Department of Transportation (MDOT) under COMAR 21.11.03. A current directory of certified MBEs is available through the MDOT Office of Minority Business Enterprise, 7201 Corporate Center Drive, Hanover, Maryland 21076, (410) 865-1269, 1-800-544-6056, or TTY (410) 865-1342. The directory is also available on the MDOT website at http://mbe.state.md.us/directory/.

SBR or Small Business Reserve Program means the program established in Md. Code Ann., State Fin. & Proc. §§14-501 – 14- 505.

STAT Committee means the STAT Committee defined in the MOU.

Supplier Diversity Sub-group means a workgroup, comprising MSA's MBE liaison, a representative of MWBD, a representative of Baltimore City Schools, a representative of GOMA, and representatives of MBE stakeholder organizations who will oversee the administration of the Plan and report to the Executive Committee on this subject. Members of the Supplier Diversity Sub-group who are representatives of MBE stakeholder organizations shall be deemed a "procurement official" under §13-211 of the State Finance and

Procurement Article, Maryland Annotated Code, and an "official" under Title 5, Subtitle 5 of the General Provisions Article, Maryland Annotated Code, for purposes of any response to a request for qualifications, request for proposals, invitation of bids, or other solicitation connected with the Projects and for any awarded contract in connection with the Projects.

WBENC-certified means a woman-owned business that has obtained certification from the Women's Business Enterprise National Council (WBENC), a national 501(c)(3) non-profit organization.

Year I Schools					*As of December 2
	Arlington	<u>.</u>		Fort Worthington	
Trade	Contractors	Local New Hires	Trade	Contractors	Local New Hin
1 rade 02A - Earthwork	P&J Contracting Company	Local New Hires	2A - Demolition/Hazmat	Ritter & Paratore Contracting Inc	Local New Hin
02B - Demolition, Abatement & IH Services	Interior Specialist	2	2B - Earthwork & Utilities	P&J Contracting Company Inc.	1
02C - Site Utilities	P&J Contracting Company	1	2C - Sitework & Utilities	P&J Contracting Company Inc.	1
02D - Site Concrete	Priority Concrete	1	2E - Landscaping	Warren H. Boyer, Inc.	1
2G - Landscaping, Seed and Sod	Williams T King, Inc	1	3A - Concrete	GLB Concrete Construction	2
03A - Building Concrete	Sody Concrete	1	4A - Masonry	KaRon Masonry of Maryland, Inc.	6
03B - Helical Piles	Foundation and Shoring Solution	1	6A - Gen Trades/Rough Carp.	Homewood General Contractors, Inc.	1
04A - Masonry	Karon Masonry	2	9A - Drywall & Ceilings	Cindell Construction, Inc.	2
05A - Steel	SA Halac Ironworkers	2	9C - Tile	Allstate Floors	1
06A - General Trades	Dustin Contruction, Inc	1	15A - Plumbing & HVAC	W.G. Tomko, Inc.	4
07A - Roofing	Eastcoast Exteriors	5	16A - Electrical	Brown and Heim, Inc.	3
09B - Tiling	Allstate Floors	1		Total	
09C - Resilient Flooring	Solara Flooring	1		Verified/ Final	
09D - Wood Athletic Flooring	Mastercare Flooring	1		Frederick	
15A - Sprinkler	W.G. Tomko	2			1
16A - Electrical	BoMark Electric	3	Trade	Contractors	Local New Hi
	Total	26	2A - Demolition	Barco	2
	Verified/ Final	62	2B - Site Work/Site Utilities	JLN	2
	Arundel		2C - Landscaping	W.T. King, Inc.	1
Trade	Contractors	Local New Hires	3A - Concrete 4A - Masonry	Dance Brothers KaRon Masonry of Maryland, Inc.	3
Trade 02A - Demolition/Hazmat	Engineered Demolition	Local New Hires	4A - Masonry 6B - Finish Carpentry	KaRon Masonry of Maryland, Inc. Fallston Supply, Inc.	4
03A - Concrete	Premier Concrete	3	7A - Roofing	Kalkrueth Roofing & Sheet Metal. Inc.	2
04A - Masonry	Karon Masonry	5	8A - Glass & Glazing	Brawner Builders, Inc.	2
05A - Structural Steel	Strait Steel	2	9B - Drywall & Ceilings	J&G Acoustical Co.	5
06A - Gen Trades/Rough Carp.	Engineered Demolition	4	15A - Plumbing & HVAC	Heffron Company	6
07B - Roofing	Chu Contracting	6		Total	
08C - Glass and Glazing	Glass Industries	1		Verified/Final	
09A - Painting	JA Argetakis Contracting	1			
09C - Flooring	Allstate Floors	1		Lyndhurst	
23A - Plumbing and HVAC	Pro-Air	6	Trade	Contractors	Local New Hi
26A - Electrical	Freestate Electric	2	1-A Demolition & Abatement	ACECO	
31A - Earthwork & Utilities	Cotton Construction	1	4 Masonry	First Choice Masonry	
	Total	38	5 Structural Steel & Misc. Metals	Kinsley Manufacturing	
	Verified/ Final	59	6 Millwork	Mahogany	
	Cherry Hill		13 Skylight	Alternate	
	1	1	18 Drywall	P&D Contracting	
Trade	Contractors	Local New Hires	20 Ceramic & Stone Mile	Allstate	
02A- Selective Demolition	ISI	1	22 Flooring 36 Plumbing/HVAC/Controls	Allstate Flooring Heffron Company	
03A- Concrete 04A-Masonry	Canyon Karon	2	36 Plumbing/HVAC/Controls 38 Telecom, Security, AV&Proj Screen	Commerical Cabling & Sound	
04A-Masonry 05A-Metals	Stewart Amos	3	38 Telecom, Security, AV&PToJ Screen	Total	
06A - Carpentry & General Trades	JP Construction	(Incl'd in 9A)		Verified/ Final	
07A - Roofing	IronsShore	1			
07C - Fiber Cement Panels & Siding	CHU	2		Pimlico	
08C - Curtainwall And Storefronts	Glass Industries	1	Trade	Contractors	Local New Hit
09A - Drywall & Acoustics	JP Construction	5	CM Allowance	Dustin Construction	
22A - Mechanical & Plumbing	Heffron	4	01A- Demolition & Abatement	Ritter & Paratore	
26A - Electrical	Action Electric	2	02A-Earthwork	P&J	
	Action Electric Stella May	2	02A-Earthwork 02B-Demolition-Phase 2	P&J Interior Specialists	
	Stella May Total	2	02B-Demolition-Phase 2 02C-Site Utilities		
	Stella May	2 1 26 76	02B-Demolition-Phase 2	Interior Specialists	
qıA - Earthwork & Utilities	Stella May Total Verified/ Final	2 1 26 76	02B-Demolition-Phase 2 02C-Site Utilities 02D-Site Concrete 03A-Building Concrete	P&J Contracting P&J Contracting P&J Dance Brothers	
31A - Earthwork & Utilities DOROTHY I, I	Stella May Total Verified/ Final HEIGHT (FORMALLY J.E.H.)	76	02B-Demolition-Phase 2 02C-Site Utilities 02D-Site Concrete 02A-Bibliog Concrete 02B-Helical Piles	Interior Specialists PR-J Contracting PR-J Contracting PR-J Dance Brothers Foundations and Shoring	
11A - Earthwork & Utilities DOROTHY I. J Trade	Stella May Total Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors	2 1 26 76 Local New Hires	02E-Demolition-Phase 2 02CSHc Utilities 02DSHc Concrete 03A-Building Concrete 03B-Building Concrete 03B-Building Concrete 04B-Masonry	Interior Specialists P&J Contracting P&J Dance Brothers Foundations and Shoring Karon	
11A - Earthwork & Dillities DOROTHY I. J Trade 18- LANDSCAPING	Stella May Total Verified/ Final IEEGHT (FORMALLY J.E.H.) Contractors William T. King	76	00E-Demolition-Phase 2 00C-Sile Utilities 002-Sile Utilities 00A-Building Concrete 00A-Building Concrete 00A-Massary 00A-Massary 00A-Steel	Interior Specialists PIAJ Contracting PIAJ Date Evolutions PIAJ Date Evolutions Karon SA Halac Iron	
LA - Earthwork & Utilities DOROTHY 1. 1 Trade 28- LANDSCAPTNG 2D- Demolition and Abatement	Stella May Total Total Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Ree	76	02E-Demolition-Phase 2 02CSBE Utilities 02D-SBE Concrete 02A-Building Concrete 02B-Helical Piles 04A-Maionry 05K-SBel 06A-General Trades	Interfor Specialists PRJ Contracting PRJ Dance Reothers Foundations and Shoring Karon SA Halac Fron Dustin Construction	
14A - Earthwork & Utilities DOROTHY I. I Trade 18- LANDSCAPING D-D-Demolition and Abatement LAMasonry	Stella May Total Total Total Total Total Verified/ Final Verified/ Final Weified Final Weified Final Weified Final Weified Final Kalohte Bee KaRon Mascony K	76	02E-Demolition-Phase 2 02C-Site Utilities 02D-Site Concrete 02A-Building Concrete 02B-Helvial Piles 04A-Masonry 06C-Sited 06C-General Trades 07A-Roofing	Interior Specialists PAJ Contracting PAJ Contracting PAJ Dance Brothers Foundations and Shoring Karon SA Halac Iron Dustis Construction Cole Boofing	
LA - Earthwork & Utilities DOROTHY I. I Trade 2B- LANDSCAPING 2D- Demotion and Abatement AAMasony AS Rindural & Mise Steel	Stella May Total Total Verified/Final Contractors Contractors William T. King Rubble Bee KaRon Manony Kinder Construction	76	02E-Demolition-Phase 2 00C-Sile Utilities 02D-Sile Concrete 04A-Building Concrete 04A-Building Concrete 04A-Building Concrete 04A-Building Concrete 04A-Building Concrete 04A-Steel 04A-General Trades 04A-Greenal Trades	Interior Specialists PkJ Contracting PkJ Contracting PkJ Contracting PkJ Contracting Contractions Dance Brethers Frandations and Shoring Karon SA Haka Iron Dustin Construction Code Roofing Finishes, Inc	
DOROTHY I. I Trade 2B- LANDSCAPING 2D- Demolition and Abatement 4A-Masonry 3A- Structural & Miss Steel 8A- Curtainwall	Stella May Total Verrified/Final HEIGHTeIG/Final HEIGHTeIGOFTeIGO William T. King Rubble Bee KaRon Mascomy Kinaby Construction Glass Industriee	76	02B-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Building Concrete 02A-Sacony 02A-Sacony 02A-Sacony 02A-General Trades 02A-General Trades 02A-General Trades 02A-Dravall 02A-Dravall 02B-Tilling	Interior Specialists PkJ Contracting PkJ Dance Reothers Foundations and Shoring Karon Skitnak Skithake Iron Dustin Construction Cole Roofing Fishikes, Inc L&R Phores	
LA - Farthwork & Utilities DOROTHY 1. I Trade 2B- LANDSCAPING 2D- Demolition and Abatement Ac-Manony Ac- Structural & Misc Steel 8A- Curtational gab- Drovall, Framing, & Cellings	Stella May Total Verified/ Final Verified/ Final Werified/ Final Werified/ Final Contractors William T. King Rubble Bee Rubble Bee Kinsky Construction Glass Industries J.A. Argetakis	76	021-Demolition-Phase 2 02C-Site Utilies 02D-Site Concrete 02A-Bielding Concrete 02A-Bielding Concrete 02A-Bielding Piles 02A-Bielding Piles 02A-Bielding 02A-Bielding 02A-Bielding 02A-Bielding 02A-Bielding 02A-Bing 02A-Bing 02A-Bing	Interior Specialists PRJ Contracting PRJ Dance Beothers Foundations and Shoring Karon SA Halae Iron Deatin Contraction Odel Roofing Gale Roofing Later Roofing Later Roors Salara Flooring	
DOROTHY L Trade 2B- LANDSCAPING 2D- Demoliton and Abstement A-Massony 2A- Structural & Misc Steel 8A- Cortaneal 9A- Doyvall, Fransing, & Cellings 9A- Doyvall, Fransing, & Cellings	Stella May Total Total Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Ece Kinely Construction Glass Industries J.A. Argetals Here Brothers	76	02E-Demolition-Phase 2 00C-Sile Utilities 02D-Sile Utilities 04A-Building Concrete 04A-Building Concrete 04A-Building Pies 04A-Building Pies 04A-Street 04A-Street 04A-Street 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail	Interior Specialists PkJ Contracting PkJ Dance Rethers Foundations and Shoring Karon Sk Halac Iron Dustin Construction Cale Roofing Finishes, Inc L&R Foors Scharz Flooring ScCP	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Denolition and Abatement A-Masonry A-Smuturia & Mice Steel 8A - Cartaiovall 9A - Drovall, Framing, & Cellings 15A - Plannbing, & HVAC (5A - Plannbing, & HVAC	Stella May Total Vecrified/Final HEIGHT(ROMALLY J.E.H.) William T. King William T. King Rabble Bee Kinaber Construction Kinaber Construction Glass Industries J.A Argetabis Herr Brothers Rellance	76	02E-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Heikal Ples 02A-Steel 02A-Steel 02A-Steel 02A-Steel 02A-Provall 02B-Tilling 02C-Realikert Fooring 02F-Thilling 02F-Thilling	Interior Specialists PkJ Contracting PkJ Dance Reothers Pku Dance Reothers Second State Second State Second State Second State Last Foorts Last Foorts Last Foorts Sedar Foorting Second Second State Torsson Mechanical	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Demolition and Abatement AAMasonry 3A: Structural & Mise Steel 3A: Cartainwall 3A: Drawing, & Ceilings 54: - Plumbing, & HVAC 64: - Plumbing, & HVAC	Stella May Total Verified/ Final HEIGHT (FORMALLY J.E.H.) William T. King Rubble Bee Rubble Rom KaRon Masonry Kinely Construction Glass Industries J.A. Argetakis Heer Brothers Rellance Grounded	2000	02E-Demolition-Phase 2 00C-Sile Utilities 02D-Sile Utilities 04A-Building Concrete 04A-Building Concrete 04A-Building Pies 04A-Building Pies 04A-Street 04A-Street 04A-Street 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail 04A-Drevail	Interior Specialists PRJ Contracting PRJ Dance Reathers Foundations and Shoring Karon Dustin Construction Dustin Construction Code Roofing Finishes, Inc LAR Roors Solars Hooring Solars Hooring Finishest, Inc LAR Roors Finishest, Inc	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Denolition and Abatement A-Masonry A-Smuturia & Mice Steel 8A - Cartaiovall 9A - Drovall, Framing, & Cellings 15A - Plannbing, & HVAC (5A - Plannbing, & HVAC	Stella May Total Verified/ Final Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Bee Rubble Bee Rubble Construction Glass Industries J.A. Argetakis Here Brothers Reflaree Grounded Total	76	02E-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Heikal Ples 02A-Steel 02A-Steel 02A-Steel 02A-Steel 02A-Provall 02B-Tilling 02C-Realikert Fooring 02F-Thilling 02F-Thilling	Interior Specialists PRJ Contracting PRJ Dance Reothers Foundations and Shoring Karon SA Halac Iron Deatin Construction Ode Roofing Cole Roofing Cole Roofing Cole Roofing Solars Flooring Solars Flooring Solars Flooring SCCP Torson Mechanical Fite-Nark Inc Total	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Denolition and Abatement A-Masonry A-Smuturia & Mice Steel 8A - Cartaiovall 9A - Drovall, Framing, & Cellings 15A - Plannbing, & HVAC (5A - Plannbing, & HVAC	Stella May Total Verified/ Final HEIGHT (FORMALLY J.E.H.) William T. King Rubble Bee Rubble Rom KaRon Masonry Kinely Construction Glass Industries J.A. Argetakis Heer Brothers Rellance Grounded	266 New Hires	02E-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Heikal Ples 02A-Steel 02A-Steel 02A-Steel 02A-Steel 02A-Provall 02B-Tilling 02C-Realikert Fooring 02F-Thilling 02F-Thilling	Interior Specialists PRJ Contracting PRJ Dance Reathers Foundations and Shoring Karon Dustin Construction Dustin Construction Code Roofing Finishes, Inc LAR Roors Solars Hooring Solars Hooring Finishest, Inc LAR Roors Finishest, Inc	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Demolition and Abatement AAMasonry 3A: Structural & Mise Steel 3A: Cartainwall 3A: Drawing, & Ceilings 54: - Plumbing, & HVAC 64: - Plumbing, & HVAC	Stella May Total Verified/ Final Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Bee Rubble Bee Rubble Construction Glass Industries J.A. Argetakis Here Brothers Reflaree Grounded Total	266 New Hires	02E-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Heikal Ples 02A-Steel 02A-Steel 02A-Steel 02A-Steel 02A-Provall 02B-Tilling 02C-Realikert Fooring 02F-Thilling 02F-Thilling	Interior Specialists PAL Dames Reothers PAL Dames Reothers Foundations and Shoring Karon SA Halac Iron Deatils Construction Ode Roofing Cole Roofing Cole Roofing Cole Roofing Solars Flooring Solars Flooring Solars Flooring SOCP Torson Mechanical Fite-Nark Inc Total	
DOROTHY I. I Trade 2B - LANDSCAPING 2D - Demolition and Abatement AAMasonry 3A: Structural & Mise Steel 3A: Cartainwall 3A: Drawing, & Ceilings 54: - Plumbing, & HVAC 64: - Plumbing, & HVAC	Stella May Total Verified/ Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Bee Rubble Rem KaRen Mascony Kinsley Construction Glass Industries J.A. Argetabls Heer Brothers Bellance Giounded Total Verified/ Final	266 New Hires	02E-Demolition-Phase 2 02C-Sile Utilities 02D-Sile Concrete 02A-Building Concrete 02A-Building Concrete 02A-Heikal Ples 02A-Steel 02A-Steel 02A-Steel 02A-Steel 02A-Provall 02B-Tilling 02C-Realikert Fooring 02F-Thilling 02F-Thilling	Interior Specialists PRJ Contracting PRJ PRJ Dance Rothers Foundations and Shoring Karon Shithake Iron Dustin Construction Oche Roofing Cole Roofing Cole Roofing Solara Flooring Solara Flooring Solara Flooring Toroson Mechanical Fire-Mark Inc Total Verified/ Final	Local New Wil
LUA - Earthwork & Dilities DOROTHY L I Trade 28- LANDSCAPING 20- Demodifien and Abatement 12-Masonny 42- Manstornal & Mise Steel 34- Ortwall, Framing, & Ceilings 34- Ortwall, Framing, & Ceilings 34- Derwall, B-Derwall, B	Stella May Total Verified/ Final Uerified/ Final Uerified/ Final Uerified/ Final Uerified/ Final Rubble Bee Rubble Bee Rubble Construction Glass Industries JA Argetakis Heer Brothers Rellance Rellance Rellance Construction Total Verified/ Final Verified/ Final	261 New Hires	02E-Demolition-Plane 2 00C-Sile Utilities 02D-Sile Utilities 02A-Building Concrete 02A-Building Concrete 02A-Building Concrete 02A-Building Concrete 02A-Sil	Interior Specialists P42 Contracting P43 Dance Rothers P43 Dance Rothers Karon Karon Cole Roofing Tesubec, Inc L&R Poors Solara Flooring Solara Flooring SCCP Trowon Mechanical FlowMark Inc Tetal Xerified/ Final Kebert Poole	Local New Hi
DOROTHY 1. 1 Trade B-LANDSCAPING B-LANDSCAPING D-Demolition and Abatement AAMasonry A-Sunctural R Mile Steel A-Cartainwall A-Cartainwall A-Dravall, Franing, & Cellings (A-Parabing & HYAC G-B-Serialders GA-Electrical Trade yaA-Concerts	Shella May Tetal Verified/Final HEIGHT (FORMALLY J.E.H.) Contractors William T. King Rubble Ree Kanker Construction Kinaker Construction Glass Industries J.A. Argetakis Herr Brothers Rellance Grounded Tetal Verified/ Final Forest Park Contractors	261 New Hires	ozfi-Demolition Phase 2 ozc.Sile Utilites ozk.Bitkling Concrete ozk-Building Concrete ozk-Building Concrete ozk-Building Concrete ozk-Building Concrete ozk-Building Concrete ozk-Steel ozk-Steel ozk-Concret Trades ozk-Concret Trades ozk-Concret Trades ozk-Concret Trades ozk-Concret Trades ozk-Concret Trades ozk-Concret Concrete ozk-Concret Concrete ozk-Concret Concrete ozk-Concret	Interior Specialists Pid Contracting Pid Dance Reothers Pid Dance Reothers Frankention and Shoring Karon SA Hale Tron Dustin Construction Cade Roofing Finishes, Inc L&R Flooring Solars Flooring Solars Flooring CCP Tronson Mechanical Fire-Stark Inc Total Verified/ Final Verified/ Final Kohert Poole Contractors	Local New Hit
DOROTHY L I Trade 2B. LANDSCAPING 2D. Demolifica and Abstement AMasonry 3A. Structural & Misc Skeel 3A. Curtainvall 3A. Curtainvall 3A. Dravilly Franing, & Collings 3A. Provall, Franing, & Collings 3A. Provall, Franing, & Collings 3A. Provall, Franke 3A. Chestrical 3A. Chestrical 3A. Chestrical	Stella May Total Verified/Final HEIGHT (FORMALLY J.E.L.) Contractors William T. King Rabble Bee Kasher Construction Glass Industries J.A. Argetaks Here Brahers Reliance Younded Younded Younded Younded Forest Park Contractors	261 New Hires	ozf-Demolition Phase 2 ozc.Sile Utilities ozb.Sile Concrete ozb.Balding Concrete ozb.Balding Concrete ozb.Balding Concrete ozb.Fileizal Piles ozb.Sile Concrete ozb.Fileizal Piles ozb.Assort ozb.Sile Concrete ozb.Fileizal Piles ozb.Assort ozb.Fileizal Piles ozb.Fileizal Pile	Interior Specialists PkJ Contracting PkJ Dance Reothers Fundations and Shoring Karoa Solitation Dustin Construction Cole Roofing Flainbes, Inc L&R Foors Flainbes, Inc L&R Foors Solara Flooring Schara Flooring Schara Flooring Contractors Robert Poole Contractors Judd Fire Protection	Local New Hi
DOROTHY 1.1 Trade B-LANDSCAPING D-Demokino and Abatement AAMasomy AA Structural & Mile Steel AAMasomy GA-Denvell, Praming, & Cellings GA-Concrete GAA-Concrete GAA-Masomy OgA-Metals	Shila May Tetal Verified/Final Bala May Tetal Worldied/Final Contractors William T, King William T, King Rabbe Dee Kalkon Masonry Ja Anyrataka Glass Industrien JA Anyrataka Relace Grounded Grounded Verified/Final Verst Park Contractors Sody	261 New Hires	ozf-Demolition-Phase 2 ozC.Sik: Utilies ozD.Sik: Charrele ozb.Altekiding Concrete ozb.Hicking Piles ozb.Sikel ozb.Altekiding Concrete ozb.Fileinal Piles ozb.Sikel ozb.Altekiding Concrete ozb.Fileinal Piles ozb.Fileinal Piles ozb.Fileinal Piles ozb.Fileinal	Interior Specialists PBL Contracting PBL Dance Brothers Foundations and Shoring Karon SS Mibles from Dustin Construction Cale Booling Finishes, Inc LaR Hoors Salara Flooring ScCP Toreson Mechanical Fine-Mark Inc Total Verified/Final Verified/Final Juid Pire Potection Grounded Electrical	Lead Nev III
DOROTHY I. I Trade aB-LANDSCAPING aD-Demolition and Abatement A-Masonry A-Structural & Mice Steel BA- Curtainvall A-Curtainvall A-Curtainvall A-Curtainvall A-Drovall, Franing, & Cellings USA - Flumbing & HVAC (SA-Flumbing & HVAC (SA-Flumbing & HVAC) (SA-Flumbing & HVAC) (SA-FLUMBIN	Shella May Tetal Verified/Final Wortinedor Willam T, King Rubble Ree Rubble Ree Kinder Construction Giass Industrien J.A. Argetakis Heer Brothers Heer Brothers Tetal Verified/Final Verified/Final Verified/Final Kinder Construction Sody Kanser Kanser Kanser Verified/Final Kers Konstructions Sody Kakon Kakon	261 New Hires	ozf-Demolition Phase 2 ozć. Sile Utilites ozć. Sile Utilites ozć. Sile Utilites ozć. Bili Utilites ozć. Bili Utilites ozć. Sile Utilites ozć.	Interior Specialists Pid Contracting Pid Dance Reothers Permetations and Shoring Karon SA Hales Tren Duttic Construction Cide Roofing Fissibles, Inc Lake Front Solars Flooring Scient Flooring SCCP Treason Mechanical Verified/ Final Verified/ Final Kohert Poole Contractors Jaid Fig: Protection Grounded Exterical Absension Specialists	Local New Hit
DOROTHY 1. 1 Trade B-LANDSCAPING C-Demolition and Abatement A-Masonry C-Structural & Mics Steel A-C-National C-Contained C-Contained C-Contained C-Control C	Shella May Total Verified/Final Basel Gontractors William T. King William T. King Rabble Bre Kandey Construction Giass Industries J.A. Argetakis Herr Sorthers Rellance Verified/Final Verified/Final Verified/Final Verified/Final Verified/Final Hale Body Sody Hale Finishes Inc.	261 New Hires	ozf-Demolition Phase 2 ozc. Sile Utilites ozh-Building Concrete	Interior Specialists PkJ Contracting PkJ Dance Reothers PkJ Dance Reothers Foundations and Shoring Xaron Ostila Construction Ostila Construction Ostila Construction Ostila Construction Cole Roofing Fisches, Inc IAR Phores Salara Flooring Contractors Judd Fire Protection Contractors Judd Fire Protection Contractors IIII Contractors IIII Contractors IIII Contractors IIII Contractors IIIII Contractors IIIII Contractors IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII	Local New Hi
LLA - Earthwork & Dillities DOROTHY 1. 1 Trade aB- LANDSCATING D- Demolition and Abatement th-Masomer A- Arneturgal & Misc Steel A- Cartering & Misc Steel A- Cartering & Misc Steel A- Drawning FMAC GB- Serinkken GA - Electrical Trade Trade DAA- Oncorrete DAA- Masomer DyA- Masomer DyA- Masomer DyA- Masomer DyA- Masomer DyA- Masomer DyA- Dayall & Acoustics DiB-Thillings & Countings	Shella May Total Verified/ Final Base State	261 New Hires	ozf-Demolition Phase 2 ozC.Sik: Utilies ozD.Sik: Concrete ozA-Building Concrete ozA-Greenal Trades ozA-Statings & Concluso ozA-Statings & Concluso ozA-Methinol ozA-Methinol ozA-Methinol ozA-Methinol ozA-Statings & Concluso ozA-Statings & Concluso ozA-Fire Protection zaA-Fire Protection zaB-Demolition & Alatement ozA-Building Concrete qA-Building Concrete	Interior Specialists Piel Contracting Piel Dance Reothers Fundations and Shoring Karon Dustin Construction Cole Roofing Finishes, Inc Last Roors Solars Flooring Solars Flooring Contractors Solars Houring YeerShark Inc Tetal YeerShark Inc Tetal YeerShark Inc Tetal Contractors Judd Fire Protection Gounded Electrical Abheolo Specialists GLIG Concret Const Karon Masonry	Local New H
DOROTHY I. I Trade 2B- LANDSCAPING 2D- Demolition and Abatement 4A-Masonry 4A-Masonry 4A-Structural & Mice Sterel 8A- Cortationall 4A- Dravall, Framing, & Cellings 4A- Dravall, Framing, & Cellings 4A- Dravall, Framing, & Cellings 4A- Base 5A- Characterical Trade 02A-Concerete	Shila May Tetal Verified/Final Wartined/Final William T. King Rubble Exe Rubble Exe Kinalry Construction Glass Industrien J.A. Argetakis Henre Brochers Roble Exe Grounterdion Glass Industrien J.A. Argetakis Herr Brochers Roble Exe Grounded Grounded Total Verified/ Final KaRon Mascony KaRon Mascony Halar Final Total KaRon Mascony Halar Final	261 New Hires	ozf-Demolition Phase 2 ozó Sile Utilites ozó Sile Concrete ozó-Bisk Guerrete ozó-Bisk Guerrete ozó-Bisk Guerrete ozó-Sile Concrete	Interior Specialists Pid Contracting Pid Dance Reothers Permetations and Shoring Xaron SA Hales Tron Duttic Construction Cale Roofing Finisher, Inc. LaR Hoorts Solars Flooring Scient Phooring Scient Phooring Scient Phooring Scient Phooring Torsson Mechanical Fire-Mark Inc Total Verified/ Final Expert Poole Groundel Exterical Advector Specialists GH2 Constructors Sator Massary Store Jab	Lecal New Hi Local New Hi
DOROTHY 1. 1 Trade DOROTHY 1. 1 Trade B-LANDSCAPING D-Demolition and Abatement Ad-Masony Ad-Stractural & Mic Steel Ad-Curtainwall Ad-Curtainwall Ad-Curtainwall Ad-Drevall & Mic Steel Curtainwall Cur	Shella May Tetal Verified/Final Base State StateS	261 New Hires	odf-Demolition Phase 2 occ.Site Utilities ozh-Building Concrete ozh-Building Concrete ozh-Building Concrete ozh-Steller Ples ozh-Steller Ples ozh-Steller Ples ozh-Steller Ples ozh-Steller Ples ozh-Steller Ples ozh-Creenell Trades ozh-Creenell Trades ozh-Creenell Trades ozh-Creenell Trades ozh-Creenell Trades ozh-Tilling ozh-Trades ozh-Steiler Pleinings & Coatings ozh-Minical skl-Serialder ozh-Demolition & Alatement ozh-Entrifuing Concrete qA-Building Concrete qA-Matalia ozh-Dravill & Acoustical	Interior Specialists Piel Contracting Piel Dance Reachers Piel Dance Reachers Piel Second State Contraction Dustin Construction Cole Roofing Pinishes, Inc L&R Foors Selar Flooring Selar Flooring Selar Flooring Selar Flooring Contractors Ident Poole Contractors Judd First Protection Contractors Judd First Protection Contractors Generate Count Call Concrete Count Call Contracting Call Contracting Call Contracting Call Concrete Count Call Concrete Count Call Contracting Call Con	Image:
DOROTHY L I Trade 2B - LANDSCAPING 2D - Demoliton and Abstement 4A-Manony 3A - Stractural & Misc Steel 8A - Curtainvall 8A - Curtainvall 8A - Deveall praining, & Cellings 35A - Spreidhers 16A - Elsetrical	Shella May Fotal Verified/Final Base Contractors William T. Kog William T. Kog Stable Bee Rakon Masoury Gonutedio Rellance Gonutedio Rellance Gonutedio Verified/Final Verified/Final Verified/Final Verified/Final Verified/Final Stable Contractors Gonutedio Total Fisakes Inc. Fisakes Inc. Pisakes Inc. Dynamic Dynamic Dynamic	261 New Hires	ozf-Demolition Phase 2 ozC.Sile Utilies ozD.Sile Contret ozA-Building Contret ozA-Brainings & Conting opF-Paintings & Conting opF-Painting & Conting opF-Painting opF-Painting & Conting opF-Painting & Conting opF-Painting opF-Painting opF-Painting & Conting opF-Painting opF-Painting opF-Painting opF-Painting opF-Painting opF-Painting	Interior Specialists Pid Contracting Pid Dance Reachers Pid Dance Reachers Pid Dance Reachers Pisual Dance Reachers Secre Contractors Solar Ploring Contractors Solar Ploring Solar Ploring Solar Ploring Solar Ploring Contractors Judd Tis Protection Contractors Judd Tis Protection Grounded Electrical Achebrol Specialists GLB Contractors Labebrol Specialists GLB Contractors Solar Ploring Versing Contractors Judd Tis Protection Contractors Judd Tis Protection Grounded Electrical Achebrol Specialists GLB Contractors Solar Plor News Contractors Data Versing Contractors Data Versing Contractors Data Versing Contractors Data Versing Data Versing Data Plor Plor Data Plor Plor Data Plor Plor Plor Plor Plor Plor Plor Plor	Local New Hi Local New Hi Local New Hi Local New Hi
DOROTHY 1. 1 Trade BLA - Earthwork & Utilities BLA - Earthwork & Utilities BLA - Dresolition and Abatement A-Masony A- Dresolition and Abatement A-Masony A- Dresolition and Abatement A-Masony B-A - Curciales B-A - Cur	Shila May Total Verified/Final Working William T. King Rubbic Bee Rubbic Bee Rubo Contractors Rubo Contractors Rubo Econtractors Rubo Econt	261 New Hires	ozf-Demolition Phase 2 oz/Sile Utilites oz/Sile Utilites oz/Sile Utilites oz/A-Building Concrete oz/A-Building Control oz/A-Building Control oz/A-Building Control oz/A-Building Control oz/A-Fining oz/A-Building Control oz/A-Fining oz/A-Building Control oz/A-Fining oz/A-Fining oz/A-Building Control oz/A-Building Control <td>Interior Specialists PEJ Contracting PEJ Dance Bothers Pennelations and Shoring Xaron SA Hala: Iron Dustic Construction Cole Boofing Taibles, Inc LaR. Poors Schar Flooring Schar Flooring Schar Flooring Scrap Torson Mechanical Fire-Mark Inc Total Verified/ Final Grounded Exterioal Arbeiton Specialists Guidererical Arbeiton Specialists GB Floh Avent Construction Guarder Exterioal Arbeiton Specialists Gild Pin Steel Fab Avent Construction Dures Coverings</td> <td>Leal Net III</td>	Interior Specialists PEJ Contracting PEJ Dance Bothers Pennelations and Shoring Xaron SA Hala: Iron Dustic Construction Cole Boofing Taibles, Inc LaR. Poors Schar Flooring Schar Flooring Schar Flooring Scrap Torson Mechanical Fire-Mark Inc Total Verified/ Final Grounded Exterioal Arbeiton Specialists Guidererical Arbeiton Specialists GB Floh Avent Construction Guarder Exterioal Arbeiton Specialists Gild Pin Steel Fab Avent Construction Dures Coverings	Leal Net III

Exhibit 7c: Local Hiring Commitments for New Hires (Year 1 Schools)

Year II Schools		ocal Hiring Commit		
	Bay-Brook			
Trade 2A Demolition & Abstement	Contractors Interior Specialists	Local New Hires		Trade 02A Demolition & Abatement
4A Masonry	Karon Masonry	2		03A Cast-In-Place Concrete
IA Openings IE Finishes	A.L Ingram	1		fasonry fasonry Restoration
Communications	Compudata System	4	06A General Trade	
	Total	9	07B Roofing and Waterp	
	Verified/Final	23	oqA Drywall & Acoustical	
	Calverton		26A Electrical	
TRADE	CONTRACTORS	LOCAL NEW HIRES	31A Earthwork	
2 Existing Conditions Demolition/Abatement)	Berg Corporation	2		
3 Concrete 4 Masonry	Premier Concrete KaRon Masonry	2		
5 Metals	S.A. Halac	1		
7A Roofing 8A Openings	Cole Roofing Quality Walls & Windows	1	TRADE 02A Demolition & Abatement	
0A Finishes	J&G Group	2	03A Cast-in-place Concrete 04A Masonry	
99B VCT & Carpet Tile	Carpet for Pennies	4		
9E Ceramic Tile 3 Heating, Ventilating and Air Conditioning	L&R Enterprises Heer Brothers	-	06A General Trades	2
6 Electrical	Action Electric	2	09A Drywall & Acoustical	Au Ba
a Earthwork	Carter Site Service	4	09C Resilient & Tile	Chu
	Total	22	09E Painting 23A Plumbing & HVAC	J.A.
Cal	vin M. Rodwell		23A Plumbing & HVAC 26A Electrical	W.G.
Trade	Contractors	Local New Hires	31A Earthwork	Cottor
4A Masonry	Karon Masonry	2		Total
5B Misc. Metals & Ornamental Rails 6A.1 Rough Carpentry	Moxey Punch List Specialist Team	1		Medfield
6A.1 Rough Carpentry 17B Roofing 19A Drywall, ACT & Insulation	IronShore Contracting Dynamic Contracting	2 1 12	TRADE 0.4 Masonry & Sprayed Insulation	First Ch
3A Mechanical	W.G. Tomko Inc	1	07 Millwork & Casework 12 Roofing	Cabinets Kalkreut
6A Electrical	BoMark Electric	1		
12B Site Concrete 11A Earthwork	Chevy Chase P&J Contracting Co.	1	14 Drywall, ACT & Rough Carpentry 15 Painting & Wall Coverings	P&D Con
31A Earthwork 33A Site Utilities	P&J Contracting Co. P&J Contracting Co.	1	15 Painting & Wall Coverings 16/19 Ceramic Tiles & Flooring	NLP Ent Allstate
	Total	23	33 Plumbing/HVAC/Controls	Denver-l
	Verified/Final	33	34 Electrical 35 Telecom & Security	Action El
Fair	mount-Harford		35 Telecom & Security 38 Site Utilities	Life Safty Stella Ma
Trade	Contractors	Local New Hires		Total
22A Demolition & Abatement	Interior Specialists	4		Northwe
23A Cast-in-Place Concrete	Premier Concrete, Inc.	5	TRADE	Northwo
ofA General Trades	MCN/ SBI JV CHU Contracting, Inc	6	TRADE 04 Masonry	CO Chevy Chas
99C Flooring and Tile	Business Flooring	1	05 Metals 08 Openings	Canatal Stee
26A Electrical	Freestate Electrical		on Obenniks	HiRise Win
		1	26 Electrical	
	Total	21	26 Electrical 31 Earthwork (Demolition)	
	Govans	21		K&k Adam
TRADE	Govans CONTRACTORS	21 55 LOCAL NEW HIRES	31 Earthwork (Demolition)	K&k Adam
2A Earthwork	Govans CONTRACTORS Pilol Contracting Company	21 53 LOCAL NEW HIRES 1	31 Earthwork (Demolition)	K&k Adam Stella May Total
02A Earthwork 02C Site Utilities	Govans CONTRACTORS	21 21 LOCAL NEW HIRES 1 1	31 Earthwork (Demolition)	K&k Adams Stella May Total Patterso
22A Earthwork 22C Site Utilities 23A Building Concrete	Govans CONTRACTORS Péol Contracting Company Péol Contracting Company	21 21 55 10CAL NEW HIRES 1 1 1	31 Earthwork (Demolition) 31 Earthwork	Kék Adams Stella May Total Patterson CON
92A Earthwork 05C Site Utilities 93A Building Concrete 94A Mason 95A Steel	Govans CONTEACTORS PkJ Constracting Company PkJ Constracting Company Sodry Concrete Ka Rom Masonry SA, Halac (fromvorka)	20 21 55 1 1 1 1 1 1	31 Earthwork (Demolition) 11 Earthwork TRADE 05A CP Concrete	K&k Adams Stella May Total Pattersor CON Canyon Cont
02A Earthwork 02C Site Uillities 02A Building Concrete 02A Maston 05A Steel 05A General Trades	Covans CONTRACTORS P6J Contracting Compare P6J Contracting Compare Sold Concrete KaRon Masonry S.A. Halae (Ironworks) Dastin	20 55 LOCAL NEW HIRES 1 1 1 1	31 Earthwork (Nemolition) 31 Earthwork 31 Earthwork 32 Earthwork 33 Earthwork 34 Althouge 34 Althouge 34 Manager 35 Earthwork 35 Earthw	K&k Adams Stella May Total Patterson CON Canyon Cont Karon Masor East Coast E
20A Earthwork 22C Site Utilities 23A Building Concrete 43A Mation 53A Sheel A General Trades C Hard Tile	Covans CONTRACTORS PGJ Contracting Company PGJ Contracting Company Sody Concrete Xa.Ron Masoury S.A. Haine (Insewerls) Doutin GMT Corganics	10CAL NEW HIRES	31 Earthnode (Ismolition) 21 Earthnode TRADE SAA CIP Converts SAA Magney Converts SAA Magney Converts SAA Magney Converts SAA Magney Converts SAA SA	K&k Adams Stella May Total Total Patterson CONI Conv Karon Mason East Coast Ex NLP Enterpris
2024 Fairtheorek 2015 Sile z Dittiliste 2015 Biol Zilliste 2024 Biol Z	Govane CONTRACTORS PEJ Contracting Company PEJ Contracting Company Soly Concrete Sales Nationary SA: Halas (Tomosofte) Dastin GMT Common Sales Phoning W.G. Tomko	I LOCAL NEW HIRES I I LOCAL NEW HIRES I I I I I I I I I I I I I	31 Eartheost (Damolitos) 31 Eartheost (Damolitos) 32 Eartheost (Damolitos) 32 Eartheost (Damolitos) 33 Eartheost (Damolitos) 34 Allenario 34 Allenario 35 Eartheost (Breast) 34 Allenario 34 Allenario 34 Allenario 34 Allenario 35 Eartheost (Breast) 34 Allenario 35 Eartheost (Breast) 34 Allenario 35 Eartheost (Breast) 35 35 Eartheost 35 Ea	K&k Adams Stella May Total Patterson CONT Canyon Contri Karon Masoni East Coast Ext NLP Enterpris P&J Contraction P&J Contraction
2A Farthwork 2C file Utilities 3A Building Converte 3A Building Converte 3A Street 3A Street Chard Tale Chard Tale De Dordring 2A Mechanical	Covene CONTRACTORS TeJ Contracting Company Pal Contracting Company Salar Manonyy SA Hale (Tonworke) Dautin GMT Coranies Selars Floring Ye G. Tomino Action Electric		31 Earthwork (Damohiton) 21 Earthwork TRADE 24 CIP Concepto CAA Memory 27 Donning, Manah Panis, Lawren, 27 Donning, Manah Panis, Lawren, 27 Donning, Manah Panis, Lawren, 27 Donning, Manah Panis, Lawren, 28 Donning, Manah Panis, Lawren, 29 Donning, Manah Panis, Lawren, 20 Donning, Manah Panis, Manah P	Kék Adams Stella May Total Patterson CONT Canyon Contra Karon Masonr East Coast Ect NLP Enterprise PEJ Contractir PEJ Contractir PEJ Contractir
AA Earthwork OC Site Utilities. A A Hubling Concrete AA Maron Concernit Trades Hand Tile O Fooring. A Mechanical A Heatricel	CONTRACTORS CONTRACTORS PRJ Contracting Company Exh Contracting Company Exh Contracting Company Exh Contraction Exh Contraction Exh Contraction Exh Contraction Exh Company Exh Contraction Exh Company Exh Contraction Exh Co	3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	31 Eartheost (Damolitos) 31 Eartheost (Damolitos) 32 Eartheost (Damolitos) 32 Eartheost (Damolitos) 33 Eartheost (Damolitos) 34 Allenario 34 Allenario 35 Eartheost (Breast) 34 Allenario 34 Allenario 34 Allenario 34 Allenario 35 Eartheost (Breast) 34 Allenario 35 Eartheost (Breast) 34 Allenario 35 Eartheost (Breast) 35 35 Eartheost 35 Ea	K&k Adams Stells May Total Total CONTI Canvon Contra Karon Masonry East Coast External NLP Enterprise PEJ Contraction PEJ Contraction
ah Kardowski Carl Unite Unites Ah Multing Concrete Ah Mann Sh Good Sh Good Charl Thio Charl Thio De Potolog Ah Machanical Ah Manicul Machanical	Corrans CONTRACTORS PSI Centreling Computer Sol Controlling Computer Sol Controlling Computer Sol Controlling Sol Controlling		31 Earthwork (Hymokinon) 32 Earthwork TRADE TRAD	Kék Adams Stella May Total Patterson Convo Contra Karon Masouri East Coast Ext NLP Enterniss P&J Contractin P&J Contractin P Planigan & S Total
ah Kardowski Carl Unite Unites Ah Multing Concrete Ah Mann Sh Good Sh Good Charl Thio Charl Thio De Potolog Ah Machanical Ah Manicul Machanical	Corruns CONTRACTORS CONTRACTORS PR Contracting Company Add Contract Ad		31 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 33 Eartheost (Hamolinos) 34 August (Hamolinos) 35 Diatilization (Hamolinos) 34 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 36 August (Hamolinos) 37 August (Hamolinos) 38 August (Hamolinos) 38 August (Hamolinos) 39	Kék Adams Stella May Total Patterson CONT Canyon Contra East Context Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Pibl Contraction Piblic Contraction Piblic Contraction Contr
Iga Kantwork Uga K	Enverses CONTRACTORS CONTRACTORS PRI Controlling Company PRI Controlling Company Exc Holing Commonly Control Common Company Control Common Com		31 Estheorde (Damoditions) 31 Estheorde 32 Estheorde 33 Estheorde 34 A CIP Concords 34 A Manuary 35 A CIP Concords 34 A Manuary 35 A CIP Concords 34 A Manuary 35 A Cip Concords 34 A Andrews, Sile Donno 34 A Gallaria 34 A Anghail Pavling, Markinge 34 A Anghail Pavling, Markinge 35 A Cip Concords 35 A Cip Concords 36 A Cip Concords 36 A Cip Concords 37 A Cip Concords 38 A Cip Concords 38 A Cip Concords 38 A Cip Concords 39 A	Kék Adama Stella May Total Patterson CONT Canven Contr East Coast Ext NLP Enternetis Péd Contractin Péd Contractin Péd Contractin Péd Contractin Resources Coast Resources Coast Contractin Péd Contractin Contractin Contractin Rah Enterprint
esh Earthourk Cof Site Utilities	Corruns CONTRACTORS CONTRACTORS PS1 Caterorism, Congreye Add Control Add Contr		31 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 33 Eartheost (Hamolinos) 34 August (Hamolinos) 35 Diatilization (Hamolinos) 34 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 35 August (Hamolinos) 36 August (Hamolinos) 37 August (Hamolinos) 38 August (Hamolinos) 38 August (Hamolinos) 39	Kék Adama Refla May Total Patterson Conyon Contr Karon Mason Patterson Conyon Contr Karon Mason Patterson Patte
as A Enrihmerk cyC title (Utilities cyC title (Util	CONTRACTORS CONTRACTORS CONTRACTORS PR Contracting Company Edu Contraction Communic Contract		31 Earthwork (Demoklines) 32 Earthwork 33 Earthwork 34 Earthwork 35 TRADE 35 ADD Classeste 36 ADD Classeste 36 ADD Analysis 37 TRADE 28 AD Analysis 36 ADD Analysis 37 ADD Analysis 38 ADD Ana	Kék Adama Seila May Total Patterson CON Conyon Contr Eart Court Fast Court Patterson Eart Court Patterson Fast Court Patterson
as Earlander College College College As Manifelies Constre As Manne Sa Bind Constret Tradin Constret C	Corrans CONTRACTORS CONTRACTORS PA Cataryceing Company PA Cataryceing Company PA Cataryceing Company PA Cataryceing Company Contractors Paral Contractors Contractors Paral Contractors Contract		31 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 32 Eartheost (Hamolinos) 33 Eartheost (Hamolinos) 34 ACT (Hamolinos) 34 Activity (Hamolinos) 34 Act	Kék Adama Seilin May Total Patterson Canyoo Conta Karon Mason Fast Coast B Karon Mason Fast Coast Pibl Contract Pibl Contract Pibl Contract Pibl Contract Pibl Contract Pibl Contract Pibl Contract Rebert Colen Robert Colen First Colen First Colen GLB First Colen Constal Ester Mark Batterpip
es Kerdwork es Carlow (Villes) es Carlow (Villes) es A Bubling Courts es A Manon es A Bubling Courts es A Manon es A Coursel Tradio Estation es A Coursel Tradio es Coursel Course estation esta	Corrests CONTRACTORS CONTRACTORS PRI-Control Control PRI-Control PRI-CONTPRI-C		31 Earthwork (Damolition) 31 Earthwork (Damolition) 32 Earthwork 34 Earthwork 35 Earthwork 36 CP Conceves 36 A CP Conceves 36 A Manore 37 A Statistical Proving Markings 36 A Argheir Proving Markings 37 A Argheir Proving Markings 38 A Argheir Proving Markings 39 Proving Markings 30 Proving Markings 31 Proving Markings 32 Proving Markings 33 Proving Markings 34 Manore 34 Proving Markings 34 Proving Manore 34 Proving Markings 34 Proving Manore 34 Proving Markings 34 Proving Manore 34 Proving Manore 34 Proving Markings 34 Proving Manore 34 Proving Markings 34 Proving Manore 34 Proving Manore 34 Proving Markings 34 Proving Markings 34 Proving Manore 34 Proving Markings 34 Proving Manore 34 Proving Manor	Kåk Adams Seilla May Total Patterson Canyon Cont Karon Masor Pid Contract Pid Contract Pid Contract Pid Contract Pid Contract Pid Contract Pid Contract Pid Contract Pid Contract Contract Pid Contract C
ah Kardowik Carl Date Utalation Ah Multing Constration Ah Multing Constration Ah Multing Constration Ah Multing Amerikan Ah Multing Amerikan A	Corrus COTTA ACTORS PIA Controlling Company Suft Controls Del Controls Company Suft Controls Delling Controls Delling Controls Delling Controls Delling Controls Cont		31 Earthwork (Demolition) 31 Earthwork (Demolition) 31 Earthwork 43 Earthwork 44 Carl Converts 44 Manuary 47 EAG6 47 Earthwork (Sin Plente, Lorvers, Collin & Marking & Poreire, Universe) 48 A Earthwork (Sin Plente) 49 A Earthwork (Sin Plente) 49 A Earthwork (Sin Plente) 40 A Earthwork (Sin Plente) 40 A Earthwork (Sin Plente) 41 Manuary 42 A Earthwork (Sin Plente) 43 A Garrant Trades 44 A Manuary 45 K Earthwork (Sin Plente) 45 A Earthwork (Sin Plente) 46 A Earthwork (Sin Plente) 47 A Earthwork (Sin Plente) 48 A Earthwork (Sin Plente) 48 A Earthwork (Sin Plente) 49 A Earthwork (Sin Plente) 49 A Earthwork (Sin Plente) 40 A Earthwork (Sin Ple	Kék Adama Sella May Total Patterson Conyon Conta Sarvon Mason Rest Coast Es NSI-P Enternet PEd Contract PEd Contract PEd Contract PEd Contract PEd Contract PEd Contract Coast Rest Colen Conyon Coath Contract Conta Conta Conta Conyon Coath Contract Conta Contract Conta C
es A Earthwork Coll Site Utilities Col Site Utiliti	Corrests CONTRACTORS CONTRACTORS PRI-Control Control PRI-Control PRI-CONTPRI-C		31 Earthwork (Demolition) 31 Earthwork (Demolition) 31 Earthwork 21 Earthwork 21 Earthwork 21 A CIP Converts 21 A Arthur, Star Demol, Lorver, Colline, & Machine & Deven Wall 21 A Arthuror, Star Demon 21 A Caller, Star Demon 22 A Demolition & Advancem 23 A Caller, Star Demon 24 A Demolition & Advancem 25 A Caller, Star Demol 26 A Demolition & Advancem 27 A Caller, Star Demol 27 A Demolition & Advancem 28 A Caller, Star Demol 29 A Demolition & Advancem 29 A Demolition & Advancem 29 A Demolition & Advancem 20 A	Kik Adama Buffa May Total CONT Compon Conta Control Contact NIP Enternetic Phal Contract Phal Contract Phal Contract Phal Contract Control Education Contact C
Al Parliner Coltano Utiliano Al Andihity Courters Al Mandin Al Andihity Courter Al Mandin Al Andihity Courter Al Antonia Al Antonia	Corruns CONTRACTORS CONTRACTORS DI CONTRACTORS DI CONTRACTORS DI CONTRACTORS C		31 Eartheost (Hamolition) 32 Eartheost (Hamolition) 32 Eartheost (33 Eartheost (34 Eartheost (34 Eartheost (34 Eartheost (35 Eartheost (Edik Adams Sedia May Total Total Control Co
Ak Parthowski Ak Parthowski Cliste Utilities Ak Patholing Coursers Ak Patholing Coursers Ak Patholing A Coursel Traden Parthop A Dentring A Coursel Traden TEADE A Dentring A Coursel Traden Coursel A Coursel Traden A Coursel A Coursel A Coursel Traden A Coursel	Correns CONTRACTORS CONTRACTORS PS/Contraction, Company Add Control Control Control Add Control Contro	1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Earthwork (Demolition) 31 Earthwork (Demolition) 31 Earthwork 21 Earthwork 21 Earthwork 21 A CIP Converts 21 A Arthur, Star Demol, Lorver, Colline, & Machine & Deven Wall 21 A Arthuror, Star Demon 21 A Caller, Star Demon 22 A Demolition & Advancem 23 A Caller, Star Demon 24 A Demolition & Advancem 25 A Caller, Star Demol 26 A Demolition & Advancem 27 A Caller, Star Demol 27 A Demolition & Advancem 28 A Caller, Star Demol 29 A Demolition & Advancem 29 A Demolition & Advancem 29 A Demolition & Advancem 20 A	Edd Adams Rollin May Total Total Total Convert Conv
es Xerdwork es Xer	Correns CONTRACTORS CONTRACTORS PSI Classification Company Add Controls Con		31 Excitocols (Sumolitions) 32 Excitocols (Sumolitions) 32 Excitocols (Sumolitions) 33 Excitocols (Sumolitications) 34 A Carlo Colsectors 35 A Carlo Colse	Edd Admus Jackh May Total Total Converted Conv
aa Kardonek. aa Kardonek. a A Bulling Corrats A A Mulling Corrats A A Corrats Tasles A A Corrats Tasles A A A Anongin Mulling Corrats A Anongin A Anongin Mulling Corrats A Anongin Mulling Corrats	CONTRACTORS CONTRACTORS CONTRACTORS PIA Contention Company Contractors Contrac		31 Earthorofs (Isomolitons) 32 Earthorofs 33 Earthorofs 34 Earthorofs 34 CIP Concords 34 A CIP Concords 34 A Manori 35 A CIP Concords 34 A Manori 35 A CIP Concords 34 A Manori 35 A CIP Concords 35 A Statistical Earthory (State Press) 36 A Manori 37 A Dilatist 37 A Automation of the Antonion 38 A Manori 39 A Manority (State Press) 39 A Antonia E Antonion 30 A Antonia E Antonion 30 A Antonia E Antonion 30 A Manority (State Press) 30 A Earthory (State Press) 31 A Earthory (State Press) 32 A Press) 33 A Press (State Press) 34 A Manority 34 A Manority 34 A Manority 34 A Earthory (State Press) 34 A Earthory 34 A Eart	Eds Adams Jacks May Total Total Patterson Convoc Contrac- Earon Manuery Ear Convoc Contrac- Earon Manuery Ear Convoc Si Le Eatonething Pat Contraction Pat Contraction Pat Contraction Pat Contraction Pat Contraction Pat Contraction Con
tax Entenents Core Gets (Ulles) Core Gets (Ulles) Core Gets Core G	CONTRACTORS CONTRACTORS CONTRACTORS DIVENTION		J. Earthwork (Hamohinon) J. Earthwork J. Earthwork J. Earthwork J. Earthwork J. Earthwork J. J. Earthwork J. J. Earthwork J. J. Earthwork J. J. C. Discrete J. J. J. Discrete J.	Età Adama Sadà Adama Sadà Maca Sadà Maca Total Total Canva Contracto Canva Contracto Canva Contracto Sadà Adama Sadà Maca Sadà Contraction Piari Contaction Piari Contaction Piari Contraction Piari Contraction Piari Contraction Contra Contra Contraction Contra Contraction Contra Contraction Gada A Barelo No A Angelada
	CONTRACTORS CONTRACTORS CONTRACTORS PIA Contention Company Contractors Contrac		31 Earthorofs (Isomolitons) 32 Earthorofs 33 Earthorofs 34 Earthorofs 34 CIP Concords 34 A CIP Concords 34 A Manori 35 A CIP Concords 34 A Manori 35 A CIP Concords 34 A Manori 35 A CIP Concords 35 A Statistical Earthory (State Press) 36 A Manori 37 A Dilatist 37 A Automation of the Antonion 38 A Manori 39 A Manority (State Press) 39 A Antonia E Antonion 30 A Antonia E Antonion 30 A Antonia E Antonion 30 A Manority (State Press) 30 A Earthory (State Press) 31 A Earthory (State Press) 32 A Press) 33 A Press (State Press) 34 A Manority 34 A Manority 34 A Manority 34 A Earthory (State Press) 34 A Earthory 34 A Eart	Eak Adams Such Star Such Star Such Star Convert Conve
	CONTRACTORS CONTRACTORS CONTRACTORS PS / Cateroticing, Company Di A / Cate		Y Errikovsk (Namolinos) Zi Earlbursk Zi Earl	Eds Adams Selfs May Total Total Convert Con
es A Entheurit cofe Ein Ultime	Correlation of the second seco	LOCALNEW HILES	31 Erribook (Sumolition) 32 Erribook (Sumolition) 31 Erribook 32 Erribook 33 Erribook 34 ATP Concerts 34 Attributes, Bite Denon 34 ATRIBUS, Bite Denon 34 ATRIBUS, Bite Denon 34 Attributes, Baters	Eds Adams Jack May Total Total Cannon Contrac- Earon Mannury Earon Mannury Earon Mannury Earon Mannury Earon Mannury Earon Mannury Earon Mannury Earon Mannury Fall Cannurs Contraction Fall Cannurs Contraction C
and Fairburk. and Starburk and	Derans COTTA ACTORS Derans COTTA ACTORS Derans Del Controls Del Contro	LOCALNEW HILES	J. Earthwork (Hymohinon) J. Earthwork J. J. Earthwork J. J. Concrete J. J. Concrel J. J. Concrel J. J. Concrel	India May India May India May India
كانبال المعادي العالي المعادي المع المعادي المعادي ال	Correlation of the second seco	LOCALNEW HILES	Si Barthook (Banolitos) Si Alastaria Si Alastari Si Alastaria	Sails Mar Sails Mar Total Total Canoo Contract Canoo Contract Canoo Contract Factor Canoo Factor
	Corrans CONTRACTORS CONTRACTORS CONTRACTORS PS Contraction, Compute Science, Compute Science, Compute Science, Compute Science, Compute Contractors Co	LOCALNEW HILES	 Si Barthook (Banolitos) Si Barthook (Banolitos) Ja Aathook (Banolitos) Ja Aathook	SAL Adams Sold May Sold May Sold May Total Total Commo Contraction Sold Adams Sold Contraction Sold Contraction Pal Contraction Contraction Pal Contraction Contraction Pal Contraction Contraction Contraction Contraction Pal Contraction Pal Contraction Contraction Pal Contraction Contraction Pal Contraction Pal Contraction Pal Contraction Pal Contraction Pal Contraction Pal
	Corrents CONTRACTORS CONTRACTORS PSI-Contention Compare School Contention Compare School Contention Compare School Contention Contract Contention Contentio	LOCALNEW HILES	31 Extinosit 32 Extinosit 32 Extinosit 34 Extinosit 35 Extinosit 36 Extinosit 37 Extinosit 38 Extinosit 39 Extinosit 39 Extinosit 30 Extinosit 30 Extinosit 31 Extinosit 32 Extinosit 33 Extinosit 34 Extinosit 34 Extinosit 35 Extinosit 36 Extinosit 37 Extinosit 38 Extinosit 39 Extinosit 39 Extinosit 30 Extinosit 30 Extinosit 31 Extinosit 32 Extinosit 33 Extinosit 34 Extinosit 35 Motioni 35 Motioni 36 Extinosit 36 Extinosit 36 Extinosit 36 Extinosit 37 Extinosit 38 Extinosit 38 Extinosit 39 Extinosit <td>Bald Adams Bald May Sadd May Sadd May Sadd May Total Course Course Caram Manuary Fat Course Cara Manuary Cara Manuary Fat Course Cara Manuary Cara Manua</td>	Bald Adams Bald May Sadd May Sadd May Sadd May Total Course Course Caram Manuary Fat Course Cara Manuary Cara Manuary Fat Course Cara Manuary Cara Manua
as I archeerk Carlos (Chier, Chier, Carlos (Chier, Chier, Carlos (Chier, Chier, Carlos (Chier, Chier, Chier	Corrans CONTRACTORS CONTRACTORS CONTRACTORS PS Contraction, Compute Science, Compute Science, Compute Science, Compute Science, Compute Contractors Co	LOCALNEW HILES	 Si Barthook (Banolitos) Si Barthook (Banolitos) Ja Aathook (Banolitos) Ja Aathook	Rab Adamin Solid Mori Solid Mori Solid Mori Total CONTRAC Camon Contracting And Contracting Pal Construction Construction <t< td=""></t<>

Exhibit 7c: Local Hiring Commitments for New Hires (Year 2 Schools)

SWIN	SWING LOCATIONS	01	PR	PROGRESS TO-L	DATE
Permanent School	Permanent Address	Swing School	Current Address (in Swing)	Temporary Move Date	Permanent Move Date
Calverton	1100 Whitmore Baltimore, MD 21216	West Baltimore Building	201 North Bend Baltimore, MD 21229	Jan. 24 – 27, 2019	August 2021
Harford Heights	1919 N. Broadway Baltimore, MD 21213	WilliamC. March	2050 N. Wolfe Street Baltimore, MD 21213	1ª Phase June 28, 2019; Phase 2 July 1,2019	August 2021
Cross Country	6100 Cross Country Blvd. Baltimore, MD 21215	Northwestern Building	6900 Park Heights Ave Baltimore, MD 21215	July 26, 2019	TBD
Govans	5801 York Road Baltimore, MD 21212	Chinquapin	900 Woodbourne Ave Baltimore, MD 21212	August 16, 2019	August 2021
Robert Coleman	2400 Windsor Avenue Baltimore, MD 21216	Harriet Tubman	1807 Harlem Ave Baltimore, MD 21217	August 16, 2019	August 2021
James Mosher	2400 W. Mosher Street Baltimore, MD 21216	Garrison	3910 Barrington Road Baltimore, MD 21207	August 25, 2019	August 2021
Highlandtown	231 S Eaton St, Baltimore, MD 21224	SE Building	6829 Fait Ave Baltimore, MD 21224	June 22, 2020	August 2022
Montebello	2040 E 32nd St, Baltimore, MD 21218	PDC Building	2500 E Northern Pkwy Baltimore, MD 21214	August 3, 2020	August 2022
≻ As at Janua	➢ As at January 1, 2021, there are (8) schools in swing locations.	8) schools in sv	ving locations.		

Exhibit 8: Swing Space Schools




Exhibit 9: Building Engagement Process




Exhibit 10: Feasibility Study Process Map