



21st Century School Buildings Plan

SCHOOL Calvin Rodwell Elementary/Middle School **COMMUNITY MEETING** Construction | Oct 23,2019



 BCPS Team MSA Team Skanska Team Skanska Team Project Scope Project schedule Construction Progress 	Introductions	Agenda
	- MSA Team	- Project schedule

PROJECT SCOPE

Demolish Old Building

Construct New Building and Amenities



PROJECT SCOPE

- Four story brick building for classrooms
- Gymnasium and Fitness area
- Administration area
- Cafeteria and Kitchen
- Parking and sidewalks
- Playground and site amenities



4

PROJECT SCHEDULE

Project major milestones

Project three month look ahead


- August 13, 2018 Mobilized to Site
- Demolition of Existing Building and Mass October 2018
 - Excavation Completed
- November 2018 Deep Foundation Installed
- March 2019 Building Structure Completed
- August 2019 Building Envelop/Enclosure Completed
- November 2019 Interior Fit-out Completion
- December 2019 Landscaping and Site Improvements
- December 2019 Final Cleaning
- December 2019 Project Completion

Construction Activity	Oct-19	Nov-19	Dec-19
Interior Fit-out			
Site Work			

CONSTRUCTION PROGRESS



CONSTRUCTION PROGRESS



7

CONSTRUCTION PROGRESS



CALVIN RODWELL CONSTRUCTION TRUCK TRAFFIC

- Trucks delivering doors, cabinets, flooring, and other miscellaneous material
- Dump trucks delivering stone, asphalt, landscaping soil and plants
- Dumpster truck bringing trash dumpsters and hauling of dumpsters from site - red dumpsters

CALVIN RODWELL CONSTRUCTION TRUCK TRAFFIC

- Trucks are anticipated to use Liberty Heights Avenue and access and leave the site using the Hillsdale or Liberty Heights entrances.
- Trucks are not allowed on Maine Avenue but some may be coming up Hillsdale. Companies have been advised to avoid using Hillsdale past the site entrance.

PROJECT REQUIREMENTS

- Work hours
- Keep project site and surrounding area clean
- Control dust and mud
- Noise levels
- Site security and safety
- Flaggers at construction entrances

Care for Life Injury-Free Environment (IFE)



PROJECT CONTACTS

- During Work Hours Contact
 Bill Lemley Skanska Superintendent
 301-672-7151
 <u>bill.lemley@skanska.com</u>
- After Work Hours Contact Tim Cober – MSA Project Manager 410-218-0733 <u>tcober@mdstad.com</u>
- 21st Century School Buildings Contact Alicia Thomas, Program Coordinator of Community & Public Relations 443-642-4600 (office) | 443-240-2359 (cell) <u>athomas03@bcps.k12.md.us</u>

