

# 21st Century School Buildings Program

Commodore John Rodgers Elementary/Middle School COMMUNITY MEETING – CONSTRUCTION UPDATE May 1, 2025














# Introductions and Agenda

Presenters	Agenda
Cyndi Smith Executive Director Facilities Planning, Design & Construction	Procurement Update
City Schools	Progress Photos
Angela Alvarez Senior Executive Director, Office of New Initiatives	• Schedule
City Schools	Site Plan
Ivy McNeill	Floor Plans
Sr. Program Coordinator, Community Engagement City Schools	Renderings
Fred Mason Design Director, Operations City Schools	• Q&A
Charlie Ravenna Project Director Maryland Stadium Authority	
Construction Manager CAM Construction	

### Submitting Questions as a Virtual Attendee




#### Procurement Updates





The State of Maryland Board of Public Works (BPW) approvals:


- Pre-Construction Services Contract to CAM Construction: August 7, 2024.
- CAM Construction GMP-1: October 2, 2024.
- CAM Construction GMP-2: December 4, 2024.
- The only remaining procurement is Furnishing Furniture & Equipment (FFE) which is being procured by City Schools and will not begin the procurement process until the Late Summer / Fall 2025





- Building Hazmat & Demo & Shoring are complete.
- Site Retaining Walls at E. Fairmount is complete. Waterproofing and Backfilled will continue thru May 2025.
- Site Retaining Walls at N. Chester are 50% complete and will continue through July 2025.
- Building Footings are underway in the Gym and Academic Wing and will continue through June 2025
- Masonry Foundation Walls below grade has started and will continue through July 2025.
- The Under Slab Plumbing and Electric will start in May 2025 and continue for the next few months.

## Progress Photos - 12/9/2024


### Construction
































Commodore John Rodgers E/MS Community Meeting | Construction Update May 1, 2025






Commodore John Rodgers E/MS Community Meeting | Construction Update May 1, 2025







### Progress Photos - 04/10/2025




Commodore John Rodgers E/MS Community Meeting | Construction Update May 1, 2025


### Progress Photos - 04/18/2025






### Progress Photos - 04/18/2025







Commodore John Rodgers E/MS Community Meeting | Construction Update May 1, 2025









Abatement then Demolition

Start:

Oct 7, 2024

Parking Lane & Sidewalk

Closures Adjacent to the

**Building Start:** 

Oct 15, 2024

Spring 2025

Building Construction Start:

Substantial Completion: November 30, 2026\*

Occupancy: December 2026\*

<sup>\*</sup> Dates listed are based on a projected schedule and are subject to change.

#### Design

#### Overall Site Plan Design



#### **Site Features**

- Main entrance on N. Washington Ave. –
  provides bus and vehicular access at main
  entrance location
- Secure play area from northeast neighborhood at N. Chester Street

#### **Safety & Security**

- Defined main entrance at bus and parent drop-off
- Three separate and secured play areas
- Dedicated staff, visitor, and community parking totaling 34 spaces

#### **Site Opportunities**

Re-oriented building and site to optimize use of available space


# Pedestrian Circulation & Community Connectivity

 Main entrance and parking provide access to all community support spaces.



### Design

#### First Floor Plan




- Pre-K-Kindergarten grades
- Special education classroom
- Music classrooms
- Multi-Purpose Room
- Gym/Fitness and support spaces
- Cafetorium/Platform
- Teacher Planning
- Administration
- Guidance
- Health suite
- Family resource room
- Judy Center




First Floor GSF: 53,43 SF Overall SF: 118,073 SF

#### Second Floor Plan



- Grades 1-4
- Special education classroom
- Speech
- Art classrooms
- Media center/Video room
- Flexible Classroom opportunity






Second Floor GSF: 31,858 SF Overall SF: 118,073 SF

#### Third Floor Plan



- Grades 5-8
- Special education classrooms
- Science classrooms
- Technology lab
- Resource rooms
- Flexible Teacher Planning





Third Floor GSF: 32,802 SF Overall SF: 118,073 SF Design

### Rendering – Main Entrance from North Washington Street




Design


### Rendering – Entrance from North Chester Street




### Rendering – Media Center



### Rendering – Gymnasium



### Rendering – Cafeteria




#### www.baltimore21stcenturyschools.org

#### @21stCenturySchoolBuildingProgram









# **Questions?**

# **Program Contacts**

Ivy D McNeill
Sr. Community & Public Relations Coordinator
IDMcNeill01@bcps.k12.md.us

# **Program Information**

21st Century School Buildings Program Office

(443) 642-4600







21stCSBaltimore 21stCenturySchoolBuildingsProgram

#### Thank You.

This presentation was brought to you by the 21st Century School Buildings Program.



Commodore John Rodgers E/MS Community Meeting | Construction Update May 1, 2025

BALTIMORE

#### **Baltimore City Public Schools**

200 East North Avenue Room 407-B Baltimore MD 21202 (443) 642-4600

www.baltimore21stcenturyschools.org







