



Frederick Douglass Building

Project Update **March 2025**

Construction Update | Work Progress

- Dustin Construction mobilized the contractors to the site to begin the interior demolition and abatement phase in July 2024 and is nearing completion.
- Demolition of the smokestack and ROTC wing concluded in February.
- Site perimeter controls, general site demolition, and clearing began in late February.
- Interior framing, MEP (mechanical, electrical, and plumbing) overhead, in-wall rough-ins, and underground plumbing began during the winter months and have been ongoing.

Construction Look Ahead | Work Scheduled to Occur in the Near Future

- Grading for the new Joseph C. Briscoe Academy addition and site utility work began in March.
- Foundations, under slab utilities, and steel erection for the Briscoe addition will begin immediately following the grading and continue through the Spring.
- Removal of the existing roof will begin in late March.
- The interior framing, MEP rough-ins, interior spray foam, and wall close-ins will be ongoing for the next several months.



baltimore21stcenturyschools.org



Ivy McNeill: IDMcNeill01@bcps.k12.md.us



[21stCSBaltimore](#)



[21stCenturySchoolBuildingsProgram](#)